

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2023

User: psaulsbu

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0003

Pay Period: 04/01/2023

to 04/30/2023

Contract Location:

SR 81 AT JACKSON LAKE RD/SNAPPING SHOALS RD. (E)

Time Allowed: 470 Days

Elapsed Calender Days: 222 Days

Percent Time: 47.23

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 05/20/2022

Date Awarded: 06/03/2022

Date Contract Executed: 07/02/2022

Date Notice to Proceed: 09/21/2022

MARIETTA GA 30061-0970

Date Work Began: 10/17/2022

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/03/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,303,735.13

Original Contract Amount \$3,167,655.76

Funds Available \$2,853,462.64

Percent Complete 13.63%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013697	\$3,303,735.13	\$3,167,655.76	\$2,853,462.64	13.63%	\$14,817.88

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0003

Pay Period: 04/01/2023

to 04/30/2023

Project Number: 0013697 SR 81 - CNST OF A ROUNDABOUT

Federal State Project Number: 0013697

	Total to Date	Prev to Date	This Estimate
Participating	\$405,245.25	\$391,909.16	\$13,336.09
Non-Participating	\$45,027.24	\$43,545.45	\$1,481.79
Total Earnings	\$450,272.49	\$435,454.61	\$14,817.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$450,272.49	\$435,454.61	\$14,817.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$450,272.49	\$435,454.61	

Total Payable:	\$14,817.88
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0003

Pay Period: 04/01/2023

to 04/30/2023

Project Number 0013697

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.374		
				113048.350	.008		
		0013697			.382	\$904.39	\$43,184.47
0015	210-0100	GRADING COMPLETE -	LS	1.000	.263		
				1031807.220	.013		
		0013697			.276	\$13,413.49	\$284,778.79
Category Amount:						\$14,317.88	\$327,963.26
Category Number: 0300 TEMPORARY EROSION CONTROL							
0155	167-1500	WATER QUALITY INSPECTIONS	MO	9.000	2.000		
				500.000	1.000		
					3.000	\$500.00	\$1,500.00
Category Amount:						\$500.00	\$1,500.00
Project Total Amount:						\$14,817.88	\$450,272.49