

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0008368

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0014

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR 81 AT JACKSON LAKE RD/SNAPPING SHOALS RD. (E)

Time Allowed:

470 Days

Elapsed Calender Days:

680 Days

Percent Time:

144.68

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/17/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/03/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,303,735.13

Original Contract Amount \$3,167,655.76

Funds Available \$2,390,598.72

Percent Complete 26.92%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013697	\$3,303,735.13	\$3,167,655.76	\$2,390,598.72	27.64%	\$351,577.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0008368

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0014

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0013697 SR 81 - CNST OF A ROUNDABOUT

Federal State Project Number: 0013697

	Total to Date	Prev to Date	This Estimate
Participating	\$800,294.78	\$483,874.71	\$316,420.07
Non-Participating	\$88,921.63	\$53,763.84	\$35,157.79
Total Earnings	\$889,216.41	\$537,638.55	\$351,577.86
Stockpiled Materials	\$23,920.00	\$23,920.00	\$0.00
Gross Earnings	\$913,136.41	\$561,558.55	\$351,577.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$133,980.00	\$114,202.00	\$19,778.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$133,980.00)	(\$114,202.00)	(\$19,778.00)
Total:	\$913,136.41	\$561,558.55	
Total Payable:			\$351,577.86

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0008368

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0014

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013697

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.404		
				113048.350	.016		
					.420	\$1,808.77	\$47,480.31
		0013697					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.289		
				1031807.220	.013		
					.302	\$13,413.49	\$311,605.78
		0013697					
Category Amount:						\$15,222.26	\$359,086.09
Category Number:		0110 PAVEMENT					
0085	413-0750	TACK COAT	GL	480.000	.000		
				3.220	1,103.000		
					1,103.000	\$3,551.66	\$3,551.66
0105	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,400.000	.000		
				124.280	2,798.370		
					2,798.370	\$347,781.42	\$347,781.42
Category Amount:						\$351,333.08	\$351,333.08
Category Number:		0300 TEMPORARY EROSION CONTROL					
0170	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,526.000	3,382.500		
				3.750	205.500		
					3,588.000	\$770.63	\$13,455.00
Category Amount:						\$770.63	\$13,455.00
Category Number:		0400 PERMANENT EROSION CONTROL					
0300	163-0240	MULCH	TN	110.000	29.986		
				350.000	2.750		
					32.736	\$962.50	\$11,457.60
Category Amount:						\$962.50	\$11,457.60

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0008368

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0014

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0013697

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300	TEMPORARY EROSION CONTROL				
0325	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,265.000	88.000		
				1.000	56.000		
					144.000	\$56.00	\$144.00
Category Amount:						\$56.00	\$144.00
Category Number:		0100	ROADWAY				
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-16,766.610		
					-16,766.610	\$-16,766.61	(\$16,766.61)
		(IN#1)					
Category Amount:						\$-16,766.61	\$-16,766.61
Project Total Amount:						\$351,577.86	\$889,216.41