

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: C0008368

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0015

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 81 AT JACKSON LAKE RD/SNAPPING SHOALS RD. (E)

Time Allowed:

470 Days

Elapsed Calender Days:

711 Days

Percent Time:

151.28

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/17/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/03/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,303,735.13

Original Contract Amount \$3,167,655.76

Funds Available \$1,716,513.96

Percent Complete 47.32%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013697	\$3,303,735.13	\$3,167,655.76	\$1,716,513.96	48.04%	\$674,084.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: C0008368

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0015

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0013697 SR 81 - CNST OF A ROUNDABOUT

Federal State Project Number: 0013697

	Total to Date	Prev to Date	This Estimate
Participating	\$1,406,971.07	\$800,294.78	\$606,676.29
Non-Participating	\$156,330.10	\$88,921.63	\$67,408.47
Total Earnings	\$1,563,301.17	\$889,216.41	\$674,084.76
Stockpiled Materials	\$23,920.00	\$23,920.00	\$0.00
Gross Earnings	\$1,587,221.17	\$913,136.41	\$674,084.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$153,758.00	\$133,980.00	\$19,778.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$153,758.00)	(\$133,980.00)	(\$19,778.00)
Total:	\$1,587,221.17	\$913,136.41	
Total Payable:			\$674,084.76

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2024

User: C0008368

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0015

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0013697

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.420		
				113048.350	.106		
					.526	\$11,983.13	\$59,463.43
		0013697					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.302		
				1031807.220	.013		
					.315	\$13,413.49	\$325,019.27
		0013697					
Category Amount:						\$25,396.62	\$384,482.70
Category Number: 0110		PAVEMENT					
0085	413-0750	TACK COAT	GL	480.000	1,103.000		
				3.220	1,554.000		
					2,657.000	\$5,003.88	\$8,555.54
0105	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,400.000	2,798.370		
				124.280	4,093.540		
					6,891.910	\$508,745.15	\$856,526.57
Category Amount:						\$513,749.03	\$865,082.11
Category Number: 0200		DRAINAGE					
0120	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	103.000	61.200		
				128.060	72.400		
					133.600	\$9,271.54	\$17,108.82
Category Amount:						\$9,271.54	\$17,108.82
Category Number: 0300		TEMPORARY EROSION CONTROL					
0175	163-0232	TEMPORARY GRASSING	AC	3.000	.000		
				750.000	5.278		
					5.278	\$3,958.50	\$3,958.50
Category Amount:						\$3,958.50	\$3,958.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: C0008368

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0015

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0013697

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 PAVEMENT							
0295	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,650.000 47.860	.000 2,977.140 2,977.140	\$142,485.92	\$142,485.92
Category Amount:						\$142,485.92	\$142,485.92
Category Number: 0400 PERMANENT EROSION CONTROL							
0300	163-0240	MULCH	TN	110.000 350.000	32.736 12.000 44.736	\$4,200.00	\$15,657.60
0305	700-8000	FERTILIZER MIXED GRADE	TN	6.000 800.000	.000 .550 .550	\$440.00	\$440.00
Category Amount:						\$4,640.00	\$16,097.60
Category Number: 0200 DRAINAGE							
0385	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	2.000 878.180	1.000 .000 1.000	\$0.00	\$878.18
Category Amount:						\$0.00	\$878.18
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-16,766.610 -25,416.850 -42,183.460	\$-25,416.85	(\$42,183.46)
	(IN#1)						
Category Amount:						\$-25,416.85	\$-42,183.46
Project Total Amount:						\$674,084.76	\$1,563,301.17