

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0008368

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0018

Pay Period: 11/01/2024
to 11/30/2024

Contract Location:

SR 81 AT JACKSON LAKE RD/SNAPPING SHOALS RD. (E)

Time Allowed:

788 Days

Elapsed Calender Days:

802 Days

Percent Time:

101.78

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/17/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/16/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,303,735.13

Original Contract Amount \$3,167,655.76

Funds Available \$1,288,498.42

Percent Complete 60.27%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013697	\$3,303,735.13	\$3,167,655.76	\$1,288,498.44	61.00%	\$19,405.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0008368

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0018

Pay Period: 11/01/2024
to 11/30/2024

Project Number: 0013697 SR 81 - CNST OF A ROUNDABOUT

Federal State Project Number: 0013697

	Total to Date	Prev to Date	This Estimate
Participating	\$1,792,185.04	\$1,774,720.50	\$17,464.54
Non-Participating	\$199,131.65	\$197,191.14	\$1,940.51
Total Earnings	\$1,991,316.69	\$1,971,911.64	\$19,405.05
Stockpiled Materials	\$23,920.00	\$23,920.00	\$0.00
Gross Earnings	\$2,015,236.69	\$1,995,831.64	\$19,405.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$8,932.00	\$192,676.00	(\$183,744.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$8,932.00)	(\$192,676.00)	\$183,744.00
Total:	\$2,015,236.69	\$1,995,831.64	

Total Payable: **\$19,405.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0008368

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0018

Pay Period: 11/01/2024

to 11/30/2024

Project Number 0013697

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.801		
				113048.350	.053		
					.854	\$5,991.56	\$96,543.29
		0013697					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.341		
				1031807.220	.013		
					.354	\$13,413.49	\$365,259.76
		0013697					
0035	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,775.000	2,169.000		
				31.000	.000		
					2,169.000	\$0.00	\$67,239.00
0055	441-0104	CONC SIDEWALK, 4 IN	SY	25.000	24.440		
				112.000	.000		
					24.440	\$0.00	\$2,737.28
0070	500-3200	CLASS B CONCRETE	CY	88.000	84.040		
				690.000	.000		
					84.040	\$0.00	\$57,987.60
Category Amount:						\$19,405.05	\$589,766.93
Category Number: 0110 PAVEMENT							
0075	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		640.000	914.980		
		TL & H LIME		115.200	.000		
					914.980	\$0.00	\$105,405.70
0080	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		260.000	239.080		
		L & H LIME		134.880	.000		
					239.080	\$0.00	\$32,247.11
0105	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,400.000	7,254.880		
				124.280	.000		
					7,254.880	\$0.00	\$901,636.49
Category Amount:						\$0.00	\$1,039,289.30

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0008368

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0018

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0013697

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 DRAINAGE							
0400	668-2100	DROP INLET, GP 1	EA	1.000	1.000		
				6972.000	.000		
					1.000	\$0.00	\$6,972.00
Category Amount:						\$0.00	\$6,972.00
Project Total Amount:						\$19,405.05	\$1,991,316.69