

Rpt-ID: RCPESPRJ

Georgia

Date: 12/31/2025

User: C0008368

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0026

Pay Period: 10/01/2025
to 12/31/2025

Contract Location:

SR 81 AT JACKSON LAKE RD/SNAPPING SHOALS RD. (E)

Time Allowed:

984 Days

Elapsed Calender Days:

1198 Days

Percent Time:

121.75

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/17/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,813,592.17

Original Contract Amount \$3,167,655.76

Funds Available \$232,015.52

Percent Complete 93.92%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013697	\$3,813,592.17	\$3,167,655.76	\$232,015.56	93.92%	\$16,968.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/31/2025

User: C0008368

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0026

Pay Period: 10/01/2025
to 12/31/2025

Project Number: 0013697 SR 81 - CNST OF A ROUNDABOUT

Federal State Project Number: 0013697

	Total to Date	Prev to Date	This Estimate
Participating	\$3,223,418.99	\$3,208,147.29	\$15,271.70
Non-Participating	\$358,157.62	\$356,460.77	\$1,696.85
Total Earnings	\$3,581,576.61	\$3,564,608.06	\$16,968.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,581,576.61	\$3,564,608.06	\$16,968.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$136,532.02	\$77,836.02	\$58,696.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$136,532.02)	(\$77,836.02)	(\$58,696.00)
Total:	\$3,581,576.61	\$3,564,608.06	

Total Payable: **\$16,968.55**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/31/2025

User: C0008368

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0026

Pay Period: 10/01/2025
to 12/31/2025

Project Number 0013697

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0020	441-0748	CONCRETE MEDIAN, 6 IN	SY	910.000 94.000	955.430 .000 955.430	\$0.00	\$89,810.42
0025	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	275.000 36.520	262.500 .000 262.500	\$0.00	\$9,586.50
0035	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,775.000 31.000	2,308.000 .000 2,308.000	\$0.00	\$71,548.00
0055	441-0104	CONC SIDEWALK, 4 IN	SY	25.000 112.000	63.440 .000 63.440	\$0.00	\$7,105.28
0070	500-3200	CLASS B CONCRETE	CY	88.000 690.000	91.370 .000 91.370	\$0.00	\$63,045.30
Category Amount:						\$0.00	\$241,095.50
Category Number: 0110 PAVEMENT							
0075	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		640.000 115.200	914.980 .000 914.980	\$0.00	\$105,405.70
0080	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		260.000 134.880	239.080 .000 239.080	\$0.00	\$32,247.11
0090	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		470.000 185.000	552.080 .000 552.080	\$0.00	\$102,134.80

Rpt-ID: RCPESPRJ

Georgia

Date: 12/31/2025

User: C0008368

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0026

Pay Period: 10/01/2025
to 12/31/2025

Project Number 0013697

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 PAVEMENT					
0105	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,400.000	9,013.910		
				124.280	.000		
					9,013.910	\$0.00	\$1,120,248.73
Category Amount:						\$0.00	\$1,360,036.34
Category Number:		0300 TEMPORARY EROSION CONTROL					
0170	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,526.000	3,588.000		
				3.750	1,196.000		
					4,784.000	\$4,485.00	\$17,940.00
0180	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	10.000	6.750		
				525.000	2.250		
					9.000	\$1,181.25	\$4,725.00
Category Amount:						\$5,666.25	\$22,665.00
Category Number:		0400 PERMANENT EROSION CONTROL					
0210	700-7000	AGRICULTURAL LIME	TN	18.000	5.980		
				450.000	.980		
					6.960	\$441.00	\$3,132.00
Category Amount:						\$441.00	\$3,132.00
Category Number:		1300 LANDSCAPING					
0275	702-0212	CRATAEGUS VIRIDIS -	EA	3.000	1.500		
				1250.000	1.500		
					3.000	\$1,875.00	\$3,750.00
		WINTER KING HAWTHORN, 3 IN CAL					
0280	702-0470	ILEX VOMITORIA NANA -	EA	125.000	62.500		
				95.000	62.500		
					125.000	\$5,937.50	\$11,875.00
		YAUPON HOLLY, 3 GAL					
Category Amount:						\$7,812.50	\$15,625.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/31/2025

User: C0008368

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201793-0

Estimate Number: 0026

Pay Period: 10/01/2025
to 12/31/2025

Project Number 0013697

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 PERMANENT EROSION CONTROL					
0300	163-0240	MULCH	TN	110.000	77.551		
				350.000	3.008		
					80.559	\$1,052.80	\$28,195.65
0305	700-8000	FERTILIZER MIXED GRADE	TN	6.000	2.000		
				800.000	.263		
					2.263	\$210.40	\$1,810.40
0320	700-6910	PERMANENT GRASSING	AC	6.000	6.261		
				1550.000	1.152		
					7.413	\$1,785.60	\$11,490.15
Category Amount:						\$3,048.80	\$41,496.20
Category Number:		0200 DRAINAGE					
0400	668-2100	DROP INLET, GP 1	EA	1.000	1.000		
				6972.000	.000		
					1.000	\$0.00	\$6,972.00
Category Amount:						\$0.00	\$6,972.00
Project Total Amount:						\$16,968.55	\$3,581,576.61