

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: c0004600

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201797-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 51 OVER HUDSON RIVER. (E)

Time Allowed:

470 Days

Elapsed Calender Days:

726 Days

Percent Time:

154.47

District: 1

Area: 03

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

09/11/2022

Date Notice to Proceed:

10/06/2022

Date Work Began:

11/14/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/18/2024

CUMMING

GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$5,318,328.22

Original Contract Amount \$5,221,368.86

Funds Available \$629,733.42

Percent Complete 93.79%

Counties:

Banks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015532	\$5,318,328.22	\$5,221,368.86	\$629,733.42	88.16%	\$410,363.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: c0004600

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201797-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0015532 SR 51 - CNST OF A BRIDGE

Federal State Project Number: 0015532

	Total to Date	Prev to Date	This Estimate
Participating	\$3,990,286.98	\$3,633,940.49	\$356,346.49
Non-Participating	\$997,571.82	\$908,485.22	\$89,086.60
Total Earnings	\$4,987,858.80	\$4,542,425.71	\$445,433.09
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,987,858.80	\$4,542,425.71	\$445,433.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$299,264.00)	(\$264,194.00)	(\$35,070.00)
Total:	\$4,688,594.80	\$4,278,231.71	
Total Payable:			\$410,363.09

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: c0004600

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201797-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0015532

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.984		
				55984.690	.016		
					1.000	\$895.76	\$55,984.69
		0015532					
Category Amount:						\$895.76	\$55,984.69
Category Number: 0300 Temp EC Items							
0120	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000	3.000		
				152.100	1.000		
					4.000	\$152.10	\$608.40
Category Amount:						\$152.10	\$608.40
Category Number: 0100 ROADWAY							
0140	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				1368131.030	.050		
					.950	\$68,406.55	\$1,299,724.48
		0015532					
Category Amount:						\$68,406.55	\$1,299,724.48
Category Number: 0110 Pavement Items							
0150	310-1101	GR AGGR BASE CRS, INCL MATL	TN	3,630.000	3,450.100		
				33.145	162.640		
					3,612.740	\$5,390.72	\$119,744.56
Category Amount:						\$5,390.72	\$119,744.56
Category Number: 0100 ROADWAY							
0155	318-3000	AGGR SURF CRS	TN	350.000	253.630		
				50.279	37.350		
					290.980	\$1,877.92	\$14,630.15
Category Amount:						\$1,877.92	\$14,630.15
Category Number: 0110 Pavement Items							
0160	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	1,669.000	1,120.500		
				146.020	.000		
					1,120.500	\$0.00	\$163,615.41

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: c0004600

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201797-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0015532

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement Items							
0165	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN BITUM MATL & H LIME		787.000 162.240	.000 1,017.845 1,017.845	\$165,135.17	\$165,135.17
0170	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,232.000 132.840	1,085.740 160.780 1,246.520	\$21,358.02	\$165,587.72
0175	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		701.000 139.940	655.420 161.023 816.443	\$22,533.56	\$114,253.03
0180	413-0750	TACK COAT	GL	1,090.000 5.070	469.000 749.000 1,218.000	\$3,797.43	\$6,175.26
0185	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	2,179.000 34.730	.000 2,162.929 2,162.929	\$75,118.52	\$75,118.52
0190	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		282.000 221.290	280.750 .000 280.750	\$0.00	\$62,127.17
Category Amount:						\$287,942.70	\$752,012.28
Category Number: 0100 ROADWAY							
0195	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	187.000 55.353	112.554 72.708 185.262	\$4,024.64	\$10,254.88
Category Amount:						\$4,024.64	\$10,254.88
Category Number: 0200 Drainage Items							
0200	441-0050	CONC SLOPE DRAIN	SY	4.260 1354.221	53.460 .000 53.460	\$0.00	\$72,396.64

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: c0004600

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201797-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0015532

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 Drainage Items					
0205	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				1632.964	.000		
					2.000	\$.00	\$3,265.93
Category Amount:						\$0.00	\$75,662.57
Category Number:		0110 Pavement Items					
0210	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		1,650.000	982.000		
				30.860	476.000		
					1,458.000	\$14,689.36	\$44,993.88
0215	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		1.000	.000		
				2129.400	1.000		
					1.000	\$2,129.40	\$2,129.40
0220	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		.100	.000		
		UOUS)		2129.400	.100		
					.100	\$212.94	\$212.94
0225	456-2022	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		.100	.000		
				2129.400	.100		
					.100	\$212.94	\$212.94
Category Amount:						\$17,244.64	\$47,549.16
Category Number:		0100 ROADWAY					
0230	456-2025	INDENTATION CENTERLINE RUMBLE STRIPS-Gf GLM		1.000	.000		
		UOUS)		2129.400	1.000		
					1.000	\$2,129.40	\$2,129.40
Category Amount:						\$2,129.40	\$2,129.40
Category Number:		0801 BRIDGE NO. 1 - OVER HUDSON RIVER					
0240	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				413314.860	.000		
					1.000	\$.00	\$413,314.86

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: c0004600

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201797-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0015532

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER HUDSON RIVER					
0245	500-2100	CONCRETE BARRIER	LF	506.000	508.000		
				78.940	.000		
					508.000	\$0.00	\$40,101.52
0250	500-3002	CLASS AA CONCRETE	CY	175.000	182.100		
				1074.250	.000		
					182.100	\$0.00	\$195,620.93
Category Amount:						\$0.00	\$649,037.31
Category Number:		0200 Drainage Items					
0260	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	1.340	.970		
				2494.967	.000		
					.970	\$0.00	\$2,420.12
Category Amount:						\$0.00	\$2,420.12
Category Number:		0801 BRIDGE NO. 1 - OVER HUDSON RIVER					
0265	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	817.000	817.060		
				289.700	.000		
					817.060	\$0.00	\$236,702.28
		1					
0270	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	711.000	710.620		
				392.410	.000		
					710.620	\$0.00	\$278,854.39
		1					
Category Amount:						\$0.00	\$515,556.67
Category Number:		0400 Permanent EC					
0390	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	8,513.000	5,108.679		
				32.430	432.220		
					5,540.899	\$14,016.89	\$179,691.35
0395	603-7000	PLASTIC FILTER FABRIC	SY	8,513.000	5,108.723		
				1.600	432.220		
					5,540.943	\$691.55	\$8,865.51
Category Amount:						\$14,708.44	\$188,556.86

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: c0004600

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201797-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0015532

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
0415	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,380.000	1,056.000		
				31.750	352.000		
					1,408.000	\$11,176.00	\$44,704.00
0455	641-1100	GUARDRAIL, TP T	LF	83.000	42.000		
				90.250	42.000		
					84.000	\$3,790.50	\$7,581.00
0460	641-1200	GUARDRAIL, TP W	LF	1,293.000	528.000		
				30.930	629.000		
					1,157.000	\$19,454.97	\$35,786.01
0465	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	5.000	2.000		
				1597.050	3.000		
					5.000	\$4,791.15	\$7,985.25
0470	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	1.000	.000		
				3447.600	1.000		
					1.000	\$3,447.60	\$3,447.60
Category Amount:						\$42,660.22	\$99,503.86
Project Total Amount:						\$445,433.09	\$4,987,858.80