

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2023

User: rsapp

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2201842-0

Estimate Number: 0010

Pay Period: 06/30/2023

to 07/31/2023

Contract Location:

SR 119 BEGINNING NORTH OF AIRPORT ROAD AND EXTEN
OF SR 144. (E)

Time Allowed: 273 Days
Elapsed Calender Days: 365 Days
Percent Time: 133.70

District: 5

Area: 05

Contractor:

APAC- ATLANTIC, INC.
P. O. BOX 1224

Date Let: 05/20/2022
Date Awarded: 06/03/2022
Date Contract Executed: 07/29/2022
Date Notice to Proceed: 08/01/2022
Date Work Began: 11/28/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/30/2023

SAVANNAH

GA 31402

Phone:

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,339,259.81
Original Contract Amount \$4,703,809.22
Funds Available \$1,489,927.89
Percent Complete 74.11%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006212	\$5,339,259.81	\$4,703,809.22	\$1,489,927.89	72.09%	\$-37,408.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2201842-0

Estimate Number: 0010

Pay Period: 06/30/2023

to 07/31/2023

Project Number: M006212 SR 119 - MILLING, INLAY, PLMX RSRF, SHLDR REH

Federal State Project Number: M006212

	Total to Date	Prev to Date	This Estimate
Participating	\$3,165,503.96	\$3,165,503.96	\$0.00
Non-Participating	\$791,375.96	\$791,375.96	\$0.00
Total Earnings	\$3,956,879.92	\$3,956,879.92	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,956,879.92	\$3,956,879.92	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$107,548.00)	(\$70,140.00)	(\$37,408.00)
Total:	\$3,849,331.92	\$3,886,739.92	
		Total Payable:	(\$37,408.00)

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2023

User: rsapp

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2201842-0

Estimate Number: 0010

Pay Period: 06/30/2023

to 07/31/2023

Project Number M006212

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0020	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		400.000 181.390	168.860 .000 168.860	\$0.00	\$30,629.52
0025	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		25,866.000 111.650	22,874.640 .000 22,874.640	\$0.00	\$2,553,953.56
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,227.000 126.270	1,283.820 .000 1,283.820	\$0.00	\$162,107.95
Category Amount:						\$0.00	\$2,746,691.03
Project Total Amount:						\$0.00	\$3,956,879.92