

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2024

User: 01111322

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201842-0

Estimate Number: 0014

Pay Period: 10/20/2023
to 02/19/2024

Contract Location:

SR 119 BEGINNING NORTH OF AIRPORT ROAD AND EXTEN
OF SR 144. (E)

Time Allowed: 273 Days

Elapsed Calender Days: 430 Days

Percent Time: 157.51

District: 5

Area: 05

Contractor:

APAC- ATLANTIC, INC.
P. O. BOX 1224

Date Let: 05/20/2022

Date Awarded: 06/03/2022

Date Contract Executed: 07/29/2022

Date Notice to Proceed: 08/01/2022

Date Work Began: 11/28/2022

Date Time Stopped: 10/04/2023

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2023

SAVANNAH GA 31402

Phone: (912)443-3400

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,339,259.81

Original Contract Amount \$4,703,809.22

Funds Available \$1,507,292.43

Percent Complete 75.21%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006212	\$5,339,259.81	\$4,703,809.22	\$1,507,292.43	71.77%	\$9,527.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2024

User: 01111322

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201842-0

Estimate Number: 0014

Pay Period: 10/20/2023
to 02/19/2024

Project Number: M006212 SR 119 - MILLING, INLAY, PLMX RSRF, SHLDR REH

Federal State Project Number: M006212

	Total to Date	Prev to Date	This Estimate
Participating	\$3,212,400.32	\$3,204,778.30	\$7,622.02
Non-Participating	\$803,100.06	\$801,194.55	\$1,905.51
Total Earnings	\$4,015,500.38	\$4,005,972.85	\$9,527.53
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,015,500.38	\$4,005,972.85	\$9,527.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$183,533.00)	(\$183,533.00)	\$0.00
Total:	\$3,831,967.38	\$3,822,439.85	

Total Payable: **\$9,527.53**

Rpt-ID: RCPEsprj

Georgia

Date: 02/20/2024

User: 01111322

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201842-0

Estimate Number: 0014

Pay Period: 10/20/2023
to 02/19/2024

Project Number M006212

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0020	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		400.000	168.860		
				181.390	.000		
					168.860	\$.00	\$30,629.52
0025	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		25,866.000	22,874.640		
		MATL & H LIME		111.650	.000		
					22,874.640	\$.00	\$2,553,953.56
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,227.000	1,283.820		
		L & H LIME		126.270	.000		
					1,283.820	\$.00	\$162,107.95
0105	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		16,737.000	13,308.070		
				2.000	-258.660		
					13,049.410	\$-517.32	\$26,098.82
0130	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	2,118.000	506.656		
				3.500	760.444		
					1,267.100	\$2,661.55	\$4,434.85
0135	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,761.000	166.303		
				3.500	899.587		
					1,065.890	\$3,148.55	\$3,730.62
0150	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF		682.000	1,596.800		
		E), TP PB		5.500	494.500		
					2,091.300	\$2,719.75	\$11,502.15
0155	657-3054	PREFORMED PLASTIC SKIP PVMT MKG, 5 IN, W GLF		400.000	252.500		
				3.000	252.500		
					505.000	\$757.50	\$1,515.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2024

User: 01111322

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201842-0

Estimate Number: 0014

Pay Period: 10/20/2023
to 02/19/2024

Project Number M006212

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0190	657-8050	PREFORMED PLASTIC SKIP PVMT MKG 5 IN., BL GLF		400.000	252.500		
				3.000	252.500		
					505.000	\$757.50	\$1,515.00
Category Amount:						\$9,527.53	\$2,795,487.47
Project Total Amount:						\$9,527.53	\$4,015,500.38