

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: C0009486

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201876-0

Estimate Number: 0018

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

INTERSECT. REALIGNMNT ON US 41/SR3/SR8 @ NORTH AV

Time Allowed:

593 Days

Elapsed Calender Days:

593 Days

Percent Time:

100.00

District: 7

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/08/2022

Date Notice to Proceed:

09/28/2022

Date Work Began:

01/20/2023

Date Time Stopped:

05/12/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/12/2024

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$2,550,486.24

Original Contract Amount \$2,411,951.31

Funds Available \$309,866.65

Percent Complete 87.41%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015318	\$2,550,486.24	\$2,411,951.31	\$309,866.65	87.85%	\$9,696.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: C0009486

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201876-0

Estimate Number: 0018

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0015318 US 41/SR 3/SR 8 - OPERATION IMPROVEMENTS

Federal State Project Number: 0015318

	Total to Date	Prev to Date	This Estimate
Participating	\$1,783,595.26	\$1,775,837.80	\$7,757.46
Non-Participating	\$445,898.82	\$443,959.45	\$1,939.37
Total Earnings	\$2,229,494.08	\$2,219,797.25	\$9,696.83
Stockpiled Materials	\$11,125.51	\$11,125.51	\$0.00
Gross Earnings	\$2,240,619.59	\$2,230,922.76	\$9,696.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,240,619.59	\$2,230,922.76	

Total Payable: **\$9,696.83**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: C0009486

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201876-0

Estimate Number: 0018

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0015318

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0025	441-0104	CONC SIDEWALK, 4 IN	SY	1,054.000	902.790		
				54.140	.000		
					902.790	\$.00	\$48,877.05
0030	441-0108	CONC SIDEWALK, 8 IN	SY	415.000	161.201		
				101.360	-19.794		
					141.407	\$-2,006.32	\$14,333.01
0035	441-0748	CONCRETE MEDIAN, 6 IN	SY	131.000	98.810		
				138.220	.000		
					98.810	\$.00	\$13,657.52
0040	441-4030	CONC VALLEY GUTTER, 8 IN	SY	99.000	114.529		
				104.820	36.461		
					150.990	\$3,821.84	\$15,826.77
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	144.000	149.000		
				29.950	.000		
					149.000	\$.00	\$4,462.55
0050	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,175.000	2,606.500		
				34.560	.000		
					2,606.500	\$.00	\$90,080.64
Category Amount:						\$1,815.52	\$187,237.54
Category Number:		0110 Intersection Improvement					
0075	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		339.000	577.870		
		TL & H LIME		153.840	.000		
					577.870	\$.00	\$88,899.52
0080	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		85.000	171.890		
		L & H LIME		146.430	.000		
					171.890	\$.00	\$25,169.85

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2024

User: C0009486

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201876-0

Estimate Number: 0018

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0015318

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110	Intersection Improvement				
0115	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		100.000	60.940		
				155.220	.000		
					60.940	\$0.00	\$9,459.11
0125	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	22.000	67.870		
				443.470	.000		
					67.870	\$0.00	\$30,098.31
Category Amount:						\$0.00	\$153,626.79
Category Number:		0200	Intersection Improvement				
0180	668-1100	CATCH BASIN, GP 1	EA	3.000	3.000		
				7157.740	.000		
					3.000	\$0.00	\$21,473.22
0185	668-2100	DROP INLET, GP 1	EA	5.000	5.000		
				5450.670	.000		
					5.000	\$0.00	\$27,253.35
0190	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				9060.640	.000		
					2.000	\$0.00	\$18,121.28
Category Amount:						\$0.00	\$66,847.85
Category Number:		0300	Intersection Improvement				
0420	163-0232	TEMPORARY GRASSING	AC	1.000	.844		
				979.090	-.259		
					.585	\$-253.58	\$572.77
0425	163-0240	MULCH	TN	4.000	5.104		
				748.720	-.958		
					4.146	\$-717.27	\$3,104.19
Category Amount:						\$-970.85	\$3,676.96

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: C0009486

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201876-0

Estimate Number: 0018

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0015318

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0400		Intersection Improvement					
0495	700-9300	SOD	SY	102.000	102.844		
				23.040	-10.278		
					92.566	\$-236.81	\$2,132.72
Category Amount:						\$-236.81	\$2,132.72
Category Number: 0100		ROADWAY					
1010	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				9088.970	1.000		
					1.000	\$9,088.97	\$9,088.97
		Traffic Control For Pole Relocation					
		Extra Work					
Category Amount:						\$9,088.97	\$9,088.97
Project Total Amount:						\$9,696.83	\$2,229,494.08