

Estimate Summary By Project

Contract ID: B1IPD1902037-0

Estimate Number: 0033

Pay Period: 06/01/2022

to 06/30/2022

**Contract Location:** WESTBOUND SR 53 BRIDGE OVER THE CHATTAHOOCHEE  
**Time Allowed:** 1186 Days  
**Elapsed Calender Days:** 1025 Days  
**Percent Time:** 86.42

District: 0 Area: 00

**Contractor:** E. R. SNELL CONTRACTOR, INC.  
P. O. BOX 306  
SNELLVILLE GA 30078-0306  
**Phone:** (770)985-0600

**Date Let:** 06/21/2019  
**Date Awarded:** 10/22/2019  
**Date Contract Executed:** 09/09/2019  
**Date Notice to Proceed:** 09/10/2019  
**Date Work Began:** 09/10/2019  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 12/08/2022

**Escrow Agent:**  
**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

**Current Contract Amount** \$20,109,199.00  
**Original Contract Amount** \$20,109,199.00  
**Funds Available** \$1,815,371.90  
**Percent Complete** 90.97%

**Counties:** Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010212	\$20,109,199.00	\$20,109,199.00	\$1,815,371.90	90.97%	\$409,202.38

Chief Engineer

## Estimate Summary By Project

Contract ID: B1IPD1902037-0

Estimate Number: 0033

Pay Period: 06/01/2022

to 06/30/2022

Project Number: 0010212 SR 53 WB - DB BRIDGE REPLACEMENT

Federal State Project Number: 0010212

	Total to Date	Prev to Date	This Estimate
Participating	\$14,635,061.68	\$14,307,699.78	\$327,361.90
Non-Participating	\$3,658,765.42	\$3,576,924.94	\$81,840.48
<b>Total Earnings</b>	<b>\$18,293,827.10</b>	<b>\$17,884,624.72</b>	<b>\$409,202.38</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$18,293,827.10</b>	<b>\$17,884,624.72</b>	<b>\$409,202.38</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$18,293,827.10</b>	<b>\$17,884,624.72</b>	

**Total Payable: \$409,202.38**

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2022

User: C0009883

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1IPD1902037-0

Estimate Number: 0033

Pay Period: 06/01/2022

to 06/30/2022

Project Number 0010212

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0005	999-2010	DESIGN COMPLETE	LS	1.000 1655600.000	.996 .002 .998	\$3,311.20	\$1,652,288.80
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 8449599.000	.880 .022 .902	\$405,891.18	\$16,641,538.30
<b>Category Amount:</b>						\$409,202.38	\$18,293,827.10
<b>Project Total Amount:</b>						\$409,202.38	\$18,293,827.10