

Estimate Summary By Project

Contract ID: B11PD2001978-0

Estimate Number: 0019

Pay Period: 03/01/2022

to 03/31/2022

**Contract Location:**

I-85 BEGINNING NORTH OF SR 53 AND EXTENDING NORTH  
SR 11; ALSO INCLUDES CONSTRUCTION OF 6 BRIDGES

**Time Allowed:** 1233 Days  
**Elapsed Calender Days:** 620 Days  
**Percent Time:** 50.28

**District:** 0

**Area:** 00

**Contractor:**

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

**Date Let:** 05/08/2020  
**Date Awarded:** 05/28/2020  
**Date Contract Executed:** 06/23/2020  
**Date Notice to Proceed:** 07/20/2020  
**Date Work Began:** 07/21/2020  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 12/04/2023

MARIETTA GA 30061-0970

**Phone:** (770)422-7520

**Escrow Agent:**

**Surety Co:** FEDERAL INSURANCE COMPANY

**Current Contract Amount** \$96,229,244.84  
**Original Contract Amount** \$94,569,146.00  
**Funds Available** \$39,821,049.11  
**Percent Complete** 58.62%

**Counties:**

Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013545	\$96,229,244.84	\$94,569,146.00	\$39,821,049.11	58.62%	\$5,110,898.71

Chief Engineer

## Estimate Summary By Project

Contract ID: B1IPD2001978-0

Estimate Number: 0019

Pay Period: 03/01/2022

to 03/31/2022

Project Number: 0013545 I-85 - WIDENING FM N OF SR 211/BARROW TO N C  
 - DESIGN BUILD

Federal State Project Number: 0013545

	Total to Date	Prev to Date	This Estimate
Participating	\$45,126,556.58	\$41,037,837.61	\$4,088,718.97
Non-Participating	\$11,281,639.15	\$10,259,459.41	\$1,022,179.74
<b>Total Earnings</b>	<b>\$56,408,195.73</b>	<b>\$51,297,297.02</b>	<b>\$5,110,898.71</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$56,408,195.73</b>	<b>\$51,297,297.02</b>	<b>\$5,110,898.71</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$56,408,195.73</b>	<b>\$51,297,297.02</b>	
		<b>Total Payable:</b>	<b>\$5,110,898.71</b>

Rpt-ID: RCPEsprj

Georgia

Date: 04/26/2022

User: c0004453

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1IPD2001978-0

Estimate Number: 0019

Pay Period: 03/01/2022

to 03/31/2022

Project Number 0013545

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0005	999-2010	DESIGN COMPLETE	LS	1.000 5274389.000	.940 .004 .944	\$21,097.56	\$4,979,023.22
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 19294757.000	.505 .057 .562	\$5,089,801.15	\$50,183,653.43
<b>Category Amount:</b>						\$5,110,898.71	\$55,162,676.65
<b>Project Total Amount:</b>						\$5,110,898.71	\$56,408,195.73