

Rpt-ID: RCPEsprj

Georgia

Date: 06/15/2023

User: C0009883

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0021

Pay Period: 05/01/2023

to 05/31/2023

Contract Location:

RAMP IMPROVEMENTS ON I-285/SR 407 AT SR 141

Time Allowed: 1047 Days

Elapsed Calender Days: 756 Days

Percent Time: 72.21

District: 0

Area: 00

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 02/26/2021

Date Awarded: 03/17/2021

Date Contract Executed: 04/30/2021

Date Notice to Proceed: 05/06/2021

SNELLVILLE GA 30078-0306

Date Work Began: 05/06/2021

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/17/2024

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$17,176,112.10

Original Contract Amount \$16,683,503.10

Funds Available \$6,288,398.19

Percent Complete 63.39%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017126	\$17,176,112.10	\$16,683,503.10	\$6,288,398.19	63.39%	\$560,010.01

Chief Engineer

Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0021

Pay Period: 05/01/2023

to 05/31/2023

Project Number: 0017126 I-285/SR 407 - WIDENING & RECNS

Federal State Project Number: 0017126

	Total to Date	Prev to Date	This Estimate
Participating	\$435,508.56	\$413,108.16	\$22,400.40
Non-Participating	\$10,452,205.35	\$9,914,595.74	\$537,609.61
Total Earnings	\$10,887,713.91	\$10,327,703.90	\$560,010.01
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$10,887,713.91	\$10,327,703.90	\$560,010.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,887,713.91	\$10,327,703.90	

Total Payable:	\$560,010.01
-----------------------	---------------------

Rpt-ID: RCPEsprj

Georgia

Date: 06/15/2023

User: C0009883

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0021

Pay Period: 05/01/2023

to 05/31/2023

Project Number 0017126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	999-2010	DESIGN COMPLETE	LS	1.000 1591100.000	.989 .001 .990	\$1,591.10	\$1,575,189.00
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 5092403.100	.549 .037 .586	\$558,418.91	\$8,844,148.22
Category Amount:						\$560,010.01	\$10,419,337.22
Project Total Amount:						\$560,010.01	\$10,887,713.91