

Rpt-ID: RCPEsprj

Georgia

Date: 06/13/2024

User: C0009883

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0031

Pay Period: 03/01/2024

to 03/02/2024

Contract Location:

RAMP IMPROVEMENTS ON I-285/SR 407 AT SR 141

Time Allowed: 1047 Days

Elapsed Calender Days: 1032 Days

Percent Time: 98.57

District: 0

Area: 00

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 02/26/2021

Date Awarded: 03/17/2021

Date Contract Executed: 04/30/2021

Date Notice to Proceed: 05/06/2021

Date Work Began: 05/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/17/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$17,284,004.34

Original Contract Amount \$16,683,503.10

Funds Available \$0.00

Percent Complete 100.00%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017126	\$17,284,004.34	\$16,683,503.10	\$0.00	100.00%	\$30,184.81

Chief Engineer

Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0031

Pay Period: 03/01/2024

to 03/02/2024

Project Number: 0017126 I-285/SR 407 - WIDENING & RECNS

Federal State Project Number: 0017126

	Total to Date	Prev to Date	This Estimate
Participating	\$691,360.17	\$690,152.78	\$1,207.39
Non-Participating	\$16,592,644.17	\$16,563,666.75	\$28,977.42
Total Earnings	\$17,284,004.34	\$17,253,819.53	\$30,184.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,284,004.34	\$17,253,819.53	\$30,184.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,284,004.34	\$17,253,819.53	

Total Payable: \$30,184.81

Rpt-ID: RCPEsprj

Georgia

Date: 06/13/2024

User: C0009883

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0031

Pay Period: 03/01/2024

to 03/02/2024

Project Number 0017126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000	.998		
				5092403.100	.002		
					1.000	\$30,184.81	\$15,092,403.10
Category Amount:						\$30,184.81	\$15,092,403.10
Project Total Amount:						\$30,184.81	\$17,284,004.34