

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2023

User: C0011005

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B11PD2202250-0

Estimate Number: 0007

Pay Period: 02/01/2023

to 03/31/2023

Contract Location:

SR 400, PITTS RD AND ROBERS DR IN THE CITY OF SANDY
KIMBLE BRIDGE RD IN THE CITY OF ALPHARETTA. PHASE

Time Allowed: 751 **Days**
Elapsed Calender Days: 243 **Days**
Percent Time: 32.36

District: 0

Area: 00

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/29/2022
Date Awarded: 05/23/2022
Date Contract Executed: 08/01/2022
Date Notice to Proceed: 08/01/2022
Date Work Began: 08/01/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/20/2024

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$50,249,388.00
Original Contract Amount \$49,735,978.00
Funds Available \$42,453,549.63
Percent Complete 15.51%

Counties:

Forsyth Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001757	\$50,249,388.00	\$49,735,978.00	\$42,453,549.63	15.51%	\$1,037,503.39

Chief Engineer

Estimate Summary By Project

Contract ID: B1IPD2202250-0

Estimate Number: 0007

Pay Period: 02/01/2023

to 03/31/2023

 Project Number: 0001757 DESIGN BUILD - SR 400 CNST OF 3 BRIDGES - PH

Federal State Project Number: 0001757

	Total to Date	Prev to Date	This Estimate
Participating	\$6,236,670.69	\$5,406,667.98	\$830,002.71
Non-Participating	\$1,559,167.68	\$1,351,667.00	\$207,500.68
Total Earnings	\$7,795,838.37	\$6,758,334.98	\$1,037,503.39
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,795,838.37	\$6,758,334.98	\$1,037,503.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,795,838.37	\$6,758,334.98	

Total Payable: \$1,037,503.39

Estimate Summary By Project

Contract ID: B1IPD2202250-0

Estimate Number: 0007

Pay Period: 02/01/2023

to 03/31/2023

Project Number 0001757

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	999-2005	DESIGN BUILD GENERAL	LS	1.000 7461348.510	.422 .079 .501	\$589,446.53	\$3,738,135.60
0010	999-2010	DESIGN COMPLETE	LS	1.000 4683779.000	.562 .079 .641	\$370,018.54	\$3,002,302.34
1010	999-2015	CONSTRUCTION COMPLETE	LS	.000 513410.000	.000 .152 .152	\$78,038.32	\$78,038.32
		Additional left turn at Roberts Drive					
Category Amount:						\$1,037,503.39	\$6,818,476.26
Project Total Amount:						\$1,037,503.39	\$7,795,838.37