

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2022

User: msnipes

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0005

Pay Period: 09/01/2022
to 09/29/2022

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 923 Days

Elapsed Calender Days: 157 Days

Percent Time: 17.01

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/03/2024

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$36,456,453.21

Original Contract Amount \$35,796,146.07

Funds Available \$31,856,788.66

Percent Complete 10.82%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,456,453.20	\$35,796,146.06	\$31,856,788.65	12.62%	\$971,510.65

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2022

User: msnipes

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0005

Pay Period: 09/01/2022
to 09/29/2022

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$985,877.76	\$841,422.02	\$144,455.74
Non-Participating	\$2,957,633.16	\$2,524,265.93	\$433,367.23
Total Earnings	\$3,943,510.92	\$3,365,687.95	\$577,822.97
Stockpiled Materials	\$656,153.63	\$262,465.95	\$393,687.68
Gross Earnings	\$4,599,664.55	\$3,628,153.90	\$971,510.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,599,664.55	\$3,628,153.90	

Total Payable: **\$971,510.65**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2022

User: msnipes

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0005

Pay Period: 09/01/2022
to 09/29/2022

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.298		
				1022147.000	.052		
					.350	\$53,151.64	\$357,751.45
		0010297					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		15.000	13.000		
				8300.000	2.000		
					15.000	\$16,600.00	\$124,500.00
0030	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.140		
				140000.000	.050		
					.190	\$7,000.00	\$26,600.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.200		
				5377026.000	.080		
					.280	\$430,162.08	\$1,505,567.28
		0010297					
0040	205-0001	UNCLASS EXCAV	CY	83,513.500	.000		
				5.750	5,699.000		
					5,699.000	\$32,769.25	\$32,769.25
		0010297					
Category Amount:						\$539,682.97	\$2,047,187.98
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	7,582.700		
				82.450	.000		
					7,582.700	\$0.00	\$625,193.62
0125	318-3000	AGGR SURF CRS	TN	510.000	80.820		
				50.000	23.960		
					104.780	\$1,198.00	\$5,239.00
Category Amount:						\$1,198.00	\$630,432.62
Category Number: 0100 ROADWAY							
0195	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	24,740.000	4,323.000		
				40.000	60.000		
					4,383.000	\$2,400.00	\$175,320.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2022

User: msnipes

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0005

Pay Period: 09/01/2022
to 09/29/2022

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0235	643-1171	CH LK FENCE, ZC COAT, 8 FT, 9 GA	LF	7,561.000 29.000	.000 1,118.000 1,118.000	\$32,422.00	\$32,422.00
Category Amount:						\$34,822.00	\$207,742.00
Category Number: 0300 ROADWAY							
0480	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	8.000 550.000	.000 1.000 1.000	\$550.00	\$550.00
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1550.000	3.000 1.000 4.000	\$1,550.00	\$6,200.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	15,500.000 1.250	309.000 16.000 325.000	\$20.00	\$406.25
Category Amount:						\$2,120.00	\$7,156.25
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO	LF	3,420.000 566.500	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$577,822.97	\$3,943,510.92