

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 925 Days

Elapsed Calender Days: 584 Days

Percent Time: 63.14

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/05/2024

VALDOSTA

GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$36,580,334.16

Original Contract Amount \$35,796,146.07

Funds Available \$18,833,540.02

Percent Complete 45.21%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,580,334.15	\$35,796,146.06	\$18,833,540.01	48.51%	\$683,693.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$4,134,288.21	\$3,871,404.72	\$262,883.49
Non-Participating	\$12,402,863.44	\$11,614,213.13	\$788,650.31
Total Earnings	\$16,537,151.65	\$15,485,617.85	\$1,051,533.80
Stockpiled Materials	\$1,209,642.49	\$1,577,483.15	(\$367,840.66)
Gross Earnings	\$17,746,794.14	\$17,063,101.00	\$683,693.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,746,794.14	\$17,063,101.00	

Total Payable: **\$683,693.14**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.703		
				1022147.000	.014		
					.717	\$14,310.06	\$732,879.40
		0010297					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		15.000	17.000		
				8300.000	1.000		
					18.000	\$8,300.00	\$149,400.00
0030	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.780		
				140000.000	.020		
					.800	\$2,800.00	\$112,000.00
Category Amount:						\$25,410.06	\$994,279.40
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	7,834.180		
				82.450	.000		
					7,834.180	\$.00	\$645,928.14
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,125.000	2,714.980		
				78.000	1,311.300		
					4,026.280	\$102,281.40	\$314,049.84
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		21,051.000	6,869.470		
				75.250	1,891.880		
					8,761.350	\$142,363.97	\$659,291.59
0090	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	28,305.000	16,133.465		
				14.150	3,123.704		
					19,257.169	\$44,200.41	\$272,488.94
0105	413-0750	TACK COAT	GL	11,715.000	2,438.000		
				3.000	401.000		
					2,839.000	\$1,203.00	\$8,517.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0125	318-3000	AGGR SURF CRS	TN	510.000	123.420		
				50.000	38.640		
					162.060	\$1,932.00	\$8,103.00
Category Amount:						\$291,980.78	\$1,908,378.51
Category Number: 0100 ROADWAY							
0195	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	24,740.000	7,902.000		
				40.000	1,764.000		
					9,666.000	\$70,560.00	\$386,640.00
Category Amount:						\$70,560.00	\$386,640.00
Category Number: 0200 ROADWAY							
0245	500-3200	CLASS B CONCRETE	CY	2.490	.000		
				1250.000	2.490		
					2.490	\$3,112.50	\$3,112.50
0250	207-0203	FOUND BKFILL MATL, TP II	CY	345.000	636.600		
				155.000	9.300		
					645.900	\$1,441.50	\$100,114.50
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	5.000		
				2650.000	.000		
					5.000	\$0.00	\$13,250.00
0350	668-2100	DROP INLET, GP 1	EA	27.000	8.500		
				2550.000	.000		
					8.500	\$0.00	\$21,675.00
0360	668-5000	JUNCTION BOX	EA	12.000	2.000		
				2650.000	.000		
					2.000	\$0.00	\$5,300.00
0395	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	590.000	283.667		
				92.700	9.000		
					292.667	\$834.30	\$27,130.23

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0405	500-3002	CLASS AA CONCRETE	CY	482.910 1390.500	507.080 .000 507.080	\$.00	\$705,094.74
Category Amount:						\$5,388.30	\$875,676.97
Category Number: 0300 ROADWAY							
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1550.000	16.000 1.000 17.000	\$1,550.00	\$26,350.00
0495	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,970.000 8.500	1,287.000 99.000 1,386.000	\$841.50	\$11,781.00
0500	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		50.000 525.000	3.000 11.250 14.250	\$5,906.25	\$7,481.25
0510	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	31,000.000 4.250	21,560.250 417.000 21,977.250	\$1,772.25	\$93,403.31
0520	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE EA		12.000 550.000	2.250 2.250 4.500	\$1,237.50	\$2,475.00
0565	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		7.000 1500.000	3.750 .750 4.500	\$1,125.00	\$6,750.00
Category Amount:						\$12,432.50	\$148,240.56
Category Number: 0901 MSE WALLS							
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000 44.100	140.000 .000 140.000	\$.00	\$6,174.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0901 MSE WALLS							
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
	2				58.000	\$0.00	\$2,557.80
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
	1				652.000	\$0.00	\$28,753.20
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
	2				719.000	\$0.00	\$31,707.90
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
	3				2,871.000	\$0.00	\$126,611.10
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,851.000	2,101.000		
				44.100	.000		
	2				2,101.000	\$0.00	\$92,654.10
0860	627-1120	COPING B, WALL NO -	LF	181.000	181.000		
				330.230	.000		
	3				181.000	\$0.00	\$59,771.63
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		301.000	147.000		
				798.250	.000		
	3				147.000	\$0.00	\$117,342.75
Category Amount:						\$0.00	\$465,572.48
Category Number: 1100 ROADWAY							
0886	004-0022	EXTRA WORK -	LS	.000	.000		
				11507.000	1.000		
					1.000	\$11,507.00	\$11,507.00
		Relocation of Additional Backflow Preventors					
		Item Added By SA					
Category Amount:						\$11,507.00	\$11,507.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1000 ROADWAY							
0895	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV EA		24.000 38993.740	.000 5.000 5.000	\$194,968.70	\$194,968.70
0980	500-3101	CLASS A CONCRETE	CY	298.500 1236.000	64.800 .000 64.800	\$0.00	\$80,092.80
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500 103.000	35.560 .000 35.560	\$0.00	\$3,662.68
Category Amount:						\$194,968.70	\$278,724.18
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1035	500-3002	CLASS AA CONCRETE	CY	320.000 1236.000	319.400 .000 319.400	\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO 1	LF	3,420.000 566.500	3,420.080 .000 3,420.080	\$0.00	\$1,937,475.32
Category Amount:						\$0.00	\$2,332,253.72
Category Number: 1100 ROADWAY							
1090	611-8050	ADJUST MANHOLE TO GRADE	EA	3.000 2575.000	.000 1.000 1.000	\$2,575.00	\$2,575.00
1100	660-1220	SEWER FORCE MAIN, 6 IN, -	LF	660.000 56.650	.000 660.000 660.000	\$37,389.00	\$37,389.00
		PVD					
1105	670-1060	WATER MAIN, 6 IN	LF	10.000 100.940	.000 10.000 10.000	\$1,009.40	\$1,009.40

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1100 ROADWAY					
1110	670-1080	WATER MAIN, 8 IN	LF	30.000	.000		
				158.620	30.000		
					30.000	\$4,758.60	\$4,758.60
1115	670-5030	WATER SERVICE LINE, 3 IN	LF	10.000	.000		
				78.280	10.000		
					10.000	\$782.80	\$782.80
1120	670-5020	WATER SERVICE LINE, 2 IN	LF	10.000	.000		
				47.380	10.000		
					10.000	\$473.80	\$473.80
1125	660-1905	GATE VALVE, 2 IN	EA	1.000	.000		
				1287.500	1.000		
					1.000	\$1,287.50	\$1,287.50
1130	660-1910	GATE VALVE, 3 IN	EA	1.000	.000		
				2492.600	1.000		
					1.000	\$2,492.60	\$2,492.60
1135	660-1920	GATE VALVE, 6 IN	EA	1.000	.000		
				2781.000	1.000		
					1.000	\$2,781.00	\$2,781.00
1140	670-9731	RELOCATE BACKFLOW PREVENTION ASSEMBL	EA	2.000	.000		
				1905.500	3.000		
					3.000	\$5,716.50	\$5,716.50
1145	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	2.000	.000		
				5407.500	2.000		
					2.000	\$10,815.00	\$10,815.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		1100 ROADWAY					
1150	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	1.000 1905.500	.000 3.000 3.000	\$5,716.50	\$5,716.50
Category Amount:						\$75,797.70	\$75,797.70
Category Number:		0100 ROADWAY					
1235	310-5160	GR AGGR BASE CRS, 16 IN, INCL MATL	SY	35,909.000 27.600	14,048.283 9,373.630 23,421.913	\$258,712.19	\$646,444.80
1245	680-4230	LIGHTING STD, 31-35 FT MH	EA	28.000 4393.980	.000 8.000 8.000	\$35,151.84	\$35,151.84
1255	683-6375	HIGH LEVEL LUMINAIRE, TP 3, LED	EA	96.000 1596.500	.000 20.000 20.000	\$31,930.00	\$31,930.00
1320	680-6120	LUMINAIRE, TP 2, LED	EA	31.000 1067.080	.000 8.000 8.000	\$8,536.64	\$8,536.64
1355	680-5265	LUMINAIRE BRACKET ARM, 10 FT	EA	27.000 571.650	.000 8.000 8.000	\$4,573.20	\$4,573.20
1385	210-0250	UNDERCUT EXCAVATION	CY	23,130.000 13.750	.000 927.500 927.500	\$12,753.13	\$12,753.13
Category Amount:						\$351,657.00	\$739,389.61

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: cbarrent

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0020

Pay Period: 10/29/2023
to 11/30/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000	2,949.200		
				44.100	.000		
					2,949.200	\$0.00	\$130,059.72
	1						
Category Amount:						\$0.00	\$130,059.72
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$0.00	\$623,838.75
		VEP to change to PSC pile					
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$0.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	160,827.270		
				1.000	11,831.760		
					172,659.030	\$11,831.76	\$172,659.03
		(IN#1)					
Category Amount:						\$11,831.76	\$172,659.03
Project Total Amount:						\$1,051,533.80	\$16,537,151.65