

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed:

1103 Days

Elapsed Calender Days:

856 Days

Percent Time:

77.61

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

VALDOSTA GA 31601-4907
Phone: (229)244-9286

Date Let:

10/22/2021

Date Awarded:

11/05/2021

Date Contract Executed:

12/10/2021

Date Notice to Proceed:

04/26/2022

Date Work Began:

05/06/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/02/2025

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount

\$36,812,102.16

Original Contract Amount

\$35,796,146.07

Funds Available

\$9,184,427.48

Percent Complete

73.92%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,812,102.15	\$35,796,146.06	\$9,184,427.48	75.05%	\$291,384.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: cbarrent

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$6,802,543.75	\$6,724,367.22	\$78,176.53
Non-Participating	\$20,407,628.93	\$20,173,099.41	\$234,529.52
Total Earnings	\$27,210,172.68	\$26,897,466.63	\$312,706.05
Stockpiled Materials	\$417,501.99	\$438,823.86	(\$21,321.87)
Gross Earnings	\$27,627,674.67	\$27,336,290.49	\$291,384.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,627,674.67	\$27,336,290.49	

Total Payable: **\$291,384.18**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: cbarrent

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.983		
				1022147.000	.010		
					.993	\$10,221.47	\$1,014,991.97
		0010297					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	1,213.750		
				60.000	19.000		
					1,232.750	\$1,140.00	\$73,965.00
0030	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.940		
				140000.000	.020		
					.960	\$2,800.00	\$134,400.00
Category Amount:						\$14,161.47	\$1,223,356.97
	Category Number:	0110 ROADWAY					
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,380.430		
				82.450	.000		
					9,380.430	\$0.00	\$773,416.45
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN		1,304.000	1,208.700		
		UM MATL & H LIME		107.500	.000		
					1,208.700	\$0.00	\$129,935.25
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,125.000	7,127.010		
		L & H LIME		78.000	.000		
					7,127.010	\$0.00	\$555,906.78
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		21,051.000	17,901.320		
		TL & H LIME		75.250	.000		
					17,901.320	\$0.00	\$1,347,074.33
0085	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	6,897.000	1,285.583		
				11.550	253.700		
					1,539.283	\$2,930.24	\$17,778.72
Category Amount:						\$2,930.24	\$2,824,111.53

Estimate Summary By Project

Pay Period: 08/01/2024

to 08/28/2024

Project Number 0010297

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	393.080		
				61.800	.000		
					393.080	\$.00	\$24,292.34
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	942.470		
				42.230	.000		
					942.470	\$.00	\$39,800.51
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	171.040		
				118.450	.000		
					171.040	\$.00	\$20,259.69
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	.000		
				56.650	40.000		
					40.000	\$2,266.00	\$2,266.00
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	2,261.680		
				21.120	182.500		
					2,444.180	\$3,854.40	\$51,621.08
0235	643-1171	CH LK FENCE, ZC COAT, 8 FT, 9 GA	LF	7,561.000	6,206.800		
				29.000	774.100		
					6,980.900	\$22,448.90	\$202,446.10
Category Amount:						\$28,569.30	\$340,685.72
Category Number:		0200 ROADWAY					
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: cbarrent

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	538.360		
		IFIED BITUM MATL & H LIME		96.750	.000		
					538.360	\$.00	\$52,086.33
		Asphalt Pay Reduction					
		Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number: 0200 ROADWAY							
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000	3.000		
				2678.000	.000		
					3.000	\$.00	\$8,034.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000	1.000		
				2678.000	.000		
					1.000	\$.00	\$2,678.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600	88.870		
				97.850	.000		
					88.870	\$.00	\$8,695.93
0280	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,521.000	1,633.860		
				44.000	8.000		
					1,641.860	\$352.00	\$72,241.84
0295	550-1302	STORM DRAIN PIPE, 30 IN, H 15-20	LF	186.000	136.000		
				88.000	48.000		
					184.000	\$4,224.00	\$16,192.00
0310	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	32.000	13.000		
				900.000	1.000		
					14.000	\$900.00	\$12,600.00
0320	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	10.000	5.000		
				1200.000	2.000		
					7.000	\$2,400.00	\$8,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2024

User: cbarrent

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	13.000		
				2650.000	.000		
					13.000	\$.00	\$34,450.00
0350	668-2100	DROP INLET, GP 1	EA	27.000	17.000		
				2550.000	.000		
					17.000	\$.00	\$43,350.00
0360	668-5000	JUNCTION BOX	EA	12.000	8.000		
				2650.000	.000		
					8.000	\$.00	\$21,200.00
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$7,876.00	\$932,936.51
Category Number:		0400 ROADWAY					
0425	700-6910	PERMANENT GRASSING	AC	29.300	10.000		
				2150.000	4.000		
					14.000	\$8,600.00	\$30,100.00
Category Amount:						\$8,600.00	\$30,100.00
Category Number:		0300 ROADWAY					
0440	700-8000	FERTILIZER MIXED GRADE	TN	21.900	10.930		
				875.000	1.560		
					12.490	\$1,365.00	\$10,928.75
0460	163-0240	MULCH	TN	960.000	87.760		
				200.000	17.580		
					105.340	\$3,516.00	\$21,068.00
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	25.000		
				1550.000	1.000		
					26.000	\$1,550.00	\$40,300.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2024

User: cbarrent

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0495	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,970.000	1,395.750		
				8.500	356.250		
					1,752.000	\$3,028.13	\$14,892.00
0520	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT IEA		12.000	5.250		
				550.000	1.500		
					6.750	\$825.00	\$3,712.50
Category Amount:						\$10,284.13	\$90,901.25
Category Number:		0901 MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
	1				140.000	\$0.00	\$6,174.00
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
	2				58.000	\$0.00	\$2,557.80
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
	1				652.000	\$0.00	\$28,753.20
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
	2				719.000	\$0.00	\$31,707.90
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
	3				2,871.000	\$0.00	\$126,611.10
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,851.000	2,101.000		
				44.100	.000		
	2				2,101.000	\$0.00	\$92,654.10

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: cbarrent

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
0860	627-1120	COPING B, WALL NO -	LF	181.000	181.000		
				330.230	.000		
					181.000	\$.00	\$59,771.63
		3					
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		301.000	147.000		
				798.250	.000		
					147.000	\$.00	\$117,342.75
		3					
Category Amount:						\$0.00	\$465,572.48
Category Number: 1000 ROADWAY							
0980	500-3101	CLASS A CONCRETE	CY	298.500	276.300		
				1236.000	24.500		
					300.800	\$30,282.00	\$371,788.80
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500	160.000		
				103.000	19.400		
					179.400	\$1,998.20	\$18,478.20
0990	511-1000	BAR REINF STEEL	LB	48,378.000	41,792.000		
				1.550	5,006.000		
					46,798.000	\$7,759.30	\$72,536.90
Category Amount:						\$40,039.50	\$462,803.90
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1025	500-0100	GROOVED CONCRETE	SY	1,264.000	.000		
				15.450	1,264.000		
					1,264.000	\$19,528.80	\$19,528.80
1035	500-3002	CLASS AA CONCRETE	CY	320.000	319.400		
				1236.000	.000		
					319.400	\$.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		3,420.000	3,420.080		
				566.500	.000		
					3,420.080	\$.00	\$1,937,475.32

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: cbarrent

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1070	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	610.000	305.000		
				52.750	305.000		
					610.000	\$16,088.75	\$32,177.50
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				1942909.050	.000		
					1.000	\$.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE ITEM ADDED BY SA					
Category Amount:						\$35,617.55	\$4,326,869.07
Category Number:		0110 ROADWAY					
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	2,167.940		
		IFIED BITUM MATL & H LIME		107.500	.000		
					2,167.940	\$.00	\$233,053.55
Category Amount:						\$0.00	\$233,053.55
Category Number:		0100 ROADWAY					
1250	680-6200	LUMINAIRE, UNDERPASS, WALL MOUNTED, LEE EA		4.000	.000		
				1133.000	4.000		
					4.000	\$4,532.00	\$4,532.00
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000	17,168.532		
				113.250	1,413.650		
					18,582.182	\$160,095.86	\$2,104,432.11
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000	330.000		
				195.700	.000		
					330.000	\$.00	\$64,581.00
Category Amount:						\$164,627.86	\$2,173,545.11
Category Number:		0901 MSE WALLS					
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000	2,949.200		
				44.100	.000		
					2,949.200	\$.00	\$130,059.72
1							
Category Amount:						\$0.00	\$130,059.72

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: cbarrent

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$0.00	\$623,838.75
		VEP to change to PSC pile					
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$0.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$0.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Project Total Amount:						\$312,706.05	\$27,210,172.68