

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1128 Days

Elapsed Calender Days: 889 Days

Percent Time: 78.81

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/27/2025

VALDOSTA GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$36,971,414.16

Original Contract Amount \$35,796,146.07

Funds Available \$8,120,494.85

Percent Complete 77.28%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,971,414.15	\$35,796,146.06	\$8,120,494.85	78.04%	\$1,223,244.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$7,142,644.93	\$6,802,543.75	\$340,101.18
Non-Participating	\$21,427,932.28	\$20,407,628.93	\$1,020,303.35
Total Earnings	\$28,570,577.21	\$27,210,172.68	\$1,360,404.53
Stockpiled Materials	\$280,342.09	\$417,501.99	(\$137,159.90)
Gross Earnings	\$28,850,919.30	\$27,627,674.67	\$1,223,244.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$28,850,919.30	\$27,627,674.67	

Total Payable: **\$1,223,244.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.993		
				1022147.000	.004		
					.997	\$4,088.59	\$1,019,080.56
		0010297					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	1,232.750		
				60.000	52.000		
					1,284.750	\$3,120.00	\$77,085.00
0030	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.960		
				140000.000	.020		
					.980	\$2,800.00	\$137,200.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.800		
				5377026.000	.050		
					.850	\$268,851.30	\$4,570,472.10
		0010297					
Category Amount:						\$278,859.89	\$5,803,837.66
Category Number: 0110		ROADWAY					
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,380.430		
				82.450	225.580		
					9,606.010	\$18,599.07	\$792,015.52
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN		1,304.000	1,208.700		
		UM MATL & H LIME		107.500	.000		
					1,208.700	\$0.00	\$129,935.25
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,125.000	7,127.010		
		L & H LIME		78.000	.000		
					7,127.010	\$0.00	\$555,906.78
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		21,051.000	17,901.320		
		TL & H LIME		75.250	.000		
					17,901.320	\$0.00	\$1,347,074.33

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110		ROADWAY					
0090	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	28,305.000	25,132.647		
				14.150	106.667		
					25,239.314	\$1,509.34	\$357,136.29
0095	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	4,715.000	2,445.333		
				17.300	2,029.000		
					4,474.333	\$35,101.70	\$77,405.96
0105	413-0750	TACK COAT	GL	11,715.000	8,586.000		
				3.000	91.000		
					8,677.000	\$273.00	\$26,031.00
0125	318-3000	AGGR SURF CRS	TN	510.000	179.310		
				50.000	256.980		
					436.290	\$12,849.00	\$21,814.50
Category Amount:						\$68,332.11	\$3,307,319.63
Category Number: 0100		ROADWAY					
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	393.080		
				61.800	.000		
					393.080	\$.00	\$24,292.34
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	942.472		
				42.230	172.970		
					1,115.442	\$7,304.52	\$47,105.12
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	171.041		
				118.450	9.227		
					180.268	\$1,092.94	\$21,352.74
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	40.000		
				56.650	.000		
					40.000	\$.00	\$2,266.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	2,444.180		
				21.120	124.210		
					2,568.390	\$2,623.32	\$54,244.40
0205	641-1100	GUARDRAIL, TP T	LF	73.000	21.000		
				82.400	42.000		
					63.000	\$3,460.80	\$5,191.20
0210	641-1200	GUARDRAIL, TP W	LF	7,165.000	4,708.500		
				34.000	1,052.250		
					5,760.750	\$35,776.50	\$195,865.50
0215	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	16.000	10.000		
				1751.000	3.000		
					13.000	\$5,253.00	\$22,763.00
Category Amount:						\$55,511.08	\$373,080.30
Category Number:		0200 ROADWAY					
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50
Category Number:		0100 ROADWAY					
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	538.360		
		IFIED BITUM MATL & H LIME		96.750	.000		
					538.360	\$.00	\$52,086.33
		Asphalt Pay Reduction					
		Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number:		0200 ROADWAY					
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000	3.000		
				2678.000	.000		
					3.000	\$.00	\$8,034.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0200 ROADWAY							
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000	1.000		
				2678.000	.000		
					1.000	\$.00	\$2,678.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600	88.870		
				97.850	.000		
					88.870	\$.00	\$8,695.93
0285	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	395.000	638.860		
				57.500	80.500		
					719.360	\$4,628.75	\$41,363.20
0315	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	8.000	4.000		
				1000.000	2.000		
					6.000	\$2,000.00	\$6,000.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	13.000		
				2650.000	1.000		
					14.000	\$2,650.00	\$37,100.00
0345	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	10.280	2.000		
				500.000	.830		
					2.830	\$415.00	\$1,415.00
0350	668-2100	DROP INLET, GP 1	EA	27.000	17.000		
				2550.000	.000		
					17.000	\$.00	\$43,350.00
0360	668-5000	JUNCTION BOX	EA	12.000	8.000		
				2650.000	.000		
					8.000	\$.00	\$21,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$9,693.75	\$874,930.87
Category Number:		0300 ROADWAY					
0440	700-8000	FERTILIZER MIXED GRADE	TN	21.900	12.490		
				875.000	2.040		
					14.530	\$1,785.00	\$12,713.75
0455	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	5,001.000	10,524.000		
				2.750	500.000		
					11,024.000	\$1,375.00	\$30,316.00
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	26.000		
				1550.000	1.000		
					27.000	\$1,550.00	\$41,850.00
0530	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		11.000	2.000		
				2000.000	3.000		
					5.000	\$6,000.00	\$10,000.00
Category Amount:						\$10,710.00	\$94,879.75
Category Number:		0901 MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
					140.000	\$.00	\$6,174.00
	1						
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
					58.000	\$.00	\$2,557.80
	2						
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
					652.000	\$.00	\$28,753.20
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
					719.000	\$0.00	\$31,707.90
	2						
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
					2,871.000	\$0.00	\$126,611.10
	3						
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,851.000	2,101.000		
				44.100	.000		
					2,101.000	\$0.00	\$92,654.10
	2						
0860	627-1120	COPING B, WALL NO -	LF	181.000	181.000		
				330.230	.000		
					181.000	\$0.00	\$59,771.63
	3						
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		301.000	147.000		
				798.250	.000		
					147.000	\$0.00	\$117,342.75
	3						
Category Amount:						\$0.00	\$465,572.48
Category Number: 1000		ROADWAY					
0895	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV EA		24.000	19.000		
				38993.740	4.000		
					23.000	\$155,974.96	\$896,856.02
0980	500-3101	CLASS A CONCRETE	CY	298.500	300.800		
				1236.000	11.100		
					311.900	\$13,719.60	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500	179.400		
				103.000	9.700		
					189.100	\$999.10	\$19,477.30

Estimate Summary By Project

Pay Period: 08/29/2024

to 09/30/2024

Project Number 0010297

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		1000 ROADWAY					
0990	511-1000	BAR REINF STEEL	LB	48,378.000	46,798.000		
				1.550	1,965.000		
					48,763.000	\$3,045.75	\$75,582.65
Category Amount:						\$173,739.41	\$1,377,424.37
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1015	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.000		
				721000.000	1.000		
					1.000	\$721,000.00	\$721,000.00
		1 RT					
1025	500-0100	GROOVED CONCRETE	SY	1,264.000	1,264.000		
				15.450	240.000		
					1,504.000	\$3,708.00	\$23,236.80
1035	500-3002	CLASS AA CONCRETE	CY	320.000	319.400		
				1236.000	.000		
					319.400	\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,420.000	3,420.080		
				566.500	.000		
					3,420.080	\$0.00	\$1,937,475.32
		1					
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				1942909.050	.000		
					1.000	\$0.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE					
		ITEM ADDED BY SA					
Category Amount:						\$724,708.00	\$5,019,399.57
Category Number:		0110 ROADWAY					
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	2,167.940		
		IFIED BITUM MATL & H LIME		107.500	.000		
					2,167.940	\$0.00	\$233,053.55
Category Amount:						\$0.00	\$233,053.55

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024

to 09/30/2024

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1245	680-4230	LIGHTING STD, 31-35 FT MH	EA	28.000 4393.980	17.000 2.000 19.000	\$8,787.96	\$83,485.62
1255	683-6375	HIGH LEVEL LUMINAIRE, TP 3, LED	EA	96.000 1596.500	76.000 16.000 92.000	\$25,544.00	\$146,878.00
1320	680-6120	LUMINAIRE, TP 2, LED	EA	31.000 1067.080	17.000 2.000 19.000	\$2,134.16	\$20,274.52
1355	680-5265	LUMINAIRE BRACKET ARM, 10 FT	EA	27.000 571.650	16.000 2.000 18.000	\$1,143.30	\$10,289.70
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000 113.250	18,582.180 .000 18,582.180	\$0.00	\$2,104,431.89
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000 195.700	330.000 .000 330.000	\$0.00	\$64,581.00
Category Amount:						\$37,609.42	\$2,429,940.73
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000 44.100	2,949.200 .000 2,949.200	\$0.00	\$130,059.72
	1						
Category Amount:						\$0.00	\$130,059.72
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000 125.000	4,990.710 .000 4,990.710	\$0.00	\$623,838.75
		VEP to change to PSC pile					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: cbarrent

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	271,683.560		
				1.000	1,240.870		
					272,924.430	\$1,240.87	\$272,924.43
		(IN#1)					
Category Amount:						\$1,240.87	\$272,924.43
Project Total Amount:						\$1,360,404.53	\$28,570,577.21