

Contract ID: B1TIA2102019-1

Estimate Number: 0032

Pay Period: 11/01/2024 to 11/27/2024

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed:

1128 Days

Elapsed Calender Days:

947 Days

Percent Time:

83.95

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY

1208 CYPRESS ST.

VALDOSTA GA 31601-4907

Phone: (229)244-9286

Date Let:

10/22/2021

Date Awarded:

11/05/2021

Date Contract Executed:

12/10/2021

Date Notice to Proceed:

04/26/2022

Date Work Began:

05/06/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/27/2025

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount

\$36,971,414.16

Original Contract Amount

\$35,796,146.07

Funds Available

\$7,188,472.31

Percent Complete

79.92%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,971,414.15	\$35,796,146.06	\$7,188,472.31	80.56%	\$417,626.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/28/2024

User: cbarrent

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0032

Pay Period: 11/01/2024
to 11/27/2024

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$7,386,482.77	\$7,275,571.89	\$110,910.88
Non-Participating	\$22,159,445.67	\$21,826,713.14	\$332,732.53
Total Earnings	\$29,545,928.44	\$29,102,285.03	\$443,643.41
Stockpiled Materials	\$237,013.40	\$263,030.41	(\$26,017.01)
Gross Earnings	\$29,782,941.84	\$29,365,315.44	\$417,626.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$29,782,941.84	\$29,365,315.44	

Total Payable: **\$417,626.40**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/28/2024

User: cbarrent

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0032

Pay Period: 11/01/2024
to 11/27/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.900		
				5377026.000	.030		
					.930	\$161,310.78	\$5,000,634.18
		0010297					
0040	205-0001	UNCLASS EXCAV	CY	83,513.500	68,827.000		
				5.750	10,510.825		
					79,337.825	\$60,437.24	\$456,192.49
		0010297					
Category Amount:						\$221,748.02	\$5,456,826.67
	Category Number:	0110 ROADWAY					
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,606.010		
				82.450	.000		
					9,606.010	\$0.00	\$792,015.52
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN		1,304.000	1,208.700		
		UM MATL & H LIME		107.500	.000		
					1,208.700	\$0.00	\$129,935.25
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,125.000	7,127.010		
		L & H LIME		78.000	.000		
					7,127.010	\$0.00	\$555,906.78
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		21,051.000	17,901.320		
		TL & H LIME		75.250	.000		
					17,901.320	\$0.00	\$1,347,074.33
Category Amount:						\$0.00	\$2,824,931.88
	Category Number:	0100 ROADWAY					
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	393.080		
				61.800	419.570		
					812.650	\$25,929.43	\$50,221.77
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	1,115.442		
				42.230	246.667		
					1,362.109	\$10,416.75	\$57,521.86

Estimate Summary By Project

Pay Period: 11/01/2024

to 11/27/2024

Project Number 0010297

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	180.268			
				118.450	63.276			
					243.544	\$7,495.04		\$28,847.79
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	40.000			
				56.650	.000			
					40.000	\$.00		\$2,266.00
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	.000			
				25.750	77.000			
					77.000	\$1,982.75		\$1,982.75
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	2,568.390			
				21.120	2,049.500			
					4,617.890	\$43,285.44		\$97,529.84
0180	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	2,091.000	826.000			
				21.120	172.000			
					998.000	\$3,632.64		\$21,077.76
Category Amount:						\$92,742.05		\$259,447.77
Category Number:		0200 ROADWAY						
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490			
				1250.000	.000			
					2.490	\$.00		\$3,112.50
Category Amount:						\$0.00		\$3,112.50
Category Number:		0100 ROADWAY						
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	538.360			
		IFIED BITUM MATL & H LIME		96.750	.000			
					538.360	\$.00		\$52,086.33
		Asphalt Pay Reduction						
		Item Added by SA						
Category Amount:						\$0.00		\$52,086.33

Rpt-ID: RCPEsprj

Georgia

Date: 11/28/2024

User: cbarrent

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0032

Pay Period: 11/01/2024
to 11/27/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0200	ROADWAY					
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000	3.000		
				2678.000	.000		
					3.000	\$.00	\$8,034.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000	1.000		
				2678.000	2.000		
					3.000	\$5,356.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600	88.867		
				97.850	9.167		
					98.034	\$896.99	\$9,592.63
0275	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	402.000	259.200		
				51.500	42.000		
					301.200	\$2,163.00	\$15,511.80
0280	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,521.000	1,687.460		
				44.000	473.950		
					2,161.410	\$20,853.80	\$95,102.04
0310	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	32.000	16.000		
				900.000	3.000		
					19.000	\$2,700.00	\$17,100.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	14.000		
				2650.000	3.500		
					17.500	\$9,275.00	\$46,375.00
0350	668-2100	DROP INLET, GP 1	EA	27.000	17.000		
				2550.000	1.000		
					18.000	\$2,550.00	\$45,900.00
0360	668-5000	JUNCTION BOX	EA	12.000	8.000		
				2650.000	.000		
					8.000	\$.00	\$21,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/28/2024

User: cbarrent

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0032

Pay Period: 11/01/2024
to 11/27/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0370	611-8040	ADJUST DROP INLET TO GRADE	EA	2.000	.000		
				2300.000	1.000		
					1.000	\$2,300.00	\$2,300.00
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$46,094.79	\$974,244.21
Category Number:		0300 ROADWAY					
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	28.000		
				1550.000	1.000		
					29.000	\$1,550.00	\$44,950.00
Category Amount:						\$1,550.00	\$44,950.00
Category Number:		0901 MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
					140.000	\$.00	\$6,174.00
	1						
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
					58.000	\$.00	\$2,557.80
	2						
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
					652.000	\$.00	\$28,753.20
	1						
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
					719.000	\$.00	\$31,707.90
	2						
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
					2,871.000	\$.00	\$126,611.10
	3						

Rpt-ID: RCPEsprj

Georgia

Date: 11/28/2024

User: cbarrent

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0032

Pay Period: 11/01/2024
to 11/27/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,851.000	2,101.000		
				44.100	1,282.000		
		2			3,383.000	\$56,536.20	\$149,190.30
0860	627-1120	COPING B, WALL NO -	LF	181.000	181.000		
				330.230	.000		
		3			181.000	\$0.00	\$59,771.63
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		301.000	301.000		
				798.250	.000		
		3			301.000	\$0.00	\$240,273.25
Category Amount:						\$56,536.20	\$645,039.18
Category Number: 1000		ROADWAY					
0980	500-3101	CLASS A CONCRETE	CY	298.500	311.900		
				1236.000	.000		
					311.900	\$0.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500	189.100		
				103.000	.000		
					189.100	\$0.00	\$19,477.30
Category Amount:						\$0.00	\$404,985.70
Category Number: 0801		BRIDGE NO 1 - OVER I-75/SR 401					
1035	500-3002	CLASS AA CONCRETE	CY	320.000	319.400		
				1236.000	.000		
					319.400	\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,420.000	3,420.080		
				566.500	.000		
		1			3,420.080	\$0.00	\$1,937,475.32

Rpt-ID: RCPESPRJ

Georgia

Date: 11/28/2024

User: cbarrent

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0032

Pay Period: 11/01/2024
to 11/27/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				1942909.050	.000		
					1.000	\$.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$4,275,162.77
Category Number: 0110 ROADWAY							
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	2,167.940		
		IFIED BITUM MATL & H LIME		107.500	.000		
					2,167.940	\$.00	\$233,053.55
Category Amount:						\$0.00	\$233,053.55
Category Number: 0100 ROADWAY							
1245	680-4230	LIGHTING STD, 31-35 FT MH	EA	28.000	19.000		
				4393.980	2.000		
					21.000	\$8,787.96	\$92,273.58
1320	680-6120	LUMINAIRE, TP 2, LED	EA	31.000	19.000		
				1067.080	4.000		
					23.000	\$4,268.32	\$24,542.84
1340	680-4240	LIGHTING STD, 41-45 FT MH	EA	2.000	.000		
				4480.500	1.000		
					1.000	\$4,480.50	\$4,480.50
1345	680-4245	LIGHTING STD, 46-50 FT MH	EA	1.000	.000		
				4583.500	1.000		
					1.000	\$4,583.50	\$4,583.50
1355	680-5265	LUMINAIRE BRACKET ARM, 10 FT	EA	27.000	18.000		
				571.650	1.000		
					19.000	\$571.65	\$10,861.35
1360	680-5270	LUMINAIRE BRACKET ARM, 12 FT	EA	3.000	.000		
				760.140	3.000		
					3.000	\$2,280.42	\$2,280.42

Rpt-ID: RCPESPRJ

Georgia

Date: 11/28/2024

User: cbarrent

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0032

Pay Period: 11/01/2024
to 11/27/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000	18,582.180		
				113.250	.000		
					18,582.180	\$0.00	\$2,104,431.89
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000	330.000		
				195.700	.000		
					330.000	\$0.00	\$64,581.00
Category Amount:						\$24,972.35	\$2,308,035.08
Category Number:		0901 MSE WALLS					
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000	2,949.200		
				44.100	.000		
					2,949.200	\$0.00	\$130,059.72
		1					
Category Amount:						\$0.00	\$130,059.72
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$0.00	\$623,838.75
		VEP to change to PSC pile					
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$0.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number:		0200 ROADWAY					
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$0.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Project Total Amount:						\$443,643.41	\$29,545,928.44