

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1128 Days

Elapsed Calender Days: 973 Days

Percent Time: 86.26

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/27/2025

VALDOSTA GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$36,971,414.16

Original Contract Amount \$35,796,146.07

Funds Available \$6,523,959.11

Percent Complete 81.99%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,971,414.15	\$35,796,146.06	\$6,523,959.11	82.35%	\$664,513.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$7,578,314.78	\$7,386,482.77	\$191,832.01
Non-Participating	\$22,734,941.73	\$22,159,445.67	\$575,496.06
Total Earnings	\$30,313,256.51	\$29,545,928.44	\$767,328.07
Stockpiled Materials	\$134,198.53	\$237,013.40	(\$102,814.87)
Gross Earnings	\$30,447,455.04	\$29,782,941.84	\$664,513.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,447,455.04	\$29,782,941.84	

Total Payable: **\$664,513.20**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	1,381.750		
				60.000	22.000		
					1,403.750	\$1,320.00	\$84,225.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.930		
				5377026.000	.020		
					.950	\$107,540.52	\$5,108,174.70
		0010297					
0045	206-0002	BORROW EXCAV, INCL MATL	CY	157,811.300	115,177.200		
				9.000	34,420.000		
					149,597.200	\$309,780.00	\$1,346,374.80
Category Amount:						\$418,640.52	\$6,538,774.50
Category Number:		0110 ROADWAY					
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,606.010		
				82.450	.000		
					9,606.010	\$0.00	\$792,015.52
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN		1,304.000	1,208.700		
		UM MATL & H LIME		107.500	.000		
					1,208.700	\$0.00	\$129,935.25
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,125.000	7,127.010		
		L & H LIME		78.000	.000		
					7,127.010	\$0.00	\$555,906.78
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		21,051.000	17,901.320		
		TL & H LIME		75.250	.000		
					17,901.320	\$0.00	\$1,347,074.33
0085	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	6,897.000	3,639.963		
				11.550	1,418.380		
					5,058.343	\$16,382.29	\$58,423.86

Estimate Summary By Project

Pay Period: 11/28/2024
to 12/23/2024

Project Number 0010297

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0090	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	28,305.000	25,239.314		
				14.150	1,934.520		
					27,173.834	\$27,373.46	\$384,509.75
Category Amount:						\$43,755.75	\$3,267,865.49
Category Number:		0100 ROADWAY					
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	812.650		
				61.800	.000		
					812.650	\$.00	\$50,221.77
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	1,362.110		
				42.230	.000		
					1,362.110	\$.00	\$57,521.91
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	243.540		
				118.450	.000		
					243.540	\$.00	\$28,847.31
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	40.000		
				56.650	.000		
					40.000	\$.00	\$2,266.00
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	77.000		
				25.750	.000		
					77.000	\$.00	\$1,982.75
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	4,617.890		
				21.120	.000		
					4,617.890	\$.00	\$97,529.84
Category Amount:						\$0.00	\$238,369.58

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50
Category Number:		0100 ROADWAY					
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	538.360		
		IFIED BITUM MATL & H LIME		96.750	.000		
					538.360	\$.00	\$52,086.33
		Asphalt Pay Reduction					
		Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number:		0200 ROADWAY					
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000	3.000		
				2678.000	.000		
					3.000	\$.00	\$8,034.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000	3.000		
				2678.000	.000		
					3.000	\$.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600	98.030		
				97.850	.000		
					98.030	\$.00	\$9,592.24
0275	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	402.000	301.200		
				51.500	90.000		
					391.200	\$4,635.00	\$20,146.80
0280	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,521.000	2,161.410		
				44.000	3.900		
					2,165.310	\$171.60	\$95,273.64
0310	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	32.000	19.000		
				900.000	2.000		
					21.000	\$1,800.00	\$18,900.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0315	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	8.000 1000.000	7.000 3.000 10.000	\$3,000.00	\$10,000.00
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2650.000	.000 1.000 1.000	\$2,650.00	\$2,650.00
0335	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, 1 LF		6.480 500.000	.000 3.030 3.030	\$1,515.00	\$1,515.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000 2650.000	17.500 3.500 21.000	\$9,275.00	\$55,650.00
0350	668-2100	DROP INLET, GP 1	EA	27.000 2550.000	18.000 2.500 20.500	\$6,375.00	\$52,275.00
0360	668-5000	JUNCTION BOX	EA	12.000 2650.000	8.000 .000 8.000	\$.00	\$21,200.00
0390	603-7000	PLASTIC FILTER FABRIC	SY	590.000 5.150	374.556 28.000 402.556	\$144.20	\$2,073.16
0395	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	590.000 92.700	374.556 28.000 402.556	\$2,595.60	\$37,316.94

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$32,161.40	\$1,047,755.52
Category Number: 0300		ROADWAY					
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	29.000		
				1550.000	1.000		
					30.000	\$1,550.00	\$46,500.00
0555	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		51.000	36.750		
				175.000	9.750		
					46.500	\$1,706.25	\$8,137.50
Category Amount:						\$3,256.25	\$54,637.50
Category Number: 0901		MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
					140.000	\$.00	\$6,174.00
	1						
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
					58.000	\$.00	\$2,557.80
	2						
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
					652.000	\$.00	\$28,753.20
	1						
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
					719.000	\$.00	\$31,707.90
	2						
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
					2,871.000	\$.00	\$126,611.10
	3						

Rpt-ID: RCPEsprj

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,851.000	3,383.000		
				44.100	.000		
		2			3,383.000	\$.00	\$149,190.30
0860	627-1120	COPING B, WALL NO -	LF	181.000	181.000		
				330.230	.000		
		3			181.000	\$.00	\$59,771.63
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		301.000	301.000		
				798.250	.000		
		3			301.000	\$.00	\$240,273.25
Category Amount:						\$0.00	\$645,039.18
Category Number:		1000 ROADWAY					
0980	500-3101	CLASS A CONCRETE	CY	298.500	311.900		
				1236.000	.000		
					311.900	\$.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500	189.100		
				103.000	.000		
					189.100	\$.00	\$19,477.30
Category Amount:						\$0.00	\$404,985.70
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1035	500-3002	CLASS AA CONCRETE	CY	320.000	319.400		
				1236.000	.000		
					319.400	\$.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,420.000	3,420.080		
				566.500	.000		
		1			3,420.080	\$.00	\$1,937,475.32

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				1942909.050	.000		
					1.000	\$0.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE ITEM ADDED BY SA					
Category Amount:						\$0.00	\$4,275,162.77
Category Number: 0100 ROADWAY							
1235	310-5160	GR AGGR BASE CRS, 16 IN, INCL MATL	SY	35,909.000	23,421.913		
				27.600	5,756.973		
					29,178.886	\$158,892.45	\$805,337.25
Category Amount:						\$158,892.45	\$805,337.25
Category Number: 0110 ROADWAY							
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	2,167.940		
		IFIED BITUM MATL & H LIME		107.500	.000		
					2,167.940	\$0.00	\$233,053.55
Category Amount:						\$0.00	\$233,053.55
Category Number: 2002 ALT 1 - GR AGGR BASE CRS							
1310	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	15,000.000	11,772.801		
				21.000	3,938.730		
					15,711.531	\$82,713.33	\$329,942.15
Category Amount:						\$82,713.33	\$329,942.15
Category Number: 0100 ROADWAY							
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000	18,582.182		
				113.250	164.111		
					18,746.293	\$18,585.57	\$2,123,017.68
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000	330.000		
				195.700	.000		
					330.000	\$0.00	\$64,581.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/23/2024

User: cbarrent

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0033

Pay Period: 11/28/2024
to 12/23/2024

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1390	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	190.000 51.000	.000 182.800 182.800	\$9,322.80	\$9,322.80
Category Amount:						\$27,908.37	\$2,196,921.48
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,445.000 44.100	2,949.200 .000 2,949.200	\$0.00	\$130,059.72
Category Amount:						\$0.00	\$130,059.72
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ VEP to change to PSC pile	LF	.000 125.000	4,990.710 .000 4,990.710	\$0.00	\$623,838.75
1408	520-2218	PILING, PSC, 18 IN SQ VEP to change to PSC pile	LF	.000 130.000	2,002.880 .000 2,002.880	\$0.00	\$260,374.40
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2 Drop Inlet Gp 2 Item Added by Supplemental Agreement	EA	.000 5800.000	3.000 .000 3.000	\$0.00	\$17,400.00
Category Amount:						\$0.00	\$17,400.00
Project Total Amount:						\$767,328.07	\$30,313,256.51