

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1128 Days

Elapsed Calender Days: 1012 Days

Percent Time: 89.72

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/27/2025

VALDOSTA

GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$36,971,414.16

Original Contract Amount \$35,796,146.07

Funds Available \$5,223,298.90

Percent Complete 85.71%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,971,414.15	\$35,796,146.06	\$5,223,298.91	85.87%	\$1,300,660.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$7,921,655.09	\$7,578,314.78	\$343,340.31
Non-Participating	\$23,764,962.47	\$22,734,941.73	\$1,030,020.74
Total Earnings	\$31,686,617.56	\$30,313,256.51	\$1,373,361.05
Stockpiled Materials	\$61,497.68	\$134,198.53	(\$72,700.85)
Gross Earnings	\$31,748,115.24	\$30,447,455.04	\$1,300,660.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$31,748,115.24	\$30,447,455.04	

Total Payable: **\$1,300,660.20**

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	1,403.750		
				60.000	20.000		
					1,423.750	\$1,200.00	\$85,425.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.950		
				5377026.000	.030		
					.980	\$161,310.78	\$5,269,485.48
		0010297					
Category Amount:						\$162,510.78	\$5,354,910.48
Category Number:		0110 ROADWAY					
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,606.010		
				82.450	137.570		
					9,743.580	\$11,342.65	\$803,358.17
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN		1,304.000	1,208.700		
		UM MATL & H LIME		107.500	.000		
					1,208.700	\$0.00	\$129,935.25
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,125.000	7,127.010		
		L & H LIME		78.000	2,239.290		
					9,366.300	\$174,664.62	\$730,571.40
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		21,051.000	17,901.320		
		TL & H LIME		75.250	6,886.160		
					24,787.480	\$518,183.54	\$1,865,257.87
0090	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	28,305.000	27,173.834		
				14.150	1,146.730		
					28,320.564	\$16,226.23	\$400,735.98
0105	413-0750	TACK COAT	GL	11,715.000	8,677.000		
				3.000	1,489.000		
					10,166.000	\$4,467.00	\$30,498.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110	ROADWAY				
0130	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WIE LF		917.000	146.667		
				3.000	43.000		
					189.667	\$129.00	\$569.00
Category Amount:						\$725,013.04	\$3,960,925.67
Category Number:		0100	ROADWAY				
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	812.650		
				61.800	.000		
					812.650	\$.00	\$50,221.77
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	1,362.109		
				42.230	601.570		
					1,963.679	\$25,404.30	\$82,926.16
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	243.544		
				118.450	26.330		
					269.874	\$3,118.79	\$31,966.58
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	40.000		
				56.650	.000		
					40.000	\$.00	\$2,266.00
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	77.000		
				25.750	16.000		
					93.000	\$412.00	\$2,394.75
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	4,617.890		
				21.120	834.500		
					5,452.390	\$17,624.64	\$115,154.48
0180	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	2,091.000	998.000		
				21.120	913.000		
					1,911.000	\$19,282.56	\$40,360.32
Category Amount:						\$65,842.29	\$325,290.06

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$0.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50
Category Number: 0100 ROADWAY							
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	538.360		
		IFIED BITUM MATL & H LIME		96.750	.000		
					538.360	\$0.00	\$52,086.33
		Asphalt Pay Reduction					
		Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number: 0200 ROADWAY							
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000	3.000		
				2678.000	.000		
					3.000	\$0.00	\$8,034.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000	3.000		
				2678.000	.000		
					3.000	\$0.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600	98.030		
				97.850	.000		
					98.030	\$0.00	\$9,592.24
0280	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,521.000	2,165.310		
				44.000	64.500		
					2,229.810	\$2,838.00	\$98,111.64
0295	550-1302	STORM DRAIN PIPE, 30 IN, H 15-20	LF	186.000	184.000		
				88.000	.000		
					184.000	\$0.00	\$16,192.00
0300	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	445.000	419.100		
				95.500	.000		
					419.100	\$0.00	\$40,024.05

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number 0010297

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0305	550-1362	STORM DRAIN PIPE, 36 IN, H 15-20	LF	151.000	144.800		
				110.000	.000		
					144.800	\$.00	\$15,928.00
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2650.000	.000		
					1.000	\$.00	\$2,650.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	21.000		
				2650.000	3.000		
					24.000	\$7,950.00	\$63,600.00
0350	668-2100	DROP INLET, GP 1	EA	27.000	20.500		
				2550.000	1.000		
					21.500	\$2,550.00	\$54,825.00
0360	668-5000	JUNCTION BOX	EA	12.000	8.000		
				2650.000	.000		
					8.000	\$.00	\$21,200.00
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$13,338.00	\$1,043,285.67
Category Number:		0300 ROADWAY					
0430	163-0232	TEMPORARY GRASSING	AC	80.000	17.676		
				700.000	3.000		
					20.676	\$2,100.00	\$14,473.20
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	30.000		
				1550.000	1.000		
					31.000	\$1,550.00	\$48,050.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0495	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,970.000	1,842.000		
				8.500	81.000		
					1,923.000	\$688.50	\$16,345.50
0510	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	31,000.000	25,064.250		
				4.250	498.000		
					25,562.250	\$2,116.50	\$108,639.56
0520	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE EA		12.000	8.250		
				550.000	.750		
					9.000	\$412.50	\$4,950.00
Category Amount:						\$6,867.50	\$192,458.26
Category Number:		0901 MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
					140.000	\$0.00	\$6,174.00
	1						
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
					58.000	\$0.00	\$2,557.80
	2						
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
					652.000	\$0.00	\$28,753.20
	1						
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
					719.000	\$0.00	\$31,707.90
	2						
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
					2,871.000	\$0.00	\$126,611.10
	3						

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 2	SF	3,851.000 44.100	3,383.000 468.000 3,851.000	\$20,638.80	\$169,829.10
0850	627-1100	COPING A, WALL NO - 1	LF	203.000 117.600	144.000 59.000 203.000	\$6,938.40	\$23,872.80
0855	627-1100	COPING A, WALL NO - 2	LF	205.000 117.600	142.330 62.670 205.000	\$7,369.99	\$24,108.00
0860	627-1120	COPING B, WALL NO - 3	LF	181.000 330.230	181.000 .000 181.000	\$0.00	\$59,771.63
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF 3	LF	301.000 798.250	301.000 .000 301.000	\$0.00	\$240,273.25
Category Amount:						\$34,947.19	\$713,658.78
Category Number: 1000 ROADWAY							
0980	500-3101	CLASS A CONCRETE	CY	298.500 1236.000	311.900 .000 311.900	\$0.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500 103.000	189.100 .000 189.100	\$0.00	\$19,477.30
Category Amount:						\$0.00	\$404,985.70
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1035	500-3002	CLASS AA CONCRETE	CY	320.000 1236.000	319.400 .000 319.400	\$0.00	\$394,778.40

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,420.000	3,420.080		
				566.500	.000		
					3,420.080	\$0.00	\$1,937,475.32
		1					
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				1942909.050	.000		
					1.000	\$0.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$4,275,162.77
Category Number:		0100 ROADWAY					
1235	310-5160	GR AGGR BASE CRS, 16 IN, INCL MATL	SY	35,909.000	29,178.886		
				27.600	5,547.280		
					34,726.166	\$153,104.93	\$958,442.18
Category Amount:						\$153,104.93	\$958,442.18
Category Number:		0110 ROADWAY					
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	2,167.940		
		IFIED BITUM MATL & H LIME		107.500	.000		
					2,167.940	\$0.00	\$233,053.55
Category Amount:						\$0.00	\$233,053.55
Category Number:		0100 ROADWAY					
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000	18,746.293		
				113.250	1,373.424		
					20,119.717	\$155,540.27	\$2,278,557.95
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000	330.000		
				195.700	.000		
					330.000	\$0.00	\$64,581.00
1390	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	190.000	182.800		
				51.000	.000		
					182.800	\$0.00	\$9,322.80
Category Amount:						\$155,540.27	\$2,352,461.75

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: cbarrent

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0034

Pay Period: 12/24/2024
to 01/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000	2,949.200		
				44.100	495.800		
					3,445.000	\$21,864.78	\$151,924.50
		1					
Category Amount:						\$21,864.78	\$151,924.50
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$0.00	\$623,838.75
		VEP to change to PSC pile					
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$0.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$0.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	272,924.430		
				1.000	34,332.270		
					307,256.700	\$34,332.27	\$307,256.70
		(IN#1)					
Category Amount:						\$34,332.27	\$307,256.70
Project Total Amount:						\$1,373,361.05	\$31,686,617.56