

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: cbarrent

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1128 Days

Elapsed Calender Days: 1040 Days

Percent Time: 92.20

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/27/2025

VALDOSTA GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$36,999,414.16

Original Contract Amount \$35,796,146.07

Funds Available \$4,609,586.37

Percent Complete 87.42%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,999,414.15	\$35,796,146.06	\$4,609,586.38	87.54%	\$641,712.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: cbarrent

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$8,086,566.59	\$7,921,655.09	\$164,911.50
Non-Participating	\$24,259,696.90	\$23,764,962.47	\$494,734.43
Total Earnings	\$32,346,263.49	\$31,686,617.56	\$659,645.93
Stockpiled Materials	\$43,564.28	\$61,497.68	(\$17,933.40)
Gross Earnings	\$32,389,827.77	\$31,748,115.24	\$641,712.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,389,827.77	\$31,748,115.24	

Total Payable: **\$641,712.53**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: cbarrent

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 60.000	1,423.750 43.500 1,467.250	\$2,610.00	\$88,035.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000 5377026.000	.980 .010 .990	\$53,770.26	\$5,323,255.74
	0010297						
Category Amount:						\$56,380.26	\$5,411,290.74
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000 82.450	9,743.580 58.190 9,801.770	\$4,797.77	\$808,155.94
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		1,304.000 107.500	1,208.700 765.260 1,973.960	\$82,265.45	\$212,200.70
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,125.000 78.000	9,366.300 580.260 9,946.560	\$45,260.28	\$775,831.68
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		21,051.000 75.250	24,787.480 2,918.780 27,706.260	\$219,638.20	\$2,084,896.07
0105	413-0750	TACK COAT	GL	11,715.000 3.000	10,166.000 2,123.000 12,289.000	\$6,369.00	\$36,867.00
Category Amount:						\$358,330.70	\$3,917,951.39
Category Number: 0100 ROADWAY							
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000 61.800	812.650 .000 812.650	\$0.00	\$50,221.77

Estimate Summary By Project

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0010297

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount This Period	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date			
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	1,963.679			
				42.230	330.034			
					2,293.713		\$13,937.34	\$96,863.50
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	269.874			
				118.450	17.362			
					287.236		\$2,056.53	\$34,023.10
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	40.000			
				56.650	.000			
					40.000		\$.00	\$2,266.00
0160	441-6745	CONC CURB & GUTTER, 8 IN X 32 IN, TP 9	LF	698.000	91.900			
				25.750	59.800			
					151.700		\$1,539.85	\$3,906.28
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	93.000			
				25.750	.000			
					93.000		\$.00	\$2,394.75
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	5,452.390			
				21.120	620.900			
					6,073.290		\$13,113.41	\$128,267.88
Category Amount:							\$30,647.13	\$317,943.28
Category Number:		0200 ROADWAY						
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490			
				1250.000	.000			
					2.490		\$.00	\$3,112.50
Category Amount:							\$0.00	\$3,112.50

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: cbarrent

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 96.750	538.360 .000 538.360	\$0.00	\$52,086.33
		Asphalt Pay Reduction Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number: 0200 ROADWAY							
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000 2678.000	3.000 .000 3.000	\$0.00	\$8,034.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000 2678.000	3.000 .000 3.000	\$0.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600 97.850	98.030 .000 98.030	\$0.00	\$9,592.24
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2650.000	1.000 .000 1.000	\$0.00	\$2,650.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000 2650.000	24.000 1.500 25.500	\$3,975.00	\$67,575.00
0350	668-2100	DROP INLET, GP 1	EA	27.000 2550.000	21.500 3.000 24.500	\$7,650.00	\$62,475.00
0360	668-5000	JUNCTION BOX	EA	12.000 2650.000	8.000 .000 8.000	\$0.00	\$21,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: cbarrent

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0390	603-7000	PLASTIC FILTER FABRIC	SY	590.000	402.556		
				5.150	103.110		
					505.666	\$531.02	\$2,604.18
0395	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	590.000	402.556		
				92.700	.000		
					402.556	\$0.00	\$37,316.94
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$0.00	\$705,094.74
Category Amount:						\$12,156.02	\$924,576.10
Category Number:		0300 ROADWAY					
0430	163-0232	TEMPORARY GRASSING	AC	80.000	20.676		
				700.000	3.000		
					23.676	\$2,100.00	\$16,573.20
0460	163-0240	MULCH	TN	960.000	105.340		
				200.000	4.860		
					110.200	\$972.00	\$22,040.00
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	31.000		
				1550.000	1.000		
					32.000	\$1,550.00	\$49,600.00
Category Amount:						\$4,622.00	\$88,213.20
Category Number:		0901 MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
					140.000	\$0.00	\$6,174.00
	1						
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
					58.000	\$0.00	\$2,557.80
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: cbarrent

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	652.000 44.100	652.000 .000 652.000	\$0.00	\$28,753.20
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	719.000 44.100	719.000 .000 719.000	\$0.00	\$31,707.90
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 3	SF	2,871.000 44.100	2,871.000 .000 2,871.000	\$0.00	\$126,611.10
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 2	SF	3,851.000 44.100	3,851.000 .000 3,851.000	\$0.00	\$169,829.10
0860	627-1120	COPING B, WALL NO - 3	LF	181.000 330.230	181.000 .000 181.000	\$0.00	\$59,771.63
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF 3		301.000 798.250	301.000 .000 301.000	\$0.00	\$240,273.25
Category Amount:						\$0.00	\$665,677.98
Category Number: 1000 ROADWAY							
0980	500-3101	CLASS A CONCRETE	CY	298.500 1236.000	311.900 .000 311.900	\$0.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500 103.000	189.100 .000 189.100	\$0.00	\$19,477.30
Category Amount:						\$0.00	\$404,985.70

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: cbarrent

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1035	500-3002	CLASS AA CONCRETE	CY	320.000 1236.000	319.400 .000 319.400	\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF 1		3,420.000 566.500	3,420.080 .000 3,420.080	\$0.00	\$1,937,475.32
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO - ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE ITEM ADDED BY SA	LS	.000 1942909.050	1.000 .000 1.000	\$0.00	\$1,942,909.05
Category Amount:						\$0.00	\$4,275,162.77
Category Number: 0110 ROADWAY							
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		4,013.000 107.500	2,167.940 1,066.520 3,234.460	\$114,650.90	\$347,704.45
Category Amount:						\$114,650.90	\$347,704.45
Category Number: 0100 ROADWAY							
1245	680-4230	LIGHTING STD, 31-35 FT MH	EA	28.000 4393.980	21.000 6.000 27.000	\$26,363.88	\$118,637.46
1320	680-6120	LUMINAIRE, TP 2, LED	EA	31.000 1067.080	23.000 6.000 29.000	\$6,402.48	\$30,945.32
1355	680-5265	LUMINAIRE BRACKET ARM, 10 FT	EA	27.000 571.650	19.000 6.000 25.000	\$3,429.90	\$14,291.25
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000 113.250	20,119.717 212.658 20,332.375	\$24,083.52	\$2,302,641.47

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: cbarrent

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0035

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000 195.700	330.000 .000 330.000	\$0.00	\$64,581.00
Category Amount:						\$60,279.78	\$2,531,096.50
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,445.000 44.100	3,445.000 .000 3,445.000	\$0.00	\$151,924.50
Category Amount:						\$0.00	\$151,924.50
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ VEP to change to PSC pile	LF	.000 125.000	4,990.710 .000 4,990.710	\$0.00	\$623,838.75
1408	520-2218	PILING, PSC, 18 IN SQ VEP to change to PSC pile	LF	.000 130.000	2,002.880 .000 2,002.880	\$0.00	\$260,374.40
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2 Drop Inlet Gp 2 Item Added by Supplemental Agreement	EA	.000 5800.000	3.000 .000 3.000	\$0.00	\$17,400.00
Category Amount:						\$0.00	\$17,400.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#1)	*\$*	.000 1.000	307,256.700 22,579.140 329,835.840	\$22,579.14	\$329,835.84
Category Amount:						\$22,579.14	\$329,835.84
Project Total Amount:						\$659,645.93	\$32,346,263.49