

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed:

1169 Days

Elapsed Calendar Days:

1101 Days

Percent Time:

94.18

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let:

10/22/2021

Date Awarded:

11/05/2021

Date Contract Executed:

12/10/2021

Date Notice to Proceed:

04/26/2022

Date Work Began:

05/06/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/07/2025

VALDOSTA

GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$37,023,152.16

Original Contract Amount \$35,796,146.07

Funds Available \$3,509,661.61

Percent Complete 90.41%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$37,023,152.15	\$35,796,146.06	\$3,509,661.62	90.52%	\$492,094.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$8,368,282.93	\$8,245,259.17	\$123,023.76
Non-Participating	\$25,104,845.52	\$24,735,774.42	\$369,071.10
Total Earnings	\$33,473,128.45	\$32,981,033.59	\$492,094.86
Stockpiled Materials	\$40,362.08	\$40,362.08	\$0.00
Gross Earnings	\$33,513,490.53	\$33,021,395.67	\$492,094.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,513,490.53	\$33,021,395.67	

Total Payable: **\$492,094.86**

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	1,619.750		
				60.000	117.500		
					1,737.250	\$7,050.00	\$104,235.00
0040	205-0001	UNCLASS EXCAV	CY	83,513.500	79,337.825		
				5.750	4,175.675		
					83,513.500	\$24,010.13	\$480,202.63
		0010297					
Category Amount:						\$31,060.13	\$584,437.63
	Category Number:	0110 ROADWAY					
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,801.770		
				82.450	.000		
					9,801.770	\$.00	\$808,155.94
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN		1,304.000	1,973.960		
		UM MATL & H LIME		107.500	.000		
					1,973.960	\$.00	\$212,200.70
0070	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,488.000	.000		
		R-MODIFIED BITUM MATL & H LIME		92.750	79.380		
					79.380	\$7,362.50	\$7,362.50
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,125.000	9,966.760		
		L & H LIME		78.000	84.950		
					10,051.710	\$6,626.10	\$784,033.38
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		21,051.000	27,706.260		
		TL & H LIME		75.250	275.590		
					27,981.850	\$20,738.15	\$2,105,634.21
0090	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	28,305.000	29,109.137		
				14.150	45.089		
					29,154.226	\$638.01	\$412,532.30

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0105	413-0750	TACK COAT	GL	11,715.000	12,289.000		
				3.000	41.000		
					12,330.000	\$123.00	\$36,990.00
0110	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,250.000	347.090		
				139.000	739.111		
					1,086.201	\$102,736.43	\$150,981.94
Category Amount:						\$138,224.19	\$4,517,890.97
Category Number:		0100 ROADWAY					
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	812.650		
				61.800	.000		
					812.650	\$.00	\$50,221.77
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	2,293.713		
				42.230	93.333		
					2,387.046	\$3,941.45	\$100,804.95
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	287.236		
				118.450	63.443		
					350.679	\$7,514.82	\$41,537.93
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	40.000		
				56.650	449.673		
					489.673	\$25,473.98	\$27,739.98
0155	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,146.000	290.044		
				66.950	714.133		
					1,004.177	\$47,811.20	\$67,229.65
		INTEGRAL-TP 7 CURB FACE					
0160	441-6745	CONC CURB & GUTTER, 8 IN X 32 IN, TP 9	LF	698.000	945.500		
				25.750	529.000		
					1,474.500	\$13,621.75	\$37,968.38

Estimate Summary By Project

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0010297

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	93.000		
				25.750	.000		
					93.000	\$.00	\$2,394.75
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	6,095.390		
				21.120	.000		
					6,095.390	\$.00	\$128,734.64
0180	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	2,091.000	2,022.300		
				21.120	206.000		
					2,228.300	\$4,350.72	\$47,061.70
0210	641-1200	GUARDRAIL, TP W	LF	7,165.000	7,120.490		
				34.000	262.500		
					7,382.990	\$8,925.00	\$251,021.66
0215	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	16.000	17.000		
				1751.000	1.000		
					18.000	\$1,751.00	\$31,518.00
0220	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	12.000	14.000		
				3296.000	1.000		
					15.000	\$3,296.00	\$49,440.00
0225	641-2200	DBL FACED GUARDRAIL, TP W	LF	838.000	625.000		
				47.380	250.000		
					875.000	\$11,845.00	\$41,457.50
Category Amount:						\$128,530.92	\$877,130.91
Category Number:		0200 ROADWAY					
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 96.750	538.360 .000 538.360	\$0.00	\$52,086.33
		Asphalt Pay Reduction Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number: 0200 ROADWAY							
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000 2678.000	4.000 .000 4.000	\$0.00	\$10,712.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000 2678.000	3.000 .000 3.000	\$0.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600 97.850	126.440 .000 126.440	\$0.00	\$12,372.15
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2650.000	1.000 .000 1.000	\$0.00	\$2,650.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000 2650.000	26.000 .000 26.000	\$0.00	\$68,900.00
0350	668-2100	DROP INLET, GP 1	EA	27.000 2550.000	25.000 2.000 27.000	\$5,100.00	\$68,850.00
0360	668-5000	JUNCTION BOX	EA	12.000 2650.000	8.000 .000 8.000	\$0.00	\$21,200.00
Category Amount:						\$5,100.00	\$192,718.15

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0381	004-0022	EXTRA WORK -	LS	.000	.000		
				23738.000	1.000		
					1.000	\$23,738.00	\$23,738.00
		Spread Footer for High Mast Lighting					
		Item Added by Supplemental Agreement					
Category Amount:						\$23,738.00	\$23,738.00
Category Number:		0200 ROADWAY					
0390	603-7000	PLASTIC FILTER FABRIC	SY	590.000	509.666		
				5.150	58.889		
					568.555	\$303.28	\$2,928.06
0395	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	590.000	509.556		
				92.700	58.889		
					568.445	\$5,459.01	\$52,694.85
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$5,762.29	\$760,717.65
Category Number:		0400 ROADWAY					
0425	700-6910	PERMANENT GRASSING	AC	29.300	14.000		
				2150.000	14.300		
					28.300	\$30,745.00	\$60,845.00
Category Amount:						\$30,745.00	\$60,845.00
Category Number:		0300 ROADWAY					
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	33.000		
				1550.000	1.000		
					34.000	\$1,550.00	\$52,700.00
Category Amount:						\$1,550.00	\$52,700.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0490	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	504.000 49.440	.000 1,266.500 1,266.500	\$62,615.76	\$62,615.76
Category Amount:						\$62,615.76	\$62,615.76
Category Number: 0300 ROADWAY							
0495	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,970.000 8.500	1,923.000 677.000 2,600.000	\$5,754.50	\$22,100.00
0500	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		50.000 525.000	14.250 4.750 19.000	\$2,493.75	\$9,975.00
0510	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	31,000.000 4.250	25,562.250 8,520.750 34,083.000	\$36,213.19	\$144,852.75
0520	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		12.000 550.000	9.000 3.000 12.000	\$1,650.00	\$6,600.00
0555	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		51.000 175.000	46.500 15.500 62.000	\$2,712.50	\$10,850.00
0565	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		7.000 1500.000	5.250 1.750 7.000	\$2,625.00	\$10,500.00
Category Amount:						\$51,448.94	\$204,877.75
Category Number: 0600 ROADWAY							
0620	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		466.000 21.000	97.760 24.750 122.510	\$519.75	\$2,572.71

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0600		ROADWAY					
0625	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		546.000	236.800		
				23.000	86.460		
					323.260	\$1,988.58	\$7,434.98
0630	636-2070	GALV STEEL POSTS, TP 7	LF	934.000	469.050		
				10.500	92.000		
					561.050	\$966.00	\$5,891.03
0640	636-2090	GALV STEEL POSTS, TP 9	LF	693.000	162.310		
				10.500	120.680		
					282.990	\$1,267.14	\$2,971.40
Category Amount:						\$4,741.47	\$18,870.12
Category Number: 0901		MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
					140.000	\$0.00	\$6,174.00
	1						
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
					58.000	\$0.00	\$2,557.80
	2						
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
					652.000	\$0.00	\$28,753.20
	1						
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
					719.000	\$0.00	\$31,707.90
	2						
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
					2,871.000	\$0.00	\$126,611.10
	3						

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,851.000	3,851.000		
				44.100	.000		
		2			3,851.000	\$.00	\$169,829.10
0860	627-1120	COPING B, WALL NO -	LF	181.000	181.000		
				330.230	.000		
		3			181.000	\$.00	\$59,771.63
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		301.000	301.000		
				798.250	.000		
		3			301.000	\$.00	\$240,273.25
Category Amount:						\$0.00	\$665,677.98
Category Number:		1000 ROADWAY					
0980	500-3101	CLASS A CONCRETE	CY	298.500	311.900		
				1236.000	.000		
					311.900	\$.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500	189.100		
				103.000	69.211		
					258.311	\$7,128.73	\$26,606.03
Category Amount:						\$7,128.73	\$412,114.43
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1035	500-3002	CLASS AA CONCRETE	CY	320.000	319.400		
				1236.000	.000		
					319.400	\$.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,420.000	3,420.080		
				566.500	.000		
		1			3,420.080	\$.00	\$1,937,475.32

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				1942909.050	.000		
					1.000	\$.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE ITEM ADDED BY SA					
Category Amount:						\$0.00	\$4,275,162.77
Category Number: 0110 ROADWAY							
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	3,234.460		
		IFIED BITUM MATL & H LIME		107.500	.000		
					3,234.460	\$.00	\$347,704.45
Category Amount:						\$0.00	\$347,704.45
Category Number: 0100 ROADWAY							
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000	20,332.380		
				113.250	.000		
					20,332.380	\$.00	\$2,302,642.04
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000	330.000		
				195.700	.000		
					330.000	\$.00	\$64,581.00
Category Amount:						\$0.00	\$2,367,223.04
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000	3,445.000		
				44.100	.000		
					3,445.000	\$.00	\$151,924.50
		1					
Category Amount:						\$0.00	\$151,924.50
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$.00	\$623,838.75
		VEP to change to PSC pile					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: cbarrent

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0037

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	329,914.140		
				1.000	1,449.430		
					331,363.570	\$1,449.43	\$331,363.57
		(IN#1)					
Category Amount:						\$1,449.43	\$331,363.57
Project Total Amount:						\$492,094.86	\$33,473,128.45