

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1265 Days

Elapsed Calender Days: 1132 Days

Percent Time: 89.49

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/11/2025

VALDOSTA

GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$37,023,152.16

Original Contract Amount \$35,796,146.07

Funds Available \$3,220,179.92

Percent Complete 91.30%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$37,023,152.15	\$35,796,146.06	\$3,220,179.93	91.30%	\$289,481.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$8,450,743.89	\$8,368,282.93	\$82,460.96
Non-Participating	\$25,352,228.35	\$25,104,845.52	\$247,382.83
Total Earnings	\$33,802,972.24	\$33,473,128.45	\$329,843.79
Stockpiled Materials	(\$0.02)	\$40,362.08	(\$40,362.10)
Gross Earnings	\$33,802,972.22	\$33,513,490.53	\$289,481.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,802,972.22	\$33,513,490.53	

Total Payable: **\$289,481.69**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 60.000	1,737.250 62.000 1,799.250	\$3,720.00	\$107,955.00
0049	004-0022	EXTRA WORK -	LS	.000 28000.000	.000 1.000 1.000	\$28,000.00	\$28,000.00
Extra Work for Tree Removal from Hurricane Helene Item Added by Supplemental Agreement							
Category Amount:						\$31,720.00	\$135,955.00
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000 82.450	9,801.770 .000 9,801.770	\$0.00	\$808,155.94
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		1,304.000 107.500	1,973.960 .000 1,973.960	\$0.00	\$212,200.70
0070	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,488.000 92.750	79.380 1,012.090 1,091.470	\$93,871.35	\$101,233.84
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,125.000 78.000	10,051.710 .000 10,051.710	\$0.00	\$784,033.38
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		21,051.000 75.250	27,981.850 .000 27,981.850	\$0.00	\$2,105,634.21
0105	413-0750	TACK COAT	GL	11,715.000 3.000	12,330.000 643.000 12,973.000	\$1,929.00	\$38,919.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0110	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,250.000 139.000	1,086.201 205.478 1,291.679	\$28,561.44	\$179,543.38
0120	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	4,387.000 4.150	.000 1,768.889 1,768.889	\$7,340.89	\$7,340.89
Category Amount:						\$131,702.68	\$4,237,061.34
Category Number: 0100 ROADWAY							
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000 61.800	812.650 .000 812.650	\$0.00	\$50,221.77
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000 42.230	2,387.046 3.517 2,390.563	\$148.52	\$100,953.48
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000 118.450	350.679 16.920 367.599	\$2,004.17	\$43,542.10
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000 56.650	489.673 466.022 955.695	\$26,400.15	\$54,140.12
0155	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,146.000 66.950	1,004.180 .000 1,004.180	\$0.00	\$67,229.85
		INTEGRAL-TP 7 CURB FACE					
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000 25.750	93.000 .000 93.000	\$0.00	\$2,394.75

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000 21.120	6,095.390 48.000 6,143.390	\$1,013.76	\$129,748.40
Category Amount:						\$29,566.60	\$448,230.47
Category Number: 0200 ROADWAY							
0245	500-3200	CLASS B CONCRETE	CY	2.490 1250.000	2.490 .000 2.490	\$0.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50
Category Number: 0100 ROADWAY							
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 96.750	538.360 .000 538.360	\$0.00	\$52,086.33
		Asphalt Pay Reduction Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number: 0200 ROADWAY							
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000 2678.000	4.000 .000 4.000	\$0.00	\$10,712.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000 2678.000	3.000 .000 3.000	\$0.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600 97.850	126.440 .000 126.440	\$0.00	\$12,372.15
0315	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	8.000 1000.000	10.000 -1.000 9.000	\$-1,000.00	\$9,000.00

Estimate Summary By Project

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0010297

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2650.000	.000		
					1.000	\$.00	\$2,650.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	26.000		
				2650.000	.000		
					26.000	\$.00	\$68,900.00
0350	668-2100	DROP INLET, GP 1	EA	27.000	27.000		
				2550.000	.000		
					27.000	\$.00	\$68,850.00
0360	668-5000	JUNCTION BOX	EA	12.000	8.000		
				2650.000	.000		
					8.000	\$.00	\$21,200.00
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$-1,000.00	\$906,812.89
Category Number:		0300 ROADWAY					
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	34.000		
				1550.000	1.000		
					35.000	\$1,550.00	\$54,250.00
Category Amount:						\$1,550.00	\$54,250.00
Category Number:		0200 ROADWAY					
0490	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	504.000	1,266.500		
				49.440	.000		
					1,266.500	\$.00	\$62,615.76
Category Amount:						\$0.00	\$62,615.76

Date: 06/02/2025

Page 7 of 11

Pay Period: 05/01/2025
to 05/31/2025

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
					140.000	\$.00	\$6,174.00
		1					
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
					58.000	\$.00	\$2,557.80
		2					
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
					652.000	\$.00	\$28,753.20
		1					
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
					719.000	\$.00	\$31,707.90
		2					
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
					2,871.000	\$.00	\$126,611.10
		3					
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,851.000	3,851.000		
				44.100	.000		
					3,851.000	\$.00	\$169,829.10
		2					
0860	627-1120	COPING B, WALL NO -	LF	181.000	181.000		
				330.230	.000		
					181.000	\$.00	\$59,771.63
		3					
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	301.000	301.000		
				798.250	.000		
					301.000	\$.00	\$240,273.25
		3					
Category Amount:						\$0.00	\$665,677.98

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 1000 ROADWAY							
0880	682-6321	CONDUIT, ENCASED, TP 1, 2 IN 1-WAY	LF	124.000	.000		
				28.330	120.000		
					120.000	\$3,399.60	\$3,399.60
0895	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV EA		24.000	23.000		
				38993.740	1.000		
					24.000	\$38,993.74	\$935,849.76
0940	682-3485	MULT COND CABLE, TP RHW, 2-#8-1-#8	LF	1,819.000	1,288.000		
				5.670	920.000		
					2,208.000	\$5,216.40	\$12,519.36
0945	682-3490	MULT COND CABLE, TP RHW, 2-#10-1-#10	LF	4,093.000	1,715.000		
				3.920	1,926.000		
					3,641.000	\$7,549.92	\$14,272.72
0955	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	17,702.000	16,097.000		
				13.650	2,500.000		
					18,597.000	\$34,125.00	\$253,849.05
0965	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PLA EA		25.000	8.000		
				1030.000	17.000		
					25.000	\$17,510.00	\$25,750.00
0970	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	534.000	115.000		
				4.640	438.000		
					553.000	\$2,032.32	\$2,565.92
		2 IN					
0980	500-3101	CLASS A CONCRETE	CY	298.500	311.900		
				1236.000	.000		
					311.900	\$.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500	258.310		
				103.000	.000		
					258.310	\$.00	\$26,605.93

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		1000 ROADWAY					
0995	683-9025	LOWERING DEVICE POWER SUPPLY UNIT	EA	1.000	.000		
				5673.240	1.000		
					1.000	\$5,673.24	\$5,673.24
Category Amount:						\$114,500.22	\$1,665,993.98
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1035	500-3002	CLASS AA CONCRETE	CY	320.000	319.400		
				1236.000	.000		
					319.400	\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,420.000	3,420.080		
				566.500	.000		
					3,420.080	\$0.00	\$1,937,475.32
		1					
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				1942909.050	.000		
					1.000	\$0.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE ITEM ADDED BY SA					
Category Amount:						\$0.00	\$4,275,162.77
Category Number:		0110 ROADWAY					
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	3,234.460		
		IFIED BITUM MATL & H LIME		107.500	.000		
					3,234.460	\$0.00	\$347,704.45
Category Amount:						\$0.00	\$347,704.45
Category Number:		0100 ROADWAY					
1245	680-4230	LIGHTING STD, 31-35 FT MH	EA	28.000	27.000		
				4393.980	1.000		
					28.000	\$4,393.98	\$123,031.44
1255	683-6375	HIGH LEVEL LUMINAIRE, TP 3, LED	EA	96.000	92.000		
				1596.500	4.000		
					96.000	\$6,386.00	\$153,264.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1320	680-6120	LUMINAIRE, TP 2, LED	EA	31.000 1067.080	30.000 1.000 31.000	\$1,067.08	\$33,079.48
1355	680-5265	LUMINAIRE BRACKET ARM, 10 FT	EA	27.000 571.650	26.000 1.000 27.000	\$571.65	\$15,434.55
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000 113.250	20,332.380 .000 20,332.380	\$0.00	\$2,302,642.04
1375	682-9950	DIRECTIONAL BORE - 2 IN	LF	534.000 10.300	115.000 438.000 553.000	\$4,511.40	\$5,695.90
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000 195.700	330.000 .000 330.000	\$0.00	\$64,581.00
Category Amount:						\$16,930.11	\$2,697,728.41
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,445.000 44.100	3,445.000 .000 3,445.000	\$0.00	\$151,924.50
Category Amount:						\$0.00	\$151,924.50
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ VEP to change to PSC pile	LF	.000 125.000	4,990.710 .000 4,990.710	\$0.00	\$623,838.75

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: cbarrent

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0038

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	331,363.570		
				1.000	4,874.180		
					336,237.750	\$4,874.18	\$336,237.75
		(IN#1)					
Category Amount:						\$4,874.18	\$336,237.75
Project Total Amount:						\$329,843.79	\$33,802,972.24