

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1265 Days

Elapsed Calender Days: 1162 Days

Percent Time: 91.86

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/11/2025

VALDOSTA

GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$37,023,152.16

Original Contract Amount \$35,796,146.07

Funds Available \$2,992,665.74

Percent Complete 91.92%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$37,023,152.15	\$35,796,146.06	\$2,992,665.75	91.92%	\$227,514.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$8,507,622.46	\$8,450,743.89	\$56,878.57
Non-Participating	\$25,522,863.96	\$25,352,228.35	\$170,635.61
Total Earnings	\$34,030,486.42	\$33,802,972.24	\$227,514.18
Stockpiled Materials	(\$0.02)	(\$0.02)	\$0.00
Gross Earnings	\$34,030,486.40	\$33,802,972.22	\$227,514.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,030,486.40	\$33,802,972.22	

Total Payable: **\$227,514.18**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	1,799.250		
				60.000	66.000		
					1,865.250	\$3,960.00	\$111,915.00
Category Amount:						\$3,960.00	\$111,915.00
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,801.770		
				82.450	.000		
					9,801.770	\$.00	\$808,155.94
0060	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		319.000	.000		
				92.500	705.690		
					705.690	\$65,276.33	\$65,276.33
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		1,304.000	1,973.960		
				107.500	.000		
					1,973.960	\$.00	\$212,200.70
0070	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,488.000	1,091.470		
				92.750	994.930		
					2,086.400	\$92,279.76	\$193,513.60
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,125.000	10,051.710		
				78.000	.000		
					10,051.710	\$.00	\$784,033.38
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		21,051.000	27,981.850		
				75.250	.000		
					27,981.850	\$.00	\$2,105,634.21
0105	413-0750	TACK COAT	GL	11,715.000	12,973.000		
				3.000	1,011.000		
					13,984.000	\$3,033.00	\$41,952.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0110	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,250.000	1,291.680		
				139.000	.000		
					1,291.680	\$.00	\$179,543.52
0120	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	4,387.000	1,768.889		
				4.150	2,466.667		
					4,235.556	\$10,236.67	\$17,577.56
Category Amount:						\$170,825.76	\$4,407,887.24
Category Number: 0100 ROADWAY							
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	812.650		
				61.800	.000		
					812.650	\$.00	\$50,221.77
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	2,390.560		
				42.230	.000		
					2,390.560	\$.00	\$100,953.35
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	367.600		
				118.450	.000		
					367.600	\$.00	\$43,542.22
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	955.700		
				56.650	.000		
					955.700	\$.00	\$54,140.41
0155	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,146.000	1,004.180		
				66.950	.000		
					1,004.180	\$.00	\$67,229.85
		INTEGRAL-TP 7 CURB FACE					
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	93.000		
				25.750	.000		
					93.000	\$.00	\$2,394.75

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	6,143.390		
				21.120	.000		
					6,143.390	\$.00	\$129,748.40
0185	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		4.000	.000		
				603.750	2.277		
					2.277	\$1,374.74	\$1,374.74
0190	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		1.000	.000		
				603.750	.116		
					.116	\$70.04	\$70.04
Category Amount:						\$1,444.78	\$449,675.53
Category Number:		0200 ROADWAY					
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50
Category Number:		0100 ROADWAY					
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	538.360		
		IFIED BITUM MATL & H LIME		96.750	.000		
					538.360	\$.00	\$52,086.33
		Asphalt Pay Reduction					
		Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number:		0200 ROADWAY					
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000	4.000		
				2678.000	.000		
					4.000	\$.00	\$10,712.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000	3.000		
				2678.000	.000		
					3.000	\$.00	\$8,034.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0270	441-0050	CONC SLOPE DRAIN	SY	118.600 97.850	126.440 .000 126.440	\$0.00	\$12,372.15
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2650.000	1.000 .000 1.000	\$0.00	\$2,650.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000 2650.000	26.000 .000 26.000	\$0.00	\$68,900.00
0350	668-2100	DROP INLET, GP 1	EA	27.000 2550.000	27.000 .000 27.000	\$0.00	\$68,850.00
0360	668-5000	JUNCTION BOX	EA	12.000 2650.000	8.000 .000 8.000	\$0.00	\$21,200.00
0405	500-3002	CLASS AA CONCRETE	CY	482.910 1390.500	507.080 .000 507.080	\$0.00	\$705,094.74
0490	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	504.000 49.440	1,266.500 .000 1,266.500	\$0.00	\$62,615.76
Category Amount:						\$0.00	\$960,428.65
Category Number: 0600 ROADWAY							
0620	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		466.000 21.000	122.510 87.140 209.650	\$1,829.94	\$4,402.65

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0600 ROADWAY							
0625	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		546.000 23.000	323.260 12.000 335.260	\$276.00	\$7,710.98
0630	636-2070	GALV STEEL POSTS, TP 7	LF	934.000 10.500	561.050 125.750 686.800	\$1,320.38	\$7,211.40
0635	636-2080	GALV STEEL POSTS, TP 8	LF	208.750 11.550	166.330 59.000 225.330	\$681.45	\$2,602.56
0640	636-2090	GALV STEEL POSTS, TP 9	LF	693.000 10.500	282.990 15.240 298.230	\$160.02	\$3,131.42
Category Amount:						\$4,267.79	\$25,059.01
Category Number: 0610 ROADWAY							
0725	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/LM		3.540 4068.500	.000 1.736 1.736	\$7,062.92	\$7,062.92
0730	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LM		1.460 4068.500	.000 1.510 1.510	\$6,143.44	\$6,143.44
0735	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W/LF		192.000 11.590	.000 173.000 173.000	\$2,005.07	\$2,005.07
0740	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W/LF		2,852.000 3.610	.000 2,692.000 2,692.000	\$9,718.12	\$9,718.12

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0610 ROADWAY					
0755	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		4,925.000	.000		
				0.570	1.038		
					1.038	\$.59	\$0.59
0760	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	64.000	.000		
				7.730	209.110		
					209.110	\$1,616.42	\$1,616.42
0785	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		15.000	.000		
				87.550	24.000		
					24.000	\$2,101.20	\$2,101.20
0795	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		4.000	.000		
				154.500	8.000		
					8.000	\$1,236.00	\$1,236.00
0810	654-1001	RAISED PVMT MARKERS TP 1	EA	98.000	.000		
				7.730	121.000		
					121.000	\$935.33	\$935.33
0815	654-1003	RAISED PVMT MARKERS TP 3	EA	419.000	.000		
				7.730	260.000		
					260.000	\$2,009.80	\$2,009.80
Category Amount:						\$32,828.89	\$32,828.89
Category Number:		0901 MSE WALLS					
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
	1				140.000	\$.00	\$6,174.00
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
	2				58.000	\$.00	\$2,557.80

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	652.000 44.100	652.000 .000 652.000	\$0.00	\$28,753.20
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	719.000 44.100	719.000 .000 719.000	\$0.00	\$31,707.90
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 3	SF	2,871.000 44.100	2,871.000 .000 2,871.000	\$0.00	\$126,611.10
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 2	SF	3,851.000 44.100	3,851.000 .000 3,851.000	\$0.00	\$169,829.10
0860	627-1120	COPING B, WALL NO - 3	LF	181.000 330.230	181.000 .000 181.000	\$0.00	\$59,771.63
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF 3		301.000 798.250	301.000 .000 301.000	\$0.00	\$240,273.25
Category Amount:						\$0.00	\$665,677.98
Category Number: 1000 ROADWAY							
0980	500-3101	CLASS A CONCRETE	CY	298.500 1236.000	311.900 .000 311.900	\$0.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500 103.000	258.310 .000 258.310	\$0.00	\$26,605.93
Category Amount:						\$0.00	\$412,114.33

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1035	500-3002	CLASS AA CONCRETE	CY	320.000 1236.000	319.400 .000 319.400	\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF 1		3,420.000 566.500	3,420.080 .000 3,420.080	\$0.00	\$1,937,475.32
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO - ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE ITEM ADDED BY SA	LS	.000 1942909.050	1.000 .000 1.000	\$0.00	\$1,942,909.05
Category Amount:						\$0.00	\$4,275,162.77
Category Number: 0110 ROADWAY							
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		4,013.000 107.500	3,234.460 .000 3,234.460	\$0.00	\$347,704.45
Category Amount:						\$0.00	\$347,704.45
Category Number: 0100 ROADWAY							
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000 113.250	20,332.380 .000 20,332.380	\$0.00	\$2,302,642.04
1370	550-9000	VIDEO INSPECTION	LF	1,250.000 7.000	.000 1,053.000 1,053.000	\$7,371.00	\$7,371.00
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000 195.700	330.000 .000 330.000	\$0.00	\$64,581.00
Category Amount:						\$7,371.00	\$2,374,594.04

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: cbarrent

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0039

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000	3,445.000		
				44.100	.000		
					3,445.000	\$0.00	\$151,924.50
		1					
Category Amount:						\$0.00	\$151,924.50
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$0.00	\$623,838.75
		VEP to change to PSC pile					
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$0.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$0.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	336,237.750		
				1.000	6,815.960		
					343,053.710	\$6,815.96	\$343,053.71
		(IN#1)					
Category Amount:						\$6,815.96	\$343,053.71
Project Total Amount:						\$227,514.18	\$34,030,486.42