

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1265 Days

Elapsed Calender Days: 1193 Days

Percent Time: 94.31

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/11/2025

VALDOSTA GA 31601-4907

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$37,023,152.16

Original Contract Amount \$35,796,146.07

Funds Available \$2,799,176.26

Percent Complete 92.44%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$37,023,152.15	\$35,796,146.06	\$2,799,176.27	92.44%	\$193,489.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$8,555,994.84	\$8,507,622.46	\$48,372.38
Non-Participating	\$25,667,981.06	\$25,522,863.96	\$145,117.10
Total Earnings	\$34,223,975.90	\$34,030,486.42	\$193,489.48
Stockpiled Materials	(\$0.02)	(\$0.02)	\$0.00
Gross Earnings	\$34,223,975.88	\$34,030,486.40	\$193,489.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,223,975.88	\$34,030,486.40	
		Total Payable:	\$193,489.48

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 60.000	1,865.250 32.500 1,897.750	\$1,950.00	\$113,865.00
0020	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 140000.000	.650 .350 1.000	\$49,000.00	\$140,000.00
0025	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000 10000.000	.000 1.000 1.000	\$10,000.00	\$10,000.00
0045	206-0002	BORROW EXCAV, INCL MATL	CY	157,811.300 9.000	149,597.200 -4,955.900 144,641.300	\$-44,603.10	\$1,301,771.70
0048	004-0012	EXTRA WORK -	EA	.000 25275.000	.500 .500 1.000	\$12,637.50	\$25,275.00
		Extra Work for Culvert Realignment Item Added by Supplemental Agreement					
Category Amount:						\$28,984.40	\$1,590,911.70
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000 82.450	9,801.770 .000 9,801.770	\$0.00	\$808,155.94
0060	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T1 TN L BITUM MATL & H LIME		319.000 92.500	705.690 .000 705.690	\$0.00	\$65,276.33
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		1,304.000 107.500	1,973.960 .000 1,973.960	\$0.00	\$212,200.70

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,125.000	10,051.710		
		L & H LIME		78.000	.000		
					10,051.710	\$.00	\$784,033.38
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		21,051.000	27,981.850		
		TL & H LIME		75.250	.000		
					27,981.850	\$.00	\$2,105,634.21
0110	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,250.000	1,291.680		
				139.000	.000		
					1,291.680	\$.00	\$179,543.52
Category Amount:						\$0.00	\$4,154,844.08
Category Number:		0100 ROADWAY					
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	812.650		
				61.800	.000		
					812.650	\$.00	\$50,221.77
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	2,390.560		
				42.230	.000		
					2,390.560	\$.00	\$100,953.35
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	367.600		
				118.450	.000		
					367.600	\$.00	\$43,542.22
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	955.700		
				56.650	.000		
					955.700	\$.00	\$54,140.41
0155	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,146.000	1,004.180		
				66.950	.000		
					1,004.180	\$.00	\$67,229.85
		INTEGRAL-TP 7 CURB FACE					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	93.000		
				25.750	.000		
					93.000	\$.00	\$2,394.75
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	6,143.390		
				21.120	.000		
					6,143.390	\$.00	\$129,748.40
0195	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	24,740.000	12,888.000		
				40.000	.000		
					12,888.000	\$.00	\$515,520.00
0235	643-1171	CH LK FENCE, ZC COAT, 8 FT, 9 GA	LF	7,561.000	6,980.900		
				29.000	1,175.000		
					8,155.900	\$34,075.00	\$236,521.10
Category Amount:						\$34,075.00	\$1,200,271.85
Category Number:		0200 ROADWAY					
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50
Category Number:		0100 ROADWAY					
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	538.360		
		IFIED BITUM MATL & H LIME		96.750	.000		
					538.360	\$.00	\$52,086.33
		Asphalt Pay Reduction					
		Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number:		0200 ROADWAY					
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000	4.000		
				2678.000	.000		
					4.000	\$.00	\$10,712.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000	3.000		
				2678.000	.000		
					3.000	\$.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600	126.440		
				97.850	.000		
					126.440	\$.00	\$12,372.15
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2650.000	.000		
					1.000	\$.00	\$2,650.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	26.000		
				2650.000	.000		
					26.000	\$.00	\$68,900.00
0350	668-2100	DROP INLET, GP 1	EA	27.000	27.000		
				2550.000	.000		
					27.000	\$.00	\$68,850.00
0360	668-5000	JUNCTION BOX	EA	12.000	8.000		
				2650.000	.000		
					8.000	\$.00	\$21,200.00
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$0.00	\$897,812.89
Category Number: 0400		ROADWAY					
0425	700-6910	PERMANENT GRASSING	AC	29.300	28.300		
				2150.000	1.000		
					29.300	\$2,150.00	\$62,995.00
Category Amount:						\$2,150.00	\$62,995.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0450	700-9300	SOD	SY	13,060.000 6.750	.000 1,560.000 1,560.000	\$10,530.00	\$10,530.00
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1550.000	35.000 1.000 36.000	\$1,550.00	\$55,800.00
Category Amount:						\$12,080.00	\$66,330.00
Category Number: 0200 ROADWAY							
0490	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	504.000 49.440	1,266.500 .000 1,266.500	\$0.00	\$62,615.76
Category Amount:						\$0.00	\$62,615.76
Category Number: 0600 ROADWAY							
0620	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		466.000 21.000	209.650 189.260 398.910	\$3,974.46	\$8,377.11
0625	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		546.000 23.000	335.260 18.000 353.260	\$414.00	\$8,124.98
0630	636-2070	GALV STEEL POSTS, TP 7	LF	934.000 10.500	686.800 127.000 813.800	\$1,333.50	\$8,544.90
0635	636-2080	GALV STEEL POSTS, TP 8	LF	208.750 11.550	225.330 104.000 329.330	\$1,201.20	\$3,803.76
0640	636-2090	GALV STEEL POSTS, TP 9	LF	693.000 10.500	298.230 232.800 531.030	\$2,444.40	\$5,575.82

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0600 ROADWAY							
0650	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		145.000 23.000	.000 60.000 60.000	\$1,380.00	\$1,380.00
0655	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		64.000 26.250	16.000 48.000 64.000	\$1,260.00	\$1,680.00
Category Amount:						\$12,007.56	\$37,486.57
Category Number: 0610 ROADWAY							
0755	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		4,925.000 0.570	1.038 5,479.602 5,480.640	\$3,123.37	\$3,123.96
0770	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		5,274.000 9.020	.000 4,884.000 4,884.000	\$44,053.68	\$44,053.68
0780	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		4,156.000 9.020	.000 4,899.000 4,899.000	\$44,188.98	\$44,188.98
0805	657-5005	PREFORMED PLASTIC PVMT MKG, WORDS AND EA K-WHITE), TP PB		2.000 1030.000	.000 2.000 2.000	\$2,060.00	\$2,060.00
Category Amount:						\$93,426.03	\$93,426.62
Category Number: 0901 MSE WALLS							
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000 44.100	140.000 .000 140.000	\$0.00	\$6,174.00
	1						
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000 44.100	58.000 .000 58.000	\$0.00	\$2,557.80
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	652.000 44.100	652.000 .000 652.000	\$0.00	\$28,753.20
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	719.000 44.100	719.000 .000 719.000	\$0.00	\$31,707.90
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 3	SF	2,871.000 44.100	2,871.000 .000 2,871.000	\$0.00	\$126,611.10
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 2	SF	3,851.000 44.100	3,851.000 .000 3,851.000	\$0.00	\$169,829.10
0860	627-1120	COPING B, WALL NO - 3	LF	181.000 330.230	181.000 .000 181.000	\$0.00	\$59,771.63
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF 3		301.000 798.250	301.000 .000 301.000	\$0.00	\$240,273.25
Category Amount:						\$0.00	\$665,677.98
Category Number: 1000 ROADWAY							
0980	500-3101	CLASS A CONCRETE	CY	298.500 1236.000	311.900 .000 311.900	\$0.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500 103.000	258.311 104.529 362.840	\$10,766.49	\$37,372.52
Category Amount:						\$10,766.49	\$422,880.92

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1035	500-3002	CLASS AA CONCRETE	CY	320.000 1236.000	319.400 .000 319.400	\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF 1		3,420.000 566.500	3,420.080 .000 3,420.080	\$0.00	\$1,937,475.32
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO - ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE ITEM ADDED BY SA	LS	.000 1942909.050	1.000 .000 1.000	\$0.00	\$1,942,909.05
Category Amount:						\$0.00	\$4,275,162.77
Category Number: 0110 ROADWAY							
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		4,013.000 107.500	3,234.460 .000 3,234.460	\$0.00	\$347,704.45
Category Amount:						\$0.00	\$347,704.45
Category Number: 0100 ROADWAY							
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000 113.250	20,332.380 .000 20,332.380	\$0.00	\$2,302,642.04
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000 195.700	330.000 .000 330.000	\$0.00	\$64,581.00
Category Amount:						\$0.00	\$2,367,223.04
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,445.000 44.100	3,445.000 .000 3,445.000	\$0.00	\$151,924.50
Category Amount:						\$0.00	\$151,924.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: cbarrent

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0040

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$0.00	\$623,838.75
		VEP to change to PSC pile					
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$0.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$0.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Project Total Amount:						\$193,489.48	\$34,223,975.90