

Rpt-ID: RCPESPRJ

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1265 Days

Elapsed Calender Days: 1221 Days

Percent Time: 96.52

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/11/2025

VALDOSTA

GA 31601-4907

Phone: 2292449286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$37,023,152.16

Original Contract Amount \$35,796,146.07

Funds Available \$2,718,206.65

Percent Complete 92.66%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$37,023,152.15	\$35,796,146.06	\$2,718,206.66	92.66%	\$80,969.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$8,576,237.28	\$8,555,994.84	\$20,242.44
Non-Participating	\$25,728,708.23	\$25,667,981.06	\$60,727.17
Total Earnings	\$34,304,945.51	\$34,223,975.90	\$80,969.61
Stockpiled Materials	(\$0.02)	(\$0.02)	\$0.00
Gross Earnings	\$34,304,945.49	\$34,223,975.88	\$80,969.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,304,945.49	\$34,223,975.88	

Total Payable: **\$80,969.61**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	1,897.750		
				60.000	54.500		
					1,952.250	\$3,270.00	\$117,135.00
Category Amount:						\$3,270.00	\$117,135.00
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,801.770		
				82.450	.000		
					9,801.770	\$0.00	\$808,155.94
0060	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYN L BITUM MATL & H LIME		319.000	705.690		
				92.500	.000		
					705.690	\$0.00	\$65,276.33
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		1,304.000	1,973.960		
				107.500	.000		
					1,973.960	\$0.00	\$212,200.70
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,125.000	10,051.710		
				78.000	.000		
					10,051.710	\$0.00	\$784,033.38
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		21,051.000	27,981.850		
				75.250	.000		
					27,981.850	\$0.00	\$2,105,634.21
0110	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,250.000	1,291.680		
				139.000	.000		
					1,291.680	\$0.00	\$179,543.52
Category Amount:						\$0.00	\$4,154,844.08
Category Number: 0100 ROADWAY							
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	812.650		
				61.800	.000		
					812.650	\$0.00	\$50,221.77

Estimate Summary By Project

Pay Period: 08/01/2025
to 08/28/2025

Project Number 0010297

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	2,390.563		
				42.230	5.556		
					2,396.119	\$234.63	\$101,188.11
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	367.600		
				118.450	.000		
					367.600	\$.00	\$43,542.22
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	955.700		
				56.650	.000		
					955.700	\$.00	\$54,140.41
0155	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,146.000	1,004.180		
				66.950	.000		
					1,004.180	\$.00	\$67,229.85
		INTEGRAL-TP 7 CURB FACE					
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	93.000		
				25.750	.000		
					93.000	\$.00	\$2,394.75
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	6,143.390		
				21.120	.000		
					6,143.390	\$.00	\$129,748.40
Category Amount:						\$234.63	\$448,465.51
Category Number:		0200 ROADWAY					
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 96.750	538.360 .000 538.360	\$0.00	\$52,086.33
		Asphalt Pay Reduction Item Added by SA					
Category Amount:						\$0.00	\$52,086.33
Category Number: 0200 ROADWAY							
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000 2678.000	4.000 .000 4.000	\$0.00	\$10,712.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000 2678.000	3.000 .000 3.000	\$0.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600 97.850	126.440 .000 126.440	\$0.00	\$12,372.15
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2650.000	1.000 .000 1.000	\$0.00	\$2,650.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000 2650.000	26.000 .000 26.000	\$0.00	\$68,900.00
0350	668-2100	DROP INLET, GP 1	EA	27.000 2550.000	27.000 .000 27.000	\$0.00	\$68,850.00
0360	668-5000	JUNCTION BOX	EA	12.000 2650.000	8.000 .000 8.000	\$0.00	\$21,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$.00	\$705,094.74
Category Amount:						\$0.00	\$897,812.89
Category Number: 0300 ROADWAY							
0440	700-8000	FERTILIZER MIXED GRADE	TN	21.900	14.530		
				875.000	7.120		
					21.650	\$6,230.00	\$18,943.75
0445	700-8100	FERTILIZER NITROGEN CONTENT	LB	1,465.000	250.000		
				4.000	1,200.000		
					1,450.000	\$4,800.00	\$5,800.00
0450	700-9300	SOD	SY	13,060.000	1,560.000		
				6.750	1,232.111		
					2,792.111	\$8,316.75	\$18,846.75
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	36.000		
				1550.000	1.000		
					37.000	\$1,550.00	\$57,350.00
Category Amount:						\$20,896.75	\$100,940.50
Category Number: 0200 ROADWAY							
0490	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	504.000	1,266.500		
				49.440	.000		
					1,266.500	\$.00	\$62,615.76
Category Amount:						\$0.00	\$62,615.76
Category Number: 0300 ROADWAY							
0575	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,900.000	.000		
				20.000	425.000		
					425.000	\$8,500.00	\$8,500.00
		10 IN					
Category Amount:						\$8,500.00	\$8,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0600		ROADWAY					
0620	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		466.000	398.910		
				21.000	70.380		
					469.290	\$1,477.98	\$9,855.09
0625	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		546.000	353.260		
				23.000	18.490		
					371.750	\$425.27	\$8,550.25
0630	636-2070	GALV STEEL POSTS, TP 7	LF	934.000	813.800		
				10.500	87.500		
					901.300	\$918.75	\$9,463.65
0635	636-2080	GALV STEEL POSTS, TP 8	LF	208.750	329.330		
				11.550	90.000		
					419.330	\$1,039.50	\$4,843.26
0640	636-2090	GALV STEEL POSTS, TP 9	LF	693.000	531.030		
				10.500	72.740		
					603.770	\$763.77	\$6,339.59
0645	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPO IEA		4.000	13.000		
				735.000	4.000		
					17.000	\$2,940.00	\$12,495.00
0650	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		145.000	60.000		
				23.000	85.000		
					145.000	\$1,955.00	\$3,335.00
Category Amount:						\$9,520.27	\$54,881.84
Category Number: 0610		ROADWAY					
0725	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		3.540	1.736		
				4068.500	2.870		
					4.606	\$11,676.60	\$18,739.51

Rpt-ID: RCPEsprj

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0610 ROADWAY							
0730	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LM		1.460	1.510		
				4068.500	.300		
					1.810	\$1,220.55	\$7,363.99
0735	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		192.000	173.000		
				11.590	28.000		
					201.000	\$324.52	\$2,329.59
0745	653-1810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, W LF		7,680.000	.000		
				1.550	9,405.000		
					9,405.000	\$14,577.75	\$14,577.75
0755	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		4,925.000	5,480.640		
				0.570	1,081.360		
					6,562.000	\$616.38	\$3,740.34
0760	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	64.000	209.110		
				7.730	81.110		
					290.220	\$626.98	\$2,243.40
0765	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	631.000	.000		
				7.730	414.700		
					414.700	\$3,205.63	\$3,205.63
0795	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		4.000	8.000		
				154.500	4.000		
					12.000	\$618.00	\$1,854.00
0810	654-1001	RAISED PVMT MARKERS TP 1	EA	98.000	121.000		
				7.730	47.000		
					168.000	\$363.31	\$1,298.64

Rpt-ID: RCPESPRJ

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0610 ROADWAY							
0815	654-1003	RAISED PVMT MARKERS TP 3	EA	419.000 7.730	260.000 688.000 948.000	\$5,318.24	\$7,328.04
Category Amount:						\$38,547.96	\$62,680.89
Category Number: 0901 MSE WALLS							
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	140.000 44.100	140.000 .000 140.000	\$0.00	\$6,174.00
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 2	SF	58.000 44.100	58.000 .000 58.000	\$0.00	\$2,557.80
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	652.000 44.100	652.000 .000 652.000	\$0.00	\$28,753.20
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	719.000 44.100	719.000 .000 719.000	\$0.00	\$31,707.90
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 3	SF	2,871.000 44.100	2,871.000 .000 2,871.000	\$0.00	\$126,611.10
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 2	SF	3,851.000 44.100	3,851.000 .000 3,851.000	\$0.00	\$169,829.10
0860	627-1120	COPING B, WALL NO - 3	LF	181.000 330.230	181.000 .000 181.000	\$0.00	\$59,771.63

Date: 08/28/2025

Page 10 of 11

Pay Period: 08/01/2025
to 08/28/2025

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0901 MSE WALLS						
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		301.000	301.000			
				798.250	.000			
					301.000		\$0.00	\$240,273.25
	3							
Category Amount:							\$0.00	\$665,677.98
Category Number:		1000 ROADWAY						
0980	500-3101	CLASS A CONCRETE	CY	298.500	311.900			
				1236.000	.000			
					311.900		\$0.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500	362.840			
				103.000	.000			
					362.840		\$0.00	\$37,372.52
Category Amount:							\$0.00	\$422,880.92
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401						
1035	500-3002	CLASS AA CONCRETE	CY	320.000	319.400			
				1236.000	.000			
					319.400		\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,420.000	3,420.080			
				566.500	.000			
					3,420.080		\$0.00	\$1,937,475.32
	1							
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000			
				1942909.050	.000			
					1.000		\$0.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE						
		ITEM ADDED BY SA						
Category Amount:							\$0.00	\$4,275,162.77
Category Number:		0110 ROADWAY						
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	3,234.460			
		IFIED BITUM MATL & H LIME		107.500	.000			
					3,234.460		\$0.00	\$347,704.45
Category Amount:							\$0.00	\$347,704.45

Rpt-ID: RCPESPRJ

Georgia

Date: 08/28/2025

User: cbarrent

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0041

Pay Period: 08/01/2025
to 08/28/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000 113.250	20,332.380 .000 20,332.380	\$0.00	\$2,302,642.04
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000 195.700	330.000 .000 330.000	\$0.00	\$64,581.00
Category Amount:						\$0.00	\$2,367,223.04
Category Number: 0901 MSE WALLS							
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,445.000 44.100	3,445.000 .000 3,445.000	\$0.00	\$151,924.50
Category Amount:						\$0.00	\$151,924.50
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1407	520-2216	PILING, PSC, 16 IN SQ VEP to change to PSC pile	LF	.000 125.000	4,990.710 .000 4,990.710	\$0.00	\$623,838.75
1408	520-2218	PILING, PSC, 18 IN SQ VEP to change to PSC pile	LF	.000 130.000	2,002.880 .000 2,002.880	\$0.00	\$260,374.40
Category Amount:						\$0.00	\$884,213.15
Category Number: 0200 ROADWAY							
836	668-2200	DROP INLET, GP 2 Drop Inlet Gp 2 Item Added by Supplemental Agreement	EA	.000 5800.000	3.000 .000 3.000	\$0.00	\$17,400.00
Category Amount:						\$0.00	\$17,400.00
Project Total Amount:						\$80,969.61	\$34,304,945.51