

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2025

User: cbarrent

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0042

Pay Period: 08/29/2025
to 09/16/2025

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 1265 Days

Elapsed Calender Days: 1240 Days

Percent Time: 98.02

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
1208 CYPRESS ST.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 09/17/2025

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/11/2025

VALDOSTA

GA 31601-4907

Phone: 2292449286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$37,023,152.16

Original Contract Amount \$35,796,146.07

Funds Available \$2,717,793.85

Percent Complete 92.66%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$37,023,152.15	\$35,796,146.06	\$2,717,793.86	92.66%	\$412.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2025

User: cbarrent

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0042

Pay Period: 08/29/2025
to 09/16/2025

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$8,576,340.48	\$8,576,237.28	\$103.20
Non-Participating	\$25,729,017.83	\$25,728,708.23	\$309.60
Total Earnings	\$34,305,358.31	\$34,304,945.51	\$412.80
Stockpiled Materials	(\$0.02)	(\$0.02)	\$0.00
Gross Earnings	\$34,305,358.29	\$34,304,945.49	\$412.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,305,358.29	\$34,304,945.49	
		Total Payable:	\$412.80

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2025

User: cbarrent

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0042

Pay Period: 08/29/2025
to 09/16/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	9,801.770		
				82.450	.000		
					9,801.770	\$.00	\$808,155.94
0060	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN		319.000	705.690		
		L BITUM MATL & H LIME		92.500	.000		
					705.690	\$.00	\$65,276.33
0065	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN		1,304.000	1,973.960		
		UM MATL & H LIME		107.500	.000		
					1,973.960	\$.00	\$212,200.70
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,125.000	10,051.710		
		L & H LIME		78.000	.000		
					10,051.710	\$.00	\$784,033.38
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		21,051.000	27,981.850		
		TL & H LIME		75.250	.000		
					27,981.850	\$.00	\$2,105,634.21
0110	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,250.000	1,291.680		
				139.000	.000		
					1,291.680	\$.00	\$179,543.52
Category Amount:						\$0.00	\$4,154,844.08
Category Number: 0100 ROADWAY							
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	373.000	812.650		
				61.800	.000		
					812.650	\$.00	\$50,221.77
0140	441-0104	CONC SIDEWALK, 4 IN	SY	1,095.000	2,396.120		
				42.230	.000		
					2,396.120	\$.00	\$101,188.15

Estimate Summary By Project

Pay Period: 08/29/2025

to 09/16/2025

Project Number 0010297

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0145	441-0108	CONC SIDEWALK, 8 IN	SY	525.000	367.600		
				118.450	.000		
					367.600	\$.00	\$43,542.22
0150	441-0748	CONCRETE MEDIAN, 6 IN	SY	119.000	955.700		
				56.650	.000		
					955.700	\$.00	\$54,140.41
0155	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,146.000	1,004.180		
				66.950	.000		
					1,004.180	\$.00	\$67,229.85
		INTEGRAL-TP 7 CURB FACE					
0170	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	148.000	93.000		
				25.750	.000		
					93.000	\$.00	\$2,394.75
0175	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,831.000	6,143.390		
				21.120	.000		
					6,143.390	\$.00	\$129,748.40
Category Amount:						\$0.00	\$448,465.55
Category Number:		0200 ROADWAY					
0245	500-3200	CLASS B CONCRETE	CY	2.490	2.490		
				1250.000	.000		
					2.490	\$.00	\$3,112.50
Category Amount:						\$0.00	\$3,112.50
Category Number:		0100 ROADWAY					
0251	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	538.360		
		IFIED BITUM MATL & H LIME		96.750	.000		
					538.360	\$.00	\$52,086.33
		Asphalt Pay Reduction					
		Item Added by SA					
Category Amount:						\$0.00	\$52,086.33

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2025

User: cbarrent

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0042

Pay Period: 08/29/2025
to 09/16/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0200 ROADWAY							
0260	441-0301	CONC SPILLWAY, TP 1	EA	5.000	4.000		
				2678.000	.000		
					4.000	\$0.00	\$10,712.00
0265	441-0302	CONC SPILLWAY, TP 2	EA	3.000	3.000		
				2678.000	.000		
					3.000	\$0.00	\$8,034.00
0270	441-0050	CONC SLOPE DRAIN	SY	118.600	126.440		
				97.850	.000		
					126.440	\$0.00	\$12,372.15
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2650.000	.000		
					1.000	\$0.00	\$2,650.00
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	26.000		
				2650.000	.000		
					26.000	\$0.00	\$68,900.00
0350	668-2100	DROP INLET, GP 1	EA	27.000	27.000		
				2550.000	.000		
					27.000	\$0.00	\$68,850.00
0360	668-5000	JUNCTION BOX	EA	12.000	8.000		
				2650.000	.000		
					8.000	\$0.00	\$21,200.00
0405	500-3002	CLASS AA CONCRETE	CY	482.910	507.080		
				1390.500	.000		
					507.080	\$0.00	\$705,094.74

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2025

User: cbarrent

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0042

Pay Period: 08/29/2025
to 09/16/2025

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0490	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	504.000 49.440	1,266.500 .000 1,266.500	\$0.00	\$62,615.76
Category Amount:						\$0.00	\$960,428.65
Category Number: 0901 MSE WALLS							
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	140.000 44.100	140.000 .000 140.000	\$0.00	\$6,174.00
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 2	SF	58.000 44.100	58.000 .000 58.000	\$0.00	\$2,557.80
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	652.000 44.100	652.000 .000 652.000	\$0.00	\$28,753.20
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	719.000 44.100	719.000 .000 719.000	\$0.00	\$31,707.90
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 3	SF	2,871.000 44.100	2,871.000 .000 2,871.000	\$0.00	\$126,611.10
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 2	SF	3,851.000 44.100	3,851.000 .000 3,851.000	\$0.00	\$169,829.10
0860	627-1120	COPING B, WALL NO - 3	LF	181.000 330.230	181.000 .000 181.000	\$0.00	\$59,771.63

Date: 09/18/2025

Page 7 of 9

Pay Period: 08/29/2025
to 09/16/2025

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL		301.000	301.000		
				798.250	.000		
					301.000	\$.00	\$240,273.25
	3						
Category Amount:						\$0.00	\$665,677.98
Category Number:		1000 ROADWAY					
0980	500-3101	CLASS A CONCRETE	CY	298.500	311.900		
				1236.000	.000		
					311.900	\$.00	\$385,508.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500	362.840		
				103.000	.000		
					362.840	\$.00	\$37,372.52
Category Amount:						\$0.00	\$422,880.92
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1035	500-3002	CLASS AA CONCRETE	CY	320.000	319.400		
				1236.000	.000		
					319.400	\$.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,420.000	3,420.080		
				566.500	.000		
					3,420.080	\$.00	\$1,937,475.32
	1						
1142	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				1942909.050	.000		
					1.000	\$.00	\$1,942,909.05
		ADJUSTMENT OF LUMP SUM PAY ITEM FOR SUPERSTR CONCRETE					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$4,275,162.77
Category Number:		0110 ROADWAY					
1240	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		4,013.000	3,234.460		
		IFIED BITUM MATL & H LIME		107.500	.000		
					3,234.460	\$.00	\$347,704.45
Category Amount:						\$0.00	\$347,704.45

Estimate Summary By Project

Pay Period: 08/29/2025
to 09/16/2025

Project Number 0010297

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1330	158-1000	TRAINING HOURS	HR	6,000.000	.000		
				0.800	516.000		
					516.000	\$412.80	\$412.80
1365	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		20,553.000	20,332.380		
				113.250	.000		
					20,332.380	\$.00	\$2,302,642.04
1380	433-1000	REINF CONC APPROACH SLAB	SY	320.000	330.000		
				195.700	.000		
					330.000	\$.00	\$64,581.00
Category Amount:						\$412.80	\$2,367,635.84
Category Number:		0901 MSE WALLS					
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000	3,445.000		
				44.100	.000		
					3,445.000	\$.00	\$151,924.50
	1						
Category Amount:						\$0.00	\$151,924.50
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$.00	\$623,838.75
		VEP to change to PSC pile					
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2025

User: cbarrent

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0042

Pay Period: 08/29/2025
to 09/16/2025

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0200 ROADWAY					
836	668-2200	DROP INLET, GP 2	EA	.000	3.000		
				5800.000	.000		
					3.000	\$.00	\$17,400.00
		Drop Inlet Gp 2					
		Item Added by Supplemental Agreement					
Category Amount:						\$0.00	\$17,400.00
Project Total Amount:						\$412.80	\$34,305,358.31