

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2014

User: vepps

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0027

Pay Period: 05/16/2014
to 05/31/2014

Contract Location:
JIMMY DELOACH CONNECTOR

Time Allowed: 1604 **Days**
Elapsed Calender Days: 873 **Days**
Percent Time: 54.43

District: 5

Area: 05

Contractor:
ARCHER WESTERN CONTRACTORS, LTD.
2410 PACES FERRY RD.,SE, STE. 600

Date Let: 11/18/2011
Date Awarded: 12/02/2011
Date Contract Executed: 01/06/2012
Date Notice to Proceed: 01/10/2012
Date Work Began: 01/20/2012
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/31/2016

ATLANTA GA 30339-1821
Phone: (404)495-8700

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$74,410,115.13
Original Contract Amount \$72,772,000.00
Funds Available \$50,710,568.93
Percent Complete 31.85%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008690.01000	\$74,410,115.13	\$72,772,000.00	\$50,710,568.93	31.85%	\$1,084,410.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2014

User: vepps

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0027

Pay Period: 05/16/2014
to 05/31/2014

Project Number: 0008690.01000 JIMMY DELOACH CONNECTOR - 3.140 MI DESIGN

Federal State Project Number: CSMSL-0008-00(690)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,699,546.20	\$22,615,135.41	\$1,084,410.79
Total Earnings	\$23,699,546.20	\$22,615,135.41	\$1,084,410.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,699,546.20	\$22,615,135.41	\$1,084,410.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,699,546.20	\$22,615,135.41	

Total Payable: \$1,084,410.79

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2014

User: vepps

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0027

Pay Period: 05/16/2014
to 05/31/2014

Project Number 0008690.01000

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0050	002-0002	ADJUSTMENT IN PAY	LS	.000	.235		
				968171.900	.017		
					.252	\$16,458.92	\$243,979.32
		VALUE ENGINEERING					
0070	999-2015	CONSTRUCTION COMPLETE	LS	.000	.247		
				16746991.640	.016		
					.263	\$1,067,951.87	\$17,554,458.80
		adjust ls to include various extra work					
Category Amount:						\$1,084,410.79	\$17,798,438.12
Project Total Amount:						\$1,084,410.79	\$23,699,546.20