

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0041

Pay Period: 01/01/2015

to 01/22/2015

Contract Location:
JIMMY DELOACH CONNECTOR

Time Allowed: 1604 **Days**
Elapsed Calender Days: 1109 **Days**
Percent Time: 69.14

District: 5

Area: 05

Contractor:
ARCHER WESTERN CONTRACTORS, LTD.
2410 PACES FERRY RD.,SE, STE. 600

Date Let: 11/18/2011
Date Awarded: 12/02/2011
Date Contract Executed: 01/06/2012
Date Notice to Proceed: 01/10/2012
Date Work Began: 01/20/2012
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/31/2016

ATLANTA GA 30339-1821
Phone: (404)495-8700

Escrow Agent:
Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$74,410,115.13
Original Contract Amount \$72,772,000.00
Funds Available \$29,807,554.69
Percent Complete 59.73%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008690.01000	\$74,410,115.13	\$72,772,000.00	\$29,807,554.69	59.94%	\$1,067,951.87

Chief Engineer

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0041

Pay Period: 01/01/2015
to 01/22/2015

Project Number: 0008690.01000 JIMMY DELOACH CONNECTOR - 3.140 MI DESIGN

Federal State Project Number: CSMSL-0008-00(690)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$44,447,836.27	\$43,379,884.40	\$1,067,951.87
Total Earnings	\$44,447,836.27	\$43,379,884.40	\$1,067,951.87
Stockpiled Materials	\$154,724.17	\$154,724.17	\$0.00
Gross Earnings	\$44,602,560.44	\$43,534,608.57	\$1,067,951.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$44,602,560.44	\$43,534,608.57	

Total Payable:	\$1,067,951.87
-----------------------	-----------------------

Rpt-ID: RCPEsprj

Georgia

Date: 01/23/2015

User: vepps

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0041

Pay Period: 01/01/2015

to 01/22/2015

Project Number 0008690.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0070	999-2015	CONSTRUCTION COMPLETE	LS	.000	.547		
				6746991.640	.016		
		adjust ls to include various extra work			.563	\$1,067,951.87	\$37,578,556.29
Category Amount:						\$1,067,951.87	\$37,578,556.29
Project Total Amount:						\$1,067,951.87	\$44,447,836.27