

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2014

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0016

Pay Period: 12/01/2013
to 12/31/2013

Contract Location:

US 27/SR 1 @ BLUFFTON BYPASS N OF CARNEGIE RD/VILL

Time Allowed: 804 Days

Elapsed Calender Days: 439 Days

Percent Time: 54.60

District: 4

Area: 06

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 08/17/2012

Date Awarded: 08/31/2012

Date Contract Executed: 10/17/2012

Date Notice to Proceed: 10/19/2012

Date Work Began: 10/19/2012

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2014

ALBANY GA 31707-1221

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,064,336.27

Original Contract Amount \$26,585,531.80

Funds Available \$18,376,432.20

Percent Complete 36.77%

Counties:

Clay

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422230-	\$29,064,336.27	\$26,585,531.80	\$18,376,432.20	36.77%	\$1,637,994.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2014

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0016

Pay Period: 12/01/2013
to 12/31/2013

Project Number: 422230- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(159)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,687,904.07	\$9,049,909.51	\$1,637,994.56
Total Earnings	\$10,687,904.07	\$9,049,909.51	\$1,637,994.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$10,687,904.07	\$9,049,909.51	\$1,637,994.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,687,904.07	\$9,049,909.51	
		Total Payable:	\$1,637,994.56

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2014

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0016

Pay Period: 12/01/2013
to 12/31/2013

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.532		
				375000.000	.029		
		EDS00-0027-00(159)			.561	\$10,875.00	\$210,375.00
Category Amount:						\$10,875.00	\$210,375.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	99.000	52.177		
				350.000	6.311		
					58.488	\$2,208.85	\$20,470.80
0025	163-0240	MULCH	TN	2,970.000	465.740		
				200.000	16.430		
					482.170	\$3,286.00	\$96,434.00
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		1,300.000	2,017.625		
				18.000	.000		
					2,017.625	\$0.00	\$36,317.25
0125	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	10,685.000	4,343.000		
				2.900	346.000		
					4,689.000	\$1,003.40	\$13,598.10
0210	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	13.000		
				1200.000	1.000		
					14.000	\$1,200.00	\$16,800.00
Category Amount:						\$7,698.25	\$183,620.15
Category Number: 0040 ROADWAY							
0225	201-1500	CLEARING & GRUBBING -	LS	1.000	.550		
				3725000.000	.035		
		EDS00-0027-00(159)			.585	\$130,375.00	\$2,179,125.00
Category Amount:						\$130,375.00	\$2,179,125.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2014

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0016

Pay Period: 12/01/2013
to 12/31/2013

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE CULVERT							
0240	207-0203	FOUND BKFILL MATL, TP II	CY	240.000 51.000	352.464 .000 352.464	\$0.00	\$17,975.66
Category Amount:						\$0.00	\$17,975.66
Category Number: 0020 SOIL CEMENT - ALT 2							
0245	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, INI SY		305,000.000 8.800	150,516.884 18,323.000 168,839.884	\$161,242.40	\$1,485,790.98
0250	301-5000	PORTLAND CEMENT	TN	7,200.000 136.500	2,807.430 384.070 3,191.500	\$52,425.56	\$435,639.75
Category Amount:						\$213,667.96	\$1,921,430.73
Category Number: 0040 ROADWAY							
0265	318-3000	AGGR SURF CRS	TN	1,100.000 30.000	1,433.400 .000 1,433.400	\$0.00	\$43,002.00
Category Amount:						\$0.00	\$43,002.00
Category Number: 0020 SOIL CEMENT - ALT 2							
0280	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		61,000.000 71.600	10,202.020 10,137.110 20,339.130	\$725,817.08	\$1,456,281.71
Category Amount:						\$725,817.08	\$1,456,281.71
Category Number: 0040 ROADWAY							
0310	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,100.000 38.000	1,229.571 275.080 1,504.651	\$10,453.04	\$57,176.74

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2014

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0016

Pay Period: 12/01/2013
to 12/31/2013

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0355	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	160.000 1100.000	102.250 4.640 106.890	\$5,104.00	\$117,579.00
0550	643-0010	FIELD FENCE WOVEN WIRE	LF	3,800.000 6.500	5,385.000 1,528.000 6,913.000	\$9,932.00	\$44,934.50
0560	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,600.000 2.750	807.800 1,035.700 1,843.500	\$2,848.18	\$5,069.63
0665	670-7000	STEEL CASING - 14 IN	LF	195.000 73.000	460.000 .000 460.000	\$0.00	\$33,580.00
Category Amount:						\$28,337.22	\$258,339.87
Category Number: 0060 PERMANENT EROSION CONTROL							
0680	700-8000	FERTILIZER MIXED GRADE	TN	60.000 1020.000	9.988 .647 10.635	\$659.94	\$10,847.70
Category Amount:						\$659.94	\$10,847.70
Category Number: 0030 TEMPORARY EROSION CONTROL							
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1.000 400.000	11.250 .000 11.250	\$0.00	\$4,500.00
Category Amount:						\$0.00	\$4,500.00
Category Number: 0040 ROADWAY							
0850	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,000.000 75.050	5,514.130 7,254.610 12,768.740	\$544,458.48	\$958,293.94

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2014

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0016

Pay Period: 12/01/2013
to 12/31/2013

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0855	413-1000	BITUM TACK COAT	GL	56,000.000	3,477.000		
				1.000	3,940.000		
					7,417.000	\$3,940.00	\$7,417.00
Category Amount:						\$548,398.48	\$965,710.94
Category Number: 0100 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-19,623.930		
				1.000	-27,834.370		
					-47,458.300	\$-27,834.37	(\$47,458.30)
		(IN #1)					
Category Amount:						\$-27,834.37	\$-47,458.30
Category Number: 0040 ROADWAY							
9055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	165.180		
		L & H LIME		74.300	.000		
					165.180	\$0.00	\$12,272.87
Category Amount:						\$0.00	\$12,272.87
Project Total Amount:						\$1,637,994.56	\$10,687,904.07