

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2014

User: vepps

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0017

Pay Period: 01/01/2014
to 01/31/2014

Contract Location:

US 27/SR 1 @ BLUFFTON BYPASS N OF CARNEGIE RD/VILL

Time Allowed:

804 Days

Elapsed Calender Days:

470 Days

Percent Time:

58.46

District: 4

Area: 06

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let:

08/17/2012

Date Awarded:

08/31/2012

Date Contract Executed:

10/17/2012

Date Notice to Proceed:

10/19/2012

Date Work Began:

10/19/2012

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2014

ALBANY

GA 31707-1221

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,064,336.27

Original Contract Amount \$26,585,531.80

Funds Available \$17,567,037.91

Percent Complete 39.56%

Counties:

Clay

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422230-	\$29,064,336.27	\$26,585,531.80	\$17,567,037.91	39.56%	\$809,394.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2014

User: vepps

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0017

Pay Period: 01/01/2014
to 01/31/2014

Project Number: 422230- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(159)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$11,497,298.36	\$10,687,904.07	\$809,394.29
Total Earnings	\$11,497,298.36	\$10,687,904.07	\$809,394.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,497,298.36	\$10,687,904.07	\$809,394.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,497,298.36	\$10,687,904.07	
		Total Payable:	\$809,394.29

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2014

User: vepps

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0017

Pay Period: 01/01/2014
to 01/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.561		
				375000.000	.057		
		EDS00-0027-00(159)			.618	\$21,375.00	\$231,750.00
Category Amount:						\$21,375.00	\$231,750.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	99.000	58.488		
				350.000	11.287		
					69.775	\$3,950.45	\$24,421.25
0025	163-0240	MULCH	TN	2,970.000	482.170		
				200.000	34.640		
					516.810	\$6,928.00	\$103,362.00
0045	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		120.000	3.750		
				225.000	4.500		
					8.250	\$1,012.50	\$1,856.25
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,300.000	2,017.625		
				18.000	382.500		
					2,400.125	\$6,885.00	\$43,202.25
0055	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,350.000	9,815.475		
				4.500	2,978.475		
					12,793.950	\$13,403.14	\$57,572.78
0115	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		66,791.000	8,443.000		
				0.750	50.000		
					8,493.000	\$37.50	\$6,369.75
0120	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		16,574.000	392.000		
				0.750	100.000		
					492.000	\$75.00	\$369.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2014

User: vepps

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0017

Pay Period: 01/01/2014
to 01/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0125	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	10,685.000 2.900	4,689.000 1,145.000 5,834.000	\$3,320.50	\$16,918.60
0190	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	20.000 400.000	9.000 2.000 11.000	\$800.00	\$4,400.00
0195	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	98.000 85.000	15.000 7.000 22.000	\$595.00	\$1,870.00
0210	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1200.000	14.000 1.000 15.000	\$1,200.00	\$18,000.00
0215	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	133,582.000 3.100	41,945.825 275.000 42,220.825	\$852.50	\$130,884.56
0220	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,148.000 4.000	7,527.425 450.000 7,977.425	\$1,800.00	\$31,909.70
Category Amount:						\$40,859.59	\$441,136.14
Category Number: 0040 ROADWAY							
0225	201-1500	CLEARING & GRUBBING -	LS	1.000 3725000.000	.585 .035 .620	\$130,375.00	\$2,309,500.00
		EDS00-0027-00(159)					
0230	205-0001	UNCLASS EXCAV	CY	868,000.000 4.750	431,975.199 14,260.000 446,235.199	\$67,735.00	\$2,119,617.20
Category Amount:						\$198,110.00	\$4,429,117.20

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2014

User: vepps

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0017

Pay Period: 01/01/2014
to 01/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE CULVERT							
0240	207-0203	FOUND BKFILL MATL, TP II	CY	240.000	352.464		
				51.000	.000		
					352.464	\$.00	\$17,975.66
Category Amount:						\$0.00	\$17,975.66
Category Number: 0040 ROADWAY							
0265	318-3000	AGGR SURF CRS	TN	1,100.000	1,433.400		
				30.000	158.450		
					1,591.850	\$4,753.50	\$47,755.50
Category Amount:						\$4,753.50	\$47,755.50
Category Number: 0020 SOIL CEMENT - ALT 2							
0280	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		61,000.000	20,339.130		
		TL & H LIME		71.600	3,459.810		
					23,798.940	\$247,722.40	\$1,704,004.10
Category Amount:						\$247,722.40	\$1,704,004.10
Category Number: 0040 ROADWAY							
0310	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,100.000	1,504.651		
				38.000	135.810		
					1,640.461	\$5,160.78	\$62,337.52
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	400.000	118.667		
				80.000	453.333		
					572.000	\$36,266.64	\$45,760.00
0475	603-7000	PLASTIC FILTER FABRIC	SY	550.000	282.262		
				4.000	881.956		
					1,164.218	\$3,527.82	\$4,656.87
0550	643-0010	FIELD FENCE WOVEN WIRE	LF	3,800.000	6,913.000		
				6.500	.000		
					6,913.000	\$.00	\$44,934.50

Rpt-ID: RCPEsprj

Georgia

Date: 02/05/2014

User: vepps

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0017

Pay Period: 01/01/2014
to 01/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0650	668-8011	SAFETY GRATE, TP 1	SF	630.000 37.300	140.000 275.800 415.800	\$10,287.34	\$15,509.34
0655	668-8012	SAFETY GRATE, TP 2	SF	70.000 39.650	.000 34.500 34.500	\$1,367.93	\$1,367.93
0665	670-7000	STEEL CASING - 14 IN	LF	195.000 73.000	460.000 .000 460.000	\$0.00	\$33,580.00
Category Amount:						\$56,610.51	\$208,146.16
Category Number: 0060 PERMANENT EROSION CONTROL							
0680	700-8000	FERTILIZER MIXED GRADE	TN	60.000 1020.000	10.635 1.157 11.792	\$1,180.14	\$12,027.84
Category Amount:						\$1,180.14	\$12,027.84
Category Number: 0030 TEMPORARY EROSION CONTROL							
0705	716-2000	EROSION CONTROL MATS, SLOPES	SY	112,130.000 1.600	29,403.039 888.889 30,291.928	\$1,422.22	\$48,467.08
Category Amount:						\$1,422.22	\$48,467.08
Category Number: 0040 ROADWAY							
0715	603-2018	STN DUMPED RIP RAP, TP 1, 18 IN	SY	150.000 70.000	163.596 428.622 592.218	\$30,003.54	\$41,455.26
Category Amount:						\$30,003.54	\$41,455.26

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2014

User: vepps

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0017

Pay Period: 01/01/2014
to 01/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1.000 400.000	11.250 .000 11.250	\$0.00	\$4,500.00
0775	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		9.000 575.000	3.000 1.500 4.500	\$862.50	\$2,587.50
Category Amount:						\$862.50	\$7,087.50
Category Number: 0040 ROADWAY							
0850	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,000.000 75.050	12,768.740 2,881.080 15,649.820	\$216,225.05	\$1,174,518.99
0855	413-1000	BITUM TACK COAT	GL	56,000.000 1.000	7,417.000 1,227.000 8,644.000	\$1,227.00	\$8,644.00
Category Amount:						\$217,452.05	\$1,183,162.99
Category Number: 0100 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-47,458.300 -10,957.160 -58,415.460	\$-10,957.16	(\$58,415.46)
		(IN #1)					
Category Amount:						\$-10,957.16	\$-58,415.46
Category Number: 0040 ROADWAY							
9055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 74.300	165.180 .000 165.180	\$0.00	\$12,272.87
Category Amount:						\$0.00	\$12,272.87
Project Total Amount:						\$809,394.29	\$11,497,298.36