

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Contract Location:

US 27/SR 1 @ BLUFFTON BYPASS N OF CARNEGIE RD/VILL

Time Allowed: 804 Days

Elapsed Calender Days: 680 Days

Percent Time: 84.58

District: 4

Area: 06

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 08/17/2012

Date Awarded: 08/31/2012

Date Contract Executed: 10/17/2012

Date Notice to Proceed: 10/19/2012

Date Work Began: 10/19/2012

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2014

ALBANY GA 31707-1221

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,064,336.27

Original Contract Amount \$26,585,531.80

Funds Available \$11,597,176.72

Percent Complete 60.10%

Counties:

Clay

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422230-	\$29,064,336.27	\$26,585,531.80	\$11,597,176.72	60.10%	\$1,020,593.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Project Number: 422230- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(159)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,467,159.55	\$16,446,565.57	\$1,020,593.98
Total Earnings	\$17,467,159.55	\$16,446,565.57	\$1,020,593.98
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,467,159.55	\$16,446,565.57	\$1,020,593.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,467,159.55	\$16,446,565.57	

Total Payable: **\$1,020,593.98**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.777		
				375000.000	.039		
		EDS00-0027-00(159)			.816	\$14,625.00	\$306,000.00
Category Amount:						\$14,625.00	\$306,000.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	99.000	109.201		
				350.000	16.744		
					125.945	\$5,860.40	\$44,080.75
0025	163-0240	MULCH	TN	2,970.000	629.110		
				200.000	56.770		
					685.880	\$11,354.00	\$137,176.00
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,300.000	3,379.675		
				18.000	.000		
					3,379.675	\$.00	\$60,834.15
0055	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,350.000	14,533.950		
				4.500	1,256.250		
					15,790.200	\$5,653.13	\$71,055.90
0110	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		98.000	64.500		
				150.000	1.500		
					66.000	\$225.00	\$9,900.00
0125	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		10,685.000	11,124.000		
				2.900	.000		
					11,124.000	\$.00	\$32,259.60
0205	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000	7.000		
				350.000	.000		
					7.000	\$.00	\$2,450.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0210	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1200.000	21.000 1.000 22.000	\$1,200.00	\$26,400.00
0215	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	133,582.000 3.100	45,051.075 489.000 45,540.075	\$1,515.90	\$141,174.23
Category Amount:						\$25,808.43	\$525,330.63
Category Number: 0040 ROADWAY							
0225	201-1500	CLEARING & GRUBBING -	LS	1.000 3725000.000	.830 .035 .865	\$130,375.00	\$3,222,125.00
		EDS00-0027-00(159)					
0230	205-0001	UNCLASS EXCAV	CY	868,000.000 4.750	579,390.199 40,200.000 619,590.199	\$190,950.00	\$2,943,053.45
0235	207-0203	FOUND BKFILL MATL, TP II	CY	500.000 51.000	262.890 27.259 290.149	\$1,390.21	\$14,797.60
Category Amount:						\$322,715.21	\$6,179,976.05
Category Number: 0050 BRIDGE CULVERT							
0240	207-0203	FOUND BKFILL MATL, TP II	CY	240.000 51.000	390.983 .000 390.983	\$0.00	\$19,940.13
Category Amount:						\$0.00	\$19,940.13
Category Number: 0020 SOIL CEMENT - ALT 2							
0245	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, IN SY		305,000.000 8.800	239,277.312 32,710.778 271,988.090	\$287,854.85	\$2,393,495.19

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SOIL CEMENT - ALT 2							
0250	301-5000	PORTLAND CEMENT	TN	7,200.000 136.500	4,878.400 842.050 5,720.450	\$114,939.83	\$780,841.43
Category Amount:						\$402,794.68	\$3,174,336.62
Category Number: 0040 ROADWAY							
0265	318-3000	AGGR SURF CRS	TN	1,100.000 30.000	1,833.110 293.210 2,126.320	\$8,796.30	\$63,789.60
Category Amount:						\$8,796.30	\$63,789.60
Category Number: 0020 SOIL CEMENT - ALT 2							
0280	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		61,000.000 71.600	38,457.790 631.650 39,089.440	\$45,226.14	\$2,798,803.90
0282	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 70.850	1,120.270 .000 1,120.270	\$0.00	\$79,371.13
Category Amount:						\$45,226.14	\$2,878,175.03
Category Number: 0040 ROADWAY							
0300	429-1000	RUMBLE STRIPS	EA	27.000 800.000	12.000 9.000 21.000	\$7,200.00	\$16,800.00
0320	441-3999	CONCRETE V GUTTER	LF	1,100.000 18.000	.000 817.000 817.000	\$14,706.00	\$14,706.00
0355	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	160.000 1100.000	124.700 7.013 131.713	\$7,714.30	\$144,884.30

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0370	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,700.000 32.000	6,254.900 432.000 6,686.900	\$13,824.00	\$213,980.80
0380	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	680.000 47.800	746.300 .000 746.300	\$0.00	\$35,673.14
0385	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	760.000 57.100	553.400 176.100 729.500	\$10,055.31	\$41,654.45
0400	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	840.000 84.700	680.800 144.000 824.800	\$12,196.80	\$69,860.56
0410	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,800.000 29.600	2,235.100 324.000 2,559.100	\$9,590.40	\$75,749.36
0415	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	400.000 34.700	200.000 48.000 248.000	\$1,665.60	\$8,605.60
0420	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		28.000 440.000	21.000 7.000 28.000	\$3,080.00	\$12,320.00
0430	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	14.000 295.000	8.000 2.000 10.000	\$590.00	\$2,950.00
0435	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	45.000 525.000	39.000 2.000 41.000	\$1,050.00	\$21,525.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	400.000 80.000	599.444 .000 599.444	\$0.00	\$47,955.52
0475	603-7000	PLASTIC FILTER FABRIC	SY	550.000 4.000	1,164.218 .000 1,164.218	\$0.00	\$4,656.87
0485	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000 9500.000	2.000 3.000 5.000	\$28,500.00	\$47,500.00
0550	643-0010	FIELD FENCE WOVEN WIRE	LF	3,800.000 6.500	6,913.000 .000 6,913.000	\$0.00	\$44,934.50
0625	668-2100	DROP INLET, GP 1	EA	94.000 2500.000	59.750 10.750 70.500	\$26,875.00	\$176,250.00
0665	670-7000	STEEL CASING - 14 IN	LF	195.000 73.000	460.000 .000 460.000	\$0.00	\$33,580.00
Category Amount:						\$137,047.41	\$1,013,586.10
Category Number: 0060 PERMANENT EROSION CONTROL							
0670	700-6910	PERMANENT GRASSING	AC	198.000 1300.000	33.205 5.878 39.083	\$7,641.40	\$50,807.90
0680	700-8000	FERTILIZER MIXED GRADE	TN	60.000 1020.000	15.507 2.916 18.423	\$2,974.32	\$18,791.46
Category Amount:						\$10,615.72	\$69,599.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0705	716-2000	EROSION CONTROL MATS, SLOPES	SY	112,130.000	42,129.039		
				1.600	6,372.222		
					48,501.261	\$10,195.56	\$77,602.02
Category Amount:						\$10,195.56	\$77,602.02
Category Number: 0040 ROADWAY							
0715	603-2018	STN DUMPED RIP RAP, TP 1, 18 IN	SY	150.000	592.218		
				70.000	.000		
					592.218	\$0.00	\$41,455.26
Category Amount:						\$0.00	\$41,455.26
Category Number: 0030 TEMPORARY EROSION CONTROL							
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1.000	32.250		
				400.000	.000		
					32.250	\$0.00	\$12,900.00
Category Amount:						\$0.00	\$12,900.00
Category Number: 0040 ROADWAY							
0830	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000	1,413.640		
				80.750	.000		
					1,413.640	\$0.00	\$114,151.43
Category Amount:						\$0.00	\$114,151.43
Category Number: 0020 SOIL CEMENT - ALT 2							
0840	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,500.000	3,224.200		
				10.900	780.609		
					4,004.809	\$8,508.64	\$43,652.42
Category Amount:						\$8,508.64	\$43,652.42
Category Number: 0040 ROADWAY							
0850	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,000.000	26,776.560		
				75.050	443.190		
					27,219.750	\$33,261.41	\$2,042,842.24

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2014

User: vepps

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0024

Pay Period: 08/01/2014
to 08/29/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0855	413-1000	BITUM TACK COAT	GL	56,000.000	14,360.000		
				1.000	294.000		
					14,654.000	\$294.00	\$14,654.00
Category Amount:						\$33,555.41	\$2,057,496.24
Category Number: 0100 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-68,343.830		
				1.000	705.480		
					-67,638.350	\$705.48	(\$67,638.35)
		(IN #1)					
Category Amount:						\$705.48	-\$67,638.35
Category Number: 0040 ROADWAY							
9055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	533.550		
		L & H LIME		74.300	.000		
					533.550	\$0.00	\$39,642.77
Category Amount:						\$0.00	\$39,642.77
Project Total Amount:						\$1,020,593.98	\$17,467,159.55