

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Contract Location:

US 27/SR 1 @ BLUFFTON BYPASS N OF CARNEGIE RD/VILL

Time Allowed: 804 Days

Elapsed Calender Days: 712 Days

Percent Time: 88.56

District: 4

Area: 06

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 08/17/2012

Date Awarded: 08/31/2012

Date Contract Executed: 10/17/2012

Date Notice to Proceed: 10/19/2012

ALBANY GA 31707-1221

Date Work Began: 10/19/2012

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2014

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,064,336.27

Original Contract Amount \$26,585,531.80

Funds Available \$9,624,204.61

Percent Complete 66.89%

Counties:

Clay

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422230-	\$29,064,336.27	\$26,585,531.80	\$9,624,204.61	66.89%	\$1,972,972.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Project Number: 422230- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(159)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,440,131.66	\$17,467,159.55	\$1,972,972.11
Total Earnings	\$19,440,131.66	\$17,467,159.55	\$1,972,972.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$19,440,131.66	\$17,467,159.55	\$1,972,972.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,440,131.66	\$17,467,159.55	

Total Payable: **\$1,972,972.11**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.816		
				375000.000	.035		
		EDS00-0027-00(159)			.851	\$13,125.00	\$319,125.00
Category Amount:						\$13,125.00	\$319,125.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	99.000	125.945		
				350.000	13.110		
					139.055	\$4,588.50	\$48,669.25
0025	163-0240	MULCH	TN	2,970.000	685.880		
				200.000	45.820		
					731.700	\$9,164.00	\$146,340.00
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,300.000	3,379.675		
				18.000	32.500		
					3,412.175	\$585.00	\$61,419.15
0055	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,350.000	15,790.200		
				4.500	371.250		
					16,161.450	\$1,670.63	\$72,726.53
0110	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		98.000	66.000		
				150.000	3.000		
					69.000	\$450.00	\$10,350.00
0125	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		10,685.000	11,124.000		
				2.900	637.000		
					11,761.000	\$1,847.30	\$34,106.90
0205	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000	7.000		
				350.000	.000		
					7.000	\$.00	\$2,450.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0210	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1200.000	22.000 1.000 23.000	\$1,200.00	\$27,600.00
0215	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	133,582.000 3.100	45,540.075 305.250 45,845.325	\$946.28	\$142,120.51
0220	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,148.000 4.000	14,887.300 288.000 15,175.300	\$1,152.00	\$60,701.20
Category Amount:						\$21,603.71	\$606,483.54
Category Number: 0040 ROADWAY							
0225	201-1500	CLEARING & GRUBBING -	LS	1.000 3725000.000	.865 .035 .900	\$130,375.00	\$3,352,500.00
		EDS00-0027-00(159)					
0230	205-0001	UNCLASS EXCAV	CY	868,000.000 4.750	619,590.199 2,670.000 622,260.199	\$12,682.50	\$2,955,735.95
Category Amount:						\$143,057.50	\$6,308,235.95
Category Number: 0050 BRIDGE CULVERT							
0240	207-0203	FOUND BKFILL MATL, TP II	CY	240.000 51.000	390.983 .000 390.983	\$0.00	\$19,940.13
Category Amount:						\$0.00	\$19,940.13
Category Number: 0020 SOIL CEMENT - ALT 2							
0245	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, IN SY		305,000.000 8.800	271,988.090 17,362.147 289,350.237	\$152,786.89	\$2,546,282.09

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SOIL CEMENT - ALT 2							
0250	301-5000	PORTLAND CEMENT	TN	7,200.000 136.500	5,720.450 633.140 6,353.590	\$86,423.61	\$867,265.04
Category Amount:						\$239,210.50	\$3,413,547.13
Category Number: 0040 ROADWAY							
0265	318-3000	AGGR SURF CRS	TN	1,100.000 30.000	2,126.320 123.270 2,249.590	\$3,698.10	\$67,487.70
Category Amount:						\$3,698.10	\$67,487.70
Category Number: 0020 SOIL CEMENT - ALT 2							
0280	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		61,000.000 71.600	39,089.440 11,112.940 50,202.380	\$795,686.50	\$3,594,490.41
0282	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 70.850	1,120.270 .000 1,120.270	\$0.00	\$79,371.13
Category Amount:						\$795,686.50	\$3,673,861.54
Category Number: 0040 ROADWAY							
0300	429-1000	RUMBLE STRIPS	EA	27.000 800.000	21.000 3.000 24.000	\$2,400.00	\$19,200.00
0310	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,100.000 38.000	1,712.489 602.264 2,314.753	\$22,886.03	\$87,960.61
0320	441-3999	CONCRETE V GUTTER	LF	1,100.000 18.000	817.000 226.000 1,043.000	\$4,068.00	\$18,774.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0325	441-5057	CONC DOWELED INTEGRAL CURB, TP 7, INCL D LF		3,400.000 13.500	313.000 2,514.000 2,827.000	\$33,939.00	\$38,164.50
0355	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	160.000 1100.000	131.713 29.034 160.747	\$31,937.40	\$176,821.70
0380	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	680.000 47.800	746.300 .000 746.300	\$0.00	\$35,673.14
0390	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	210.000 68.850	48.000 64.000 112.000	\$4,406.40	\$7,711.20
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	400.000 80.000	599.444 .000 599.444	\$0.00	\$47,955.52
0475	603-7000	PLASTIC FILTER FABRIC	SY	550.000 4.000	1,164.218 .000 1,164.218	\$0.00	\$4,656.87
0480	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,600.000 20.000	3,339.250 395.000 3,734.250	\$7,900.00	\$74,685.00
0490	634-1200	RIGHT OF WAY MARKERS	EA	197.000 110.000	.000 97.000 97.000	\$10,670.00	\$10,670.00
0535	641-1200	GUARDRAIL, TP W	LF	3,300.000 19.750	250.000 1,975.500 2,225.500	\$39,016.13	\$43,953.63

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0540	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	12.000 790.000	1.000 8.000 9.000	\$6,320.00	\$7,110.00
0545	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	8.000 2100.000	1.000 4.000 5.000	\$8,400.00	\$10,500.00
0550	643-0010	FIELD FENCE WOVEN WIRE	LF	3,800.000 6.500	6,913.000 .000 6,913.000	\$0.00	\$44,934.50
0625	668-2100	DROP INLET, GP 1	EA	94.000 2500.000	70.500 3.750 74.250	\$9,375.00	\$185,625.00
0665	670-7000	STEEL CASING - 14 IN	LF	195.000 73.000	460.000 .000 460.000	\$0.00	\$33,580.00
Category Amount:						\$181,317.96	\$847,975.67
Category Number: 0060 PERMANENT EROSION CONTROL							
0670	700-6910	PERMANENT GRASSING	AC	198.000 1300.000	39.083 3.680 42.763	\$4,784.00	\$55,591.90
Category Amount:						\$4,784.00	\$55,591.90
Category Number: 0030 TEMPORARY EROSION CONTROL							
0705	716-2000	EROSION CONTROL MATS, SLOPES	SY	112,130.000 1.600	48,501.261 2,577.778 51,079.039	\$4,124.44	\$81,726.46
Category Amount:						\$4,124.44	\$81,726.46

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0715	603-2018	STN DUMPED RIP RAP, TP 1, 18 IN	SY	150.000	592.218		
				70.000	.000		
					592.218	\$0.00	\$41,455.26
Category Amount:						\$0.00	\$41,455.26
Category Number: 0030 TEMPORARY EROSION CONTROL							
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1.000	32.250		
				400.000	.000		
					32.250	\$0.00	\$12,900.00
Category Amount:						\$0.00	\$12,900.00
Category Number: 0040 ROADWAY							
0830	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000	1,413.640		
				80.750	211.000		
					1,624.640	\$17,038.25	\$131,189.68
Category Amount:						\$17,038.25	\$131,189.68
Category Number: 0020 SOIL CEMENT - ALT 2							
0840	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,500.000	4,004.809		
				10.900	1,497.222		
					5,502.031	\$16,319.72	\$59,972.14
Category Amount:						\$16,319.72	\$59,972.14
Category Number: 0040 ROADWAY							
0850	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,000.000	27,219.750		
				75.050	6,790.300		
					34,010.050	\$509,612.02	\$2,552,454.25
0855	413-1000	BITUM TACK COAT	GL	56,000.000	14,654.000		
				1.000	3,196.000		
					17,850.000	\$3,196.00	\$17,850.00
Category Amount:						\$512,808.02	\$2,570,304.25

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2014

User: vepps

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0025

Pay Period: 08/30/2014
to 09/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-67,638.350		
				1.000	20,198.410		
					-47,439.940	\$20,198.41	(\$47,439.94)
		(IN #1)					
Category Amount:						\$20,198.41	\$-47,439.94
Category Number: 0040 ROADWAY							
9055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	533.550		
		L & H LIME		74.300	.000		
					533.550	\$0.00	\$39,642.77
Category Amount:						\$0.00	\$39,642.77
Project Total Amount:						\$1,972,972.11	\$19,440,131.66