

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2014

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0008

Pay Period: 04/01/2014
to 04/30/2014

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 262 Days

Percent Time: 25.59

District: 0

Area: 07

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,272,173.07

Original Contract Amount \$30,928,624.90

Funds Available \$30,410,491.72

Percent Complete 8.60%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,368,178.77	\$30,024,630.60	\$29,506,497.42	8.84%	\$374,452.07
431530-	\$903,994.30	\$903,994.30	\$903,994.30	0.00%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2014

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0008

Pay Period: 04/01/2014
to 04/30/2014

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,861,681.35	\$2,487,229.28	\$374,452.07
Total Earnings	\$2,861,681.35	\$2,487,229.28	\$374,452.07
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,861,681.35	\$2,487,229.28	\$374,452.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,861,681.35	\$2,487,229.28	
		Total Payable:	\$374,452.07

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2014

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0008

Pay Period: 04/01/2014
to 04/30/2014

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$0.00	\$0.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$0.00	\$0.00	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2014

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0008

Pay Period: 04/01/2014
to 04/30/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.314		
				368000.000	.013		
					.327	\$4,784.00	\$120,336.00
		EDS00-0027-00(174)					
Category Amount:						\$4,784.00	\$120,336.00
Category Number: 0040 DRAINAGE							
0220	207-0203	FOUND BKFILL MATL, TP II	CY	2,280.000	290.834		
				63.000	20.000		
					310.834	\$1,260.00	\$19,582.54
0235	500-3101	CLASS A CONCRETE	CY	3,509.000	943.076		
				446.500	39.796		
					982.872	\$17,768.91	\$438,852.35
0240	511-1000	BAR REINF STEEL	LB	467,357.000	137,205.336		
				0.900	4,138.400		
					141,343.736	\$3,724.56	\$127,209.36
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000	238.000		
				34.150	112.200		
					350.200	\$3,831.63	\$11,959.33
0320	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	57.000	.000		
				530.000	1.000		
					1.000	\$530.00	\$530.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000	712.000		
				16.000	400.200		
					1,112.200	\$6,403.20	\$17,795.20
0415	668-2100	DROP INLET, GP 1	EA	91.000	1.000		
				2300.000	1.250		
					2.250	\$2,875.00	\$5,175.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2014

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0008

Pay Period: 04/01/2014
to 04/30/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	.000 49.850 49.850	\$8,723.75	\$8,723.75
Category Amount:						\$45,117.05	\$629,827.53
Category Number: 0050 EROSION CONTROL							
0455	163-0240	MULCH	TN	3,120.000 190.000	200.950 9.810 210.760	\$1,863.90	\$40,044.40
0460	163-0300	CONSTRUCTION EXIT	EA	20.000 1200.000	6.000 .250 6.250	\$300.00	\$7,500.00
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		313.000 375.000	10.500 322.500 333.000	\$120,937.50	\$124,875.00
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	.000 1,702.500 1,702.500	\$7,661.25	\$7,661.25
0505	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		130.000 150.000	.000 2.250 2.250	\$337.50	\$337.50
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	17,680.000 2.900	.000 980.000 980.000	\$2,842.00	\$2,842.00
0570	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 1400.000	7.000 1.000 8.000	\$1,400.00	\$11,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2014

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0008

Pay Period: 04/01/2014

to 04/30/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0580	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	113,000.000 3.000	8,167.500 352.500 8,520.000	\$1,057.50	\$25,560.00
0585	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	49,300.000 4.000	8,154.525 439.500 8,594.025	\$1,758.00	\$34,376.10
0605	700-6910	PERMANENT GRASSING	AC	177.000 1300.000	.000 3.460 3.460	\$4,498.00	\$4,498.00
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	3.970 .692 4.662	\$588.20	\$3,962.70
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	161,400.000 1.600	.000 3,250.889 3,250.889	\$5,201.42	\$5,201.42
Category Amount:						\$148,445.27	\$268,058.37
Category Number: 0070 BRIDGE NO.1 (LT)							
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000 59.000	641.707 .000 641.707	\$0.00	\$37,860.71
Category Amount:						\$0.00	\$37,860.71
Category Number: 0010 ROADWAY							
0865	210-0100	GRADING COMPLETE -	LS	1.000 7044230.000	.165 .025 .190	\$176,105.75	\$1,338,403.70
BRN00-0027-03(018), EDS00-0027-00(174)							
Category Amount:						\$176,105.75	\$1,338,403.70
Project Total Amount:						\$374,452.07	\$2,861,681.35