

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2014

User: vepps

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0010

Pay Period: 06/01/2014
to 06/30/2014

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 323 Days

Percent Time: 31.54

District: 0

Area: 07

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

Date Work Began: 09/05/2013

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2016

ALBANY GA 31707-1221

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,164,788.07

Original Contract Amount \$30,928,624.90

Funds Available \$29,322,275.25

Percent Complete 11.59%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,260,793.77	\$30,024,630.60	\$28,418,280.95	11.91%	\$521,761.17
431530-	\$903,994.30	\$903,994.30	\$903,994.30	0.00%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2014

User: vepps

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0010

Pay Period: 06/01/2014
to 06/30/2014

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,842,512.82	\$3,320,751.65	\$521,761.17
Total Earnings	\$3,842,512.82	\$3,320,751.65	\$521,761.17
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,842,512.82	\$3,320,751.65	\$521,761.17
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,842,512.82	\$3,320,751.65	
		Total Payable:	\$521,761.17

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2014

User: vepps

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0010

Pay Period: 06/01/2014
to 06/30/2014

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$0.00	\$0.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$0.00	\$0.00	
Total Payable:			\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2014

User: vepps

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0010

Pay Period: 06/01/2014
to 06/30/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.339		
				368000.000	.014		
		EDS00-0027-00(174)			.353	\$5,152.00	\$129,904.00
0045	318-3000	AGGR SURF CRS	TN	2,000.000	352.700		
				30.000	35.040		
					387.740	\$1,051.20	\$11,632.20
Category Amount:						\$6,203.20	\$141,536.20
Category Number: 0040 DRAINAGE							
0225	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	4,800.000	435.389		
				38.000	344.444		
					779.833	\$13,088.87	\$29,633.65
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000	1,094.200		
				34.150	984.000		
					2,078.200	\$33,603.60	\$70,970.53
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,900.000	.000		
				41.350	400.000		
					400.000	\$16,540.00	\$16,540.00
0270	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	600.000	.000		
				62.350	184.000		
					184.000	\$11,472.40	\$11,472.40
0280	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,000.000	210.000		
				33.000	130.000		
					340.000	\$4,290.00	\$11,220.00
0305	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		96.000	.000		
				450.000	3.000		
					3.000	\$1,350.00	\$1,350.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2014

User: vepps

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0010

Pay Period: 06/01/2014
to 06/30/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0320	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	57.000 530.000	2.000 5.000 7.000	\$2,650.00	\$3,710.00
0325	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	19.000 600.000	.000 1.000 1.000	\$600.00	\$600.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000 16.000	1,112.200 .000 1,112.200	\$0.00	\$17,795.20
0415	668-2100	DROP INLET, GP 1	EA	91.000 2300.000	2.500 6.250 8.750	\$14,375.00	\$20,125.00
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	49.850 .000 49.850	\$0.00	\$8,723.75
Category Amount:						\$97,969.87	\$192,140.53
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	54.779 15.420 70.199	\$5,397.00	\$24,569.65
0455	163-0240	MULCH	TN	3,120.000 190.000	255.391 43.585 298.976	\$8,281.15	\$56,805.44
0460	163-0300	CONSTRUCTION EXIT	EA	20.000 1200.000	6.250 1.500 7.750	\$1,800.00	\$9,300.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2014

User: vepps

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0010

Pay Period: 06/01/2014
to 06/30/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000	3,553.500		
				4.500	954.000		
					4,507.500	\$4,293.00	\$20,283.75
0570	167-1500	WATER QUALITY INSPECTIONS	MO	33.000	9.000		
				1400.000	1.000		
					10.000	\$1,400.00	\$14,000.00
0580	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	113,000.000	13,612.000		
				3.000	3,192.000		
					16,804.000	\$9,576.00	\$50,412.00
0585	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	49,300.000	8,594.025		
				4.000	1,018.000		
					9,612.025	\$4,072.00	\$38,448.10
0605	700-6910	PERMANENT GRASSING	AC	177.000	7.248		
				1300.000	4.770		
					12.018	\$6,201.00	\$15,623.40
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000	7.802		
				850.000	1.335		
					9.137	\$1,134.75	\$7,766.45
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	161,400.000	8,861.556		
				1.600	6,848.111		
					15,709.667	\$10,956.98	\$25,135.47
Category Amount:						\$53,111.88	\$262,344.26
Category Number: 0070 BRIDGE NO.1 (LT)							
0765	441-0004	CONC SLOPE PAV, 4 IN	SY	1,022.000	409.722		
				51.000	505.556		
					915.278	\$25,783.36	\$46,679.18

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2014

User: vepps

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0010

Pay Period: 06/01/2014
to 06/30/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	162.737 23.704 186.441	\$15,573.53	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	435.000 122.000	201.840 233.500 435.340	\$28,487.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	631.000 155.000	514.548 116.750 631.298	\$18,096.25	\$97,851.19
0800	511-1000	BAR REINF STEEL	LB	27,344.000 0.950	22,428.000 4,916.000 27,344.000	\$4,670.20	\$25,976.80
0810	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	1,030.000 47.000	381.000 388.800 769.800	\$18,273.60	\$36,180.60
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000 59.000	641.707 .000 641.707	\$0.00	\$37,860.71
Category Amount:						\$110,883.94	\$420,151.70
Category Number: 0010 ROADWAY							
0865	210-0100	GRADING COMPLETE - BRN00-0027-03(018), EDS00-0027-00(174)	LS	1.000 7044230.000	.236 .036 .272	\$253,592.28	\$1,916,030.56
Category Amount:						\$253,592.28	\$1,916,030.56
Project Total Amount:						\$521,761.17	\$3,842,512.82