

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2014

User: krender

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0011

Pay Period: 07/01/2014
to 07/31/2014

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 354 Days

Percent Time: 34.57

District: 0

Area: 07

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,164,788.07

Original Contract Amount \$30,928,624.90

Funds Available \$29,015,696.84

Percent Complete 12.51%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,260,793.77	\$30,024,630.60	\$28,111,702.54	12.86%	\$306,578.41
431530-	\$903,994.30	\$903,994.30	\$903,994.30	0.00%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2014

User: krender

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0011

Pay Period: 07/01/2014
to 07/31/2014

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,149,091.23	\$3,842,512.82	\$306,578.41
Total Earnings	\$4,149,091.23	\$3,842,512.82	\$306,578.41
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,149,091.23	\$3,842,512.82	\$306,578.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,149,091.23	\$3,842,512.82	
		Total Payable:	\$306,578.41

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2014

User: krender

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0011

Pay Period: 07/01/2014
to 07/31/2014

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$0.00	\$0.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$0.00	\$0.00	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2014

User: krender

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0011

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.353		
				368000.000	.016		
		EDS00-0027-00(174)			.369	\$5,888.00	\$135,792.00
0045	318-3000	AGGR SURF CRS	TN	2,000.000	387.740		
				30.000	35.780		
					423.520	\$1,073.40	\$12,705.60
0149	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	8,400.000	1,516.700		
				2.500	650.000		
					2,166.700	\$1,625.00	\$5,416.75
Category Amount:						\$8,586.40	\$153,914.35
Category Number: 0040 DRAINAGE							
0280	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,000.000	340.000		
				33.000	170.000		
					510.000	\$5,610.00	\$16,830.00
0285	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	410.000	50.000		
				38.000	80.000		
					130.000	\$3,040.00	\$4,940.00
0305	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		96.000	3.000		
				450.000	8.000		
					11.000	\$3,600.00	\$4,950.00
0310	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000	2.000		
				655.000	4.000		
					6.000	\$2,620.00	\$3,930.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000	1,112.200		
				16.000	.000		
					1,112.200	\$.00	\$17,795.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2014

User: krender

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0011

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	49.850 .000 49.850	\$0.00	\$8,723.75
Category Amount:						\$14,870.00	\$57,168.95
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	70.199 3.173 73.372	\$1,110.55	\$25,680.20
0455	163-0240	MULCH	TN	3,120.000 190.000	298.976 22.450 321.426	\$4,265.50	\$61,070.94
0460	163-0300	CONSTRUCTION EXIT	EA	20.000 1200.000	7.750 .750 8.500	\$900.00	\$10,200.00
0480	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		9,000.000 18.000	60.000 15.000 75.000	\$270.00	\$1,350.00
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	17,680.000 2.900	1,545.000 740.000 2,285.000	\$2,146.00	\$6,626.50
0570	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 1400.000	10.000 1.000 11.000	\$1,400.00	\$15,400.00
0585	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	49,300.000 4.000	9,612.025 525.000 10,137.025	\$2,100.00	\$40,548.10

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2014

User: krender

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0011

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0605	700-6910	PERMANENT GRASSING	AC	177.000 1300.000	12.018 .000 12.018	\$0.00	\$15,623.40
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	9.137 .000 9.137	\$0.00	\$7,766.45
Category Amount:						\$12,192.05	\$184,265.59
Category Number: 0070 BRIDGE NO.1 (LT)							
0775	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 LT	LS	1.000 290615.000	.000 .030 .030	\$8,718.45	\$8,718.45
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	186.441 .000 186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	435.000 122.000	435.340 .000 435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	631.000 155.000	631.298 .000 631.298	\$0.00	\$97,851.19
0805	511-3000	SUPERSTR REINF STEEL, BR NO - 1 LT	LS	1.000 52500.000	.000 .030 .030	\$1,575.00	\$1,575.00
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000 59.000	641.707 .000 641.707	\$0.00	\$37,860.71
Category Amount:						\$10,293.45	\$321,608.57

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2014

User: krender

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0011

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422235-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0865	210-0100	GRADING COMPLETE -	LS	1.000	.272		
				7044230.000	.037		
					.309	\$260,636.51	\$2,176,667.07
		BRN00-0027-03(018), EDS00-0027-00(174)					
Category Amount:						\$260,636.51	\$2,176,667.07
Project Total Amount:						\$306,578.41	\$4,149,091.23