

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2015

User: bharriss

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0018

Pay Period: 01/08/2015
to 02/04/2015

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 542 Days

Percent Time: 52.93

District: 0

Area: 07

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,164,788.07

Original Contract Amount \$30,928,624.90

Funds Available \$26,514,352.57

Percent Complete 19.60%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,260,793.77	\$30,024,630.60	\$25,761,233.27	20.15%	\$211,971.63
431530-	\$903,994.30	\$903,994.30	\$753,119.30	16.69%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2015

User: bharriss

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0018

Pay Period: 01/08/2015
to 02/04/2015

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,499,560.50	\$6,287,588.87	\$211,971.63
Total Earnings	\$6,499,560.50	\$6,287,588.87	\$211,971.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,499,560.50	\$6,287,588.87	\$211,971.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,499,560.50	\$6,287,588.87	
		Total Payable:	\$211,971.63

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2015

User: bharriss

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0018

Pay Period: 01/08/2015
to 02/04/2015

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$150,875.00	\$150,875.00	\$0.00
Gross Earnings	\$150,875.00	\$150,875.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$150,875.00	\$150,875.00	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2015

User: bharriss

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0018

Pay Period: 01/08/2015
to 02/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.433		
				368000.000	.012		
		EDS00-0027-00(174)			.445	\$4,416.00	\$163,760.00
Category Amount:						\$4,416.00	\$163,760.00
Category Number: 0040 DRAINAGE							
0280	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,000.000	510.000		
				33.000	94.000		
					604.000	\$3,102.00	\$19,932.00
0290	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	100.000	.000		
				43.000	50.000		
					50.000	\$2,150.00	\$2,150.00
0305	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		96.000	11.000		
				450.000	4.000		
					15.000	\$1,800.00	\$6,750.00
0315	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		4.000	.000		
				1265.000	2.000		
					2.000	\$2,530.00	\$2,530.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000	1,512.200		
				16.000	.000		
					1,512.200	\$0.00	\$24,195.20
0350	576-1010	SLOPE DRAIN PIPE, 10 IN	LF	1,500.000	.000		
				25.000	.000		
					.000	\$0.00	\$0.00
0415	668-2100	DROP INLET, GP 1	EA	91.000	17.750		
				2300.000	2.500		
					20.250	\$5,750.00	\$46,575.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2015

User: bharriss

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0018

Pay Period: 01/08/2015
to 02/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	59.850 .000 59.850	\$0.00	\$10,473.75
Category Amount:						\$15,332.00	\$112,605.95
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	135.007 16.210 151.217	\$5,673.50	\$52,925.95
0455	163-0240	MULCH	TN	3,120.000 190.000	664.406 48.650 713.056	\$9,243.50	\$135,480.64
0460	163-0300	CONSTRUCTION EXIT	EA	20.000 1200.000	13.000 .750 13.750	\$900.00	\$16,500.00
0480	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		9,000.000 18.000	341.250 116.250 457.500	\$2,092.50	\$8,235.00
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		313.000 375.000	17.500 1.500 19.000	\$562.50	\$7,125.00
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	5,867.250 688.125 6,555.375	\$3,096.56	\$29,499.19
0495	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 7200.000	.000 .750 .750	\$5,400.00	\$5,400.00
		STA. 691+00 RT					

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2015

User: bharriss

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0018

Pay Period: 01/08/2015
to 02/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050		EROSION CONTROL					
0503	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		21.000	.000		
				800.000	3.000		
					3.000	\$2,400.00	\$2,400.00
0505	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		130.000	2.250		
				150.000	3.750		
					6.000	\$562.50	\$900.00
0510	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		56,500.000	45.000		
				0.750	365.000		
					410.000	\$273.75	\$307.50
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		24,650.000	3,460.000		
				0.750	1,227.000		
					4,687.000	\$920.25	\$3,515.25
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000	5,206.000		
				2.900	2,470.000		
					7,676.000	\$7,163.00	\$22,260.40
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000	2.000		
				415.000	1.000		
					3.000	\$415.00	\$1,245.00
0570	167-1500	WATER QUALITY INSPECTIONS	MO	33.000	16.000		
				1400.000	1.000		
					17.000	\$1,400.00	\$23,800.00
0580	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	113,000.000	25,062.750		
				3.000	-1,592.125		
					23,470.625	\$-4,776.38	\$70,411.88
0585	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	49,300.000	22,169.775		
				4.000	-964.750		
					21,205.025	\$-3,859.00	\$84,820.10

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2015

User: bharriss

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0018

Pay Period: 01/08/2015
to 02/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	150.000 55.000	193.916 .000 193.916	\$0.00	\$10,665.38
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	16.157 1.570 17.727	\$1,334.50	\$15,067.95
0625	710-9000	PERMANENT SOIL REINFORCING MAT	SY	13,100.000 3.500	517.333 40.889 558.222	\$143.11	\$1,953.78
Category Amount:						\$32,945.29	\$492,513.02
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	186.441 .000 186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	435.000 122.000	435.340 .000 435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	631.000 155.000	631.298 .000 631.298	\$0.00	\$97,851.19
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000 59.000	641.707 .000 641.707	\$0.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2015

User: bharriss

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0018

Pay Period: 01/08/2015
to 02/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0866	210-0100	GRADING COMPLETE -	LS	.000	.404		
				6925145.000	.023		
					.427	\$159,278.34	\$2,957,036.92
		SA #1					
		Revision of Grading Complete (USE THIS ITEM FOR M & P					
				Category Amount:		\$159,278.34	\$2,957,036.92
				Project Total Amount:		\$211,971.63	\$6,499,560.50