

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 845 Days

Percent Time: 82.52

District: 0

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,172,738.07

Original Contract Amount \$30,928,624.90

Funds Available \$17,970,530.15

Percent Complete 45.71%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,268,743.77	\$30,024,630.60	\$17,572,869.52	45.54%	\$259,352.65
431530-	\$903,994.30	\$903,994.30	\$397,660.63	56.01%	\$64,193.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,695,874.25	\$14,436,521.60	\$259,352.65
Total Earnings	\$14,695,874.25	\$14,436,521.60	\$259,352.65
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,695,874.25	\$14,436,521.60	\$259,352.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,695,874.25	\$14,436,521.60	
		Total Payable:	\$259,352.65

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$466,161.78	\$355,376.66	\$110,785.12
Total Earnings	\$466,161.78	\$355,376.66	\$110,785.12
Stockpiled Materials	\$40,171.89	\$86,763.12	(\$46,591.23)
Gross Earnings	\$506,333.67	\$442,139.78	\$64,193.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$506,333.67	\$442,139.78	

Total Payable: **\$64,193.89**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.668		
				368000.000	.029		
					.697	\$10,672.00	\$256,496.00
		EDS00-0027-00(174)					
0140	643-0010	FIELD FENCE WOVEN WIRE	LF	12,700.000	16,205.600		
				5.150	.000		
					16,205.600	\$.00	\$83,458.84
0149	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	8,400.000	3,898.700		
				2.500	434.000		
					4,332.700	\$1,085.00	\$10,831.75
Category Amount:						\$11,757.00	\$350,786.59
Category Number: 0040 DRAINAGE							
0220	207-0203	FOUND BKFILL MATL, TP II	CY	2,280.000	1,615.497		
				63.000	7.037		
					1,622.534	\$443.33	\$102,219.64
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000	5,686.700		
				34.150	64.000		
					5,750.700	\$2,185.60	\$196,386.41
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,900.000	1,675.100		
				41.350	120.000		
					1,795.100	\$4,962.00	\$74,227.39
0260	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	470.000	340.500		
				51.350	32.000		
					372.500	\$1,643.20	\$19,127.88
0290	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	100.000	50.000		
				43.000	48.000		
					98.000	\$2,064.00	\$4,214.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0330	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	4.000 785.000	.000 1.000 1.000	\$785.00	\$785.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000 16.000	1,512.200 .000 1,512.200	\$0.00	\$24,195.20
0415	668-2100	DROP INLET, GP 1	EA	91.000 2300.000	52.000 .750 52.750	\$1,725.00	\$121,325.00
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	82.150 12.000 94.150	\$2,100.00	\$16,476.25
0445	999-3155	DRY SWALE EDGE DRAIN	LF	2,900.000 27.000	75.000 949.500 1,024.500	\$25,636.50	\$27,661.50
Category Amount:						\$41,544.63	\$586,618.27
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	170.531 2.510 173.041	\$878.50	\$60,564.35
0455	163-0240	MULCH	TN	3,120.000 190.000	1,059.336 20.500 1,079.836	\$3,895.00	\$205,168.84
0480	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		9,000.000 18.000	1,980.075 237.000 2,217.075	\$4,266.00	\$39,907.35

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		313.000 375.000	49.000 3.000 52.000	\$1,125.00	\$19,500.00
0505	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		130.000 150.000	32.250 1.500 33.750	\$225.00	\$5,062.50
0510	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		56,500.000 0.750	1,284.000 120.000 1,404.000	\$90.00	\$1,053.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		24,650.000 0.750	6,531.000 735.000 7,266.000	\$551.25	\$5,449.50
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000 2.900	23,371.750 1,873.000 25,244.750	\$5,431.70	\$73,209.78
0555	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		130.000 90.000	6.000 1.000 7.000	\$90.00	\$630.00
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000 415.000	4.000 .000 4.000	\$0.00	\$1,660.00
0570	167-1500	WATER QUALITY INSPECTIONS MO		33.000 1400.000	26.000 1.000 27.000	\$1,400.00	\$37,800.00
0585	171-0030	TEMPORARY SILT FENCE, TYPE C LF		49,300.000 4.000	30,196.025 1,708.000 31,904.025	\$6,832.00	\$127,616.10

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	150.000 55.000	317.028 .000 317.028	\$0.00	\$17,436.54
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	26.282 .500 26.782	\$425.00	\$22,764.70
0630	716-1000	EROSION CONTROL MATS, WATERWAYS	SY	65,900.000 1.950	.000 404.000 404.000	\$787.80	\$787.80
Category Amount:						\$25,997.25	\$618,610.46
Category Number: 0060 SIGNING & MARKING							
0639	429-1000	RUMBLE STRIPS	EA	3.000 1000.000	6.000 .000 6.000	\$0.00	\$6,000.00
Category Amount:						\$0.00	\$6,000.00
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	186.441 .000 186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	435.000 122.000	435.340 .000 435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	631.000 155.000	631.298 .000 631.298	\$0.00	\$97,851.19

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0070 BRIDGE NO.1 (LT)					
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000	641.707		
				59.000	.000		
					641.707	\$.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12
	Category Number:	0010 ROADWAY					
0866	210-0100	GRADING COMPLETE -	LS	.000	.637		
				6925145.000	.026		
					.663	\$180,053.77	\$4,591,371.14
		SA #1					
		Revision of Grading Complete (USE THIS ITEM FOR M & P					
Category Amount:						\$180,053.77	\$4,591,371.14
Project Total Amount:						\$259,352.65	\$14,695,874.25

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2015

User: krender

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0028

Pay Period: 11/06/2015
to 12/04/2015

Project Number 431530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGE 1, RIGHT							
0010	441-0004	CONC SLOPE PAV, 4 IN	SY	950.000 51.000	.000 611.000 611.000	\$31,161.00	\$31,161.00
0030	500-3002	CLASS AA CONCRETE	CY	183.000 657.000	139.853 43.170 183.023	\$28,362.69	\$120,246.11
0035	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 RT	LF	435.000 122.000	.000 233.540 233.540	\$28,491.88	\$28,491.88
0040	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 RT	LF	631.000 155.000	413.625 116.770 530.395	\$18,099.35	\$82,211.23
0045	511-1000	BAR REINF STEEL	LB	27,084.000 0.950	22,168.000 4,916.000 27,084.000	\$4,670.20	\$25,729.80
Category Amount:						\$110,785.12	\$287,840.02
Project Total Amount:						\$110,785.12	\$466,161.78