

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 969 Days

Percent Time: 94.63

District: 0

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,172,738.07

Original Contract Amount \$30,928,624.90

Funds Available \$14,353,990.08

Percent Complete 56.73%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,268,743.77	\$30,024,630.60	\$14,321,441.77	55.62%	\$686,006.14
431530-	\$903,994.30	\$903,994.30	\$32,548.31	96.40%	\$4,759.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,947,302.00	\$17,261,295.86	\$686,006.14
Total Earnings	\$17,947,302.00	\$17,261,295.86	\$686,006.14
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,947,302.00	\$17,261,295.86	\$686,006.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,947,302.00	\$17,261,295.86	
		Total Payable:	\$686,006.14

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$871,446.00	\$866,686.69	\$4,759.31
Total Earnings	\$871,446.00	\$866,686.69	\$4,759.31
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$871,445.99	\$866,686.68	\$4,759.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$871,445.99	\$866,686.68	
		Total Payable:	\$4,759.31

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016

to 04/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.758		
				368000.000	.027		
					.785	\$9,936.00	\$288,880.00
		EDS00-0027-00(174)					
0060	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T1 TN		27,610.000	.000		
		BITUM MATL & H LIME		79.250	3,778.710		
					3,778.710	\$299,462.77	\$299,462.77
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		43,700.000	27,139.050		
		L & H LIME		72.800	767.130		
					27,906.180	\$55,847.06	\$2,031,569.90
0070	413-1000	BITUM TACK COAT	GL	25,520.000	9,744.000		
				4.250	2,511.000		
					12,255.000	\$10,671.75	\$52,083.75
0073	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-307,253.660		
				1.000	-127,239.930		
					-434,493.590	\$-127,239.93	(\$434,493.59)
		(IN #1)					
0075	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		560.000	283.410		
				157.500	276.583		
					559.993	\$43,561.82	\$88,198.90
0105	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,440.000	2,752.500		
				20.000	447.500		
					3,200.000	\$8,950.00	\$64,000.00
0140	643-0010	FIELD FENCE WOVEN WIRE	LF	12,700.000	16,205.600		
				5.150	.000		
					16,205.600	\$.00	\$83,458.84

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0149	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	8,400.000	4,332.700		
				2.500	1,655.000		
					5,987.700	\$4,137.50	\$14,969.25
Category Amount:						\$305,326.97	\$2,488,129.82
Category Number: 0040 DRAINAGE							
0220	207-0203	FOUND BKFILL MATL, TP II	CY	2,280.000	1,694.108		
				63.000	35.278		
					1,729.386	\$2,222.51	\$108,951.32
0225	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	4,800.000	2,218.256		
				38.000	241.100		
					2,459.356	\$9,161.80	\$93,455.53
0230	441-0301	CONC SPILLWAY, TP 1	EA	2.000	1.000		
				1475.000	1.000		
					2.000	\$1,475.00	\$2,950.00
0235	500-3101	CLASS A CONCRETE	CY	3,509.000	3,091.178		
				446.500	140.568		
					3,231.746	\$62,763.61	\$1,442,974.59
0239	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	82.000	33.897		
				1100.000	1.070		
					34.967	\$1,177.00	\$38,463.70
0240	511-1000	BAR REINF STEEL	LB	467,357.000	397,110.894		
				0.900	17,259.810		
					414,370.704	\$15,533.83	\$372,933.63
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000	5,750.700		
				34.150	464.000		
					6,214.700	\$15,845.60	\$212,232.01

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,900.000 41.350	1,795.100 512.000 2,307.100	\$21,171.20	\$95,398.59
0270	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	600.000 62.350	256.000 88.000 344.000	\$5,486.80	\$21,448.40
0280	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,000.000 33.000	1,216.000 268.000 1,484.000	\$8,844.00	\$48,972.00
0285	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	410.000 38.000	390.000 30.000 420.000	\$1,140.00	\$15,960.00
0290	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	100.000 43.000	98.000 100.000 198.000	\$4,300.00	\$8,514.00
0305	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		96.000 450.000	48.000 12.000 60.000	\$5,400.00	\$27,000.00
0310	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000 655.000	16.000 2.000 18.000	\$1,310.00	\$11,790.00
0315	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		4.000 1265.000	2.000 4.000 6.000	\$5,060.00	\$7,590.00
0325	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	19.000 600.000	13.000 1.000 14.000	\$600.00	\$8,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0335	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	3.000 1050.000	.000 1.000 1.000	\$1,050.00	\$1,050.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000 16.000	1,512.200 .000 1,512.200	\$0.00	\$24,195.20
0354	576-1015	SLOPE DRAIN PIPE, 15 IN	LF	139.000 25.000	.000 79.000 79.000	\$1,975.00	\$1,975.00
0415	668-2100	DROP INLET, GP 1	EA	91.000 2300.000	52.750 3.250 56.000	\$7,475.00	\$128,800.00
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	94.150 .000 94.150	\$0.00	\$16,476.25
Category Amount:						\$171,991.35	\$2,689,530.22
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	188.560 7.868 196.428	\$2,753.80	\$68,749.80
0455	163-0240	MULCH	TN	3,120.000 190.000	1,170.516 44.180 1,214.696	\$8,394.20	\$230,792.24
0460	163-0300	CONSTRUCTION EXIT	EA	20.000 1200.000	17.500 .500 18.000	\$600.00	\$21,600.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0480	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE E LF		9,000.000 18.000	2,232.075 131.250 2,363.325	\$2,362.50	\$42,539.85
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		313.000 375.000	85.000 12.250 97.250	\$4,593.75	\$36,468.75
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	16,796.875 1,901.000 18,697.875	\$8,554.50	\$84,140.44
0510	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		56,500.000 0.750	1,724.000 35.000 1,759.000	\$26.25	\$1,319.25
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		24,650.000 0.750	8,132.000 360.000 8,492.000	\$270.00	\$6,369.00
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000 2.900	44,736.750 2,604.000 47,340.750	\$7,551.60	\$137,288.18
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000 415.000	4.000 .000 4.000	\$0.00	\$1,660.00
0570	167-1500	WATER QUALITY INSPECTIONS MO		33.000 1400.000	30.000 1.000 31.000	\$1,400.00	\$43,400.00
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN SY		150.000 55.000	317.028 .000 317.028	\$0.00	\$17,436.54

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0605	700-6910	PERMANENT GRASSING	AC	177.000 1300.000	44.167 6.693 50.860	\$8,700.90	\$66,118.00
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	28.732 1.000 29.732	\$850.00	\$25,272.20
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	161,400.000 1.600	53,984.147 32,392.500 86,376.647	\$51,828.00	\$138,202.64
Category Amount:						\$97,885.50	\$921,356.89
Category Number: 0060 SIGNING & MARKING							
0639	429-1000	RUMBLE STRIPS	EA	3.000 1000.000	6.000 .000 6.000	\$0.00	\$6,000.00
Category Amount:						\$0.00	\$6,000.00
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	186.441 .000 186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	435.000 122.000	435.340 .000 435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	631.000 155.000	631.298 .000 631.298	\$0.00	\$97,851.19

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0070 BRIDGE NO.1 (LT)					
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000	641.707		
				59.000	.000		
					641.707	\$.00	\$37,860.71
					Category Amount:	\$0.00	\$311,315.12
	Category Number:	0010 ROADWAY					
0866	210-0100	GRADING COMPLETE -	LS	.000	.729		
				6925145.000	.016		
					.745	\$110,802.32	\$5,159,233.03
		SA #1					
		Revision of Grading Complete (USE THIS ITEM FOR M & P					
					Category Amount:	\$110,802.32	\$5,159,233.03
					Project Total Amount:	\$686,006.14	\$17,947,302.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0032

Pay Period: 03/04/2016
to 04/06/2016

Project Number 431530-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price		This Period	Amount
	Category Number:	0010 BRIDGE 1, RIGHT					
0005	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	157.000	28.365		
				37.000	128.630		
					156.995	\$4,759.31	\$5,808.82
0030	500-3002	CLASS AA CONCRETE	CY	183.000	183.023		
				657.000	.000		
					183.023	\$.00	\$120,246.11
Category Amount:						\$4,759.31	\$126,054.93
Project Total Amount:						\$4,759.31	\$871,446.00