

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016
to 07/01/2016

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1233 Days

Elapsed Calender Days: 1055 Days

Percent Time: 85.56

District: 0

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/26/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,172,738.07

Original Contract Amount \$30,928,624.90

Funds Available \$12,733,489.45

Percent Complete 61.61%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,268,743.77	\$30,024,630.60	\$12,700,941.14	60.64%	\$390,714.88
431530-	\$903,994.30	\$903,994.30	\$32,548.31	96.40%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016
to 07/01/2016

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,567,802.63	\$19,180,825.75	\$386,976.88
Total Earnings	\$19,567,802.63	\$19,180,825.75	\$386,976.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$19,567,802.63	\$19,180,825.75	\$386,976.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$3,738.00)	\$3,738.00
Total:	\$19,567,802.63	\$19,177,087.75	
		Total Payable:	\$390,714.88

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016
to 07/01/2016

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$871,446.00	\$871,446.00	\$0.00
Total Earnings	\$871,446.00	\$871,446.00	\$0.00
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$871,445.99	\$871,445.99	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$871,445.99	\$871,445.99	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016
to 07/01/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.824		
				368000.000	.020		
					.844	\$7,360.00	\$310,592.00
		EDS00-0027-00(174)					
0115	634-1200	RIGHT OF WAY MARKERS	EA	187.000	99.000		
				105.000	65.000		
					164.000	\$6,825.00	\$17,220.00
0140	643-0010	FIELD FENCE WOVEN WIRE	LF	12,700.000	16,205.600		
				5.150	.000		
					16,205.600	\$0.00	\$83,458.84
Category Amount:						\$14,185.00	\$411,270.84
Category Number: 0030 PRE-MIXED SOIL CEMENT - ALT 2							
0185	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, IN(SY		335,300.000	258,959.992		
				8.350	15,352.292		
					274,312.284	\$128,191.64	\$2,290,507.57
0190	301-5000	PORTLAND CEMENT	TN	8,200.000	5,278.030		
				133.650	423.700		
					5,701.730	\$56,627.51	\$762,036.21
Category Amount:						\$184,819.15	\$3,052,543.78
Category Number: 0040 DRAINAGE							
0225	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	4,800.000	3,124.912		
				38.000	133.330		
					3,258.242	\$5,066.54	\$123,813.20
0275	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	180.000	200.000		
				92.000	.000		
					200.000	\$0.00	\$18,400.00
0280	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,000.000	1,524.000		
				33.000	86.000		
					1,610.000	\$2,838.00	\$53,130.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016
to 07/01/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0285	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	410.000 38.000	464.000 .000 464.000	\$0.00	\$17,632.00
0290	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	100.000 43.000	198.000 .000 198.000	\$0.00	\$8,514.00
0310	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000 655.000	22.000 .000 22.000	\$0.00	\$14,410.00
0315	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		4.000 1265.000	6.000 .000 6.000	\$0.00	\$7,590.00
0320	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	57.000 530.000	40.000 4.000 44.000	\$2,120.00	\$23,320.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000 16.000	1,996.200 .000 1,996.200	\$0.00	\$31,939.20
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	94.150 .000 94.150	\$0.00	\$16,476.25
Category Amount:						\$10,024.54	\$315,224.65
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	199.908 .950 200.858	\$332.50	\$70,300.30

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016
to 07/01/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0455	163-0240	MULCH	TN	3,120.000 190.000	1,250.276 17.880 1,268.156	\$3,397.20	\$240,949.64
0480	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		9,000.000 18.000	2,423.325 50.000 2,473.325	\$900.00	\$44,519.85
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		313.000 375.000	112.750 3.000 115.750	\$1,125.00	\$43,406.25
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	21,042.875 1,335.000 22,377.875	\$6,007.50	\$100,700.44
0503	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINCH EA		21.000 800.000	5.250 .250 5.500	\$200.00	\$4,400.00
0505	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		130.000 150.000	43.500 4.500 48.000	\$675.00	\$7,200.00
0510	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TRAP LF		56,500.000 0.750	1,759.000 50.000 1,809.000	\$37.50	\$1,356.75
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000 2.900	49,019.750 1,315.000 50,334.750	\$3,813.50	\$145,970.78
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000 415.000	4.000 .000 4.000	\$0.00	\$1,660.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016
to 07/01/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0570	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 1400.000	33.000 1.000 34.000	\$1,400.00	\$47,600.00
0580	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	113,000.000 3.000	40,136.625 1,902.250 42,038.875	\$5,706.75	\$126,116.63
0585	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	49,300.000 4.000	32,705.275 2,691.000 35,396.275	\$10,764.00	\$141,585.10
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	150.000 55.000	317.028 .000 317.028	\$.00	\$17,436.54
0605	700-6910	PERMANENT GRASSING	AC	177.000 1300.000	77.769 4.790 82.559	\$6,227.00	\$107,326.70
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	34.222 1.040 35.262	\$884.00	\$29,972.70
0625	710-9000	PERMANENT SOIL REINFORCING MAT	SY	13,100.000 3.500	5,896.862 3,842.947 9,739.809	\$13,450.31	\$34,089.33
0630	716-1000	EROSION CONTROL MATS, WATERWAYS	SY	65,900.000 1.950	404.000 341.997 745.997	\$666.89	\$1,454.69

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016
to 07/01/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	161,400.000	101,416.737		
				1.600	2,895.982		
					104,312.719	\$4,633.57	\$166,900.35
Category Amount:						\$60,220.72	\$1,332,946.05
Category Number: 0060 SIGNING & MARKING							
0639	429-1000	RUMBLE STRIPS	EA	3.000	6.000		
				1000.000	.000		
					6.000	\$0.00	\$6,000.00
Category Amount:						\$0.00	\$6,000.00
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000	186.441		
				657.000	.000		
					186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	435.000	435.340		
				122.000	.000		
					435.340	\$0.00	\$53,111.48
		1 LT					
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	631.000	631.298		
				155.000	.000		
					631.298	\$0.00	\$97,851.19
		1 LT					
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000	641.707		
				59.000	.000		
					641.707	\$0.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2016

User: krender

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0035

Pay Period: 06/03/2016

to 07/01/2016

Project Number 422235-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0866	210-0100	GRADING COMPLETE -	LS	.000	.792		
				6925145.000	.017		
					.809	\$117,727.47	\$5,602,442.31
		SA #1					
		Revision of Grading Complete (USE THIS ITEM FOR M & P					
Category Amount:						\$117,727.47	\$5,602,442.31
Project Total Amount:						\$386,976.88	\$19,567,802.63

Date: 07/05/2016

Page 10 of 10

Pay Period: 06/03/2016
to 07/01/2016

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
		Category Number: 0010 BRIDGE 1, RIGHT					
0030	500-3002	CLASS AA CONCRETE	CY	183.000	183.023		
				657.000	.000		
					183.023	\$.00	\$120,246.11
					Category Amount:	\$0.00	\$120,246.11
					Project Total Amount:	\$0.00	\$871,446.00