

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1233 Days

Elapsed Calender Days: 1087 Days

Percent Time: 88.16

District: 0

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/26/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,172,738.07

Original Contract Amount \$30,928,624.90

Funds Available \$11,348,479.25

Percent Complete 65.79%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,268,743.77	\$30,024,630.60	\$11,315,930.94	64.93%	\$1,385,010.20
431530-	\$903,994.30	\$903,994.30	\$32,548.31	96.40%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,952,812.83	\$19,567,802.63	\$1,385,010.20
Total Earnings	\$20,952,812.83	\$19,567,802.63	\$1,385,010.20
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$20,952,812.83	\$19,567,802.63	\$1,385,010.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,952,812.83	\$19,567,802.63	
		Total Payable:	\$1,385,010.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$871,446.00	\$871,446.00	\$0.00
Total Earnings	\$871,446.00	\$871,446.00	\$0.00
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$871,445.99	\$871,445.99	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$871,445.99	\$871,445.99	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 368000.000	.844 .012 .856	\$4,416.00	\$315,008.00
EDS00-0027-00(174)							
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		43,700.000 72.800	27,906.180 3,873.300 31,779.480	\$281,976.24	\$2,313,546.14
0140	643-0010	FIELD FENCE WOVEN WIRE	LF	12,700.000 5.150	16,205.600 .000 16,205.600	\$0.00	\$83,458.84
Category Amount:						\$286,392.24	\$2,712,012.98
Category Number: 0030 PRE-MIXED SOIL CEMENT - ALT 2							
0185	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, IN(SY		335,300.000 8.350	274,312.284 15,287.622 289,599.906	\$127,651.64	\$2,418,159.22
0190	301-5000	PORTLAND CEMENT	TN	8,200.000 133.650	5,701.730 348.680 6,050.410	\$46,601.08	\$808,637.30
0205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		63,000.000 69.800	34,255.040 11,586.210 45,841.250	\$808,717.46	\$3,199,719.25
Category Amount:						\$982,970.18	\$6,426,515.77
Category Number: 0040 DRAINAGE							
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000 34.150	6,326.700 80.000 6,406.700	\$2,732.00	\$218,788.81
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,900.000 41.350	2,491.100 184.000 2,675.100	\$7,608.40	\$110,615.39

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0270	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	600.000 62.350	344.000 80.000 424.000	\$4,988.00	\$26,436.40
0275	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	180.000 92.000	200.000 .000 200.000	\$0.00	\$18,400.00
0285	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	410.000 38.000	464.000 .000 464.000	\$0.00	\$17,632.00
0290	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	100.000 43.000	198.000 .000 198.000	\$0.00	\$8,514.00
0310	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000 655.000	22.000 .000 22.000	\$0.00	\$14,410.00
0315	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		4.000 1265.000	6.000 .000 6.000	\$0.00	\$7,590.00
0320	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	57.000 530.000	44.000 1.000 45.000	\$530.00	\$23,850.00
0325	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	19.000 600.000	14.000 1.000 15.000	\$600.00	\$9,000.00
0335	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	3.000 1050.000	1.000 1.000 2.000	\$1,050.00	\$2,100.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000 16.000	1,996.200 .000 1,996.200	\$0.00	\$31,939.20
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	94.150 .000 94.150	\$0.00	\$16,476.25
Category Amount:						\$17,508.40	\$505,752.05
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	200.858 .000 200.858	\$0.00	\$70,300.30
0455	163-0240	MULCH	TN	3,120.000 190.000	1,268.156 .930 1,269.086	\$176.70	\$241,126.34
0460	163-0300	CONSTRUCTION EXIT	EA	20.000 1200.000	18.000 1.500 19.500	\$1,800.00	\$23,400.00
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		313.000 375.000	115.750 .750 116.500	\$281.25	\$43,687.50
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	22,377.875 1,120.000 23,497.875	\$5,040.00	\$105,740.44
0505	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		130.000 150.000	48.000 .750 48.750	\$112.50	\$7,312.50

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		24,650.000 0.750	8,612.000 25.000 8,637.000	\$18.75	\$6,477.75
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000 2.900	50,334.750 1,645.000 51,979.750	\$4,770.50	\$150,741.28
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000 415.000	4.000 .000 4.000	\$0.00	\$1,660.00
0570	167-1500	WATER QUALITY INSPECTIONS MO		33.000 1400.000	34.000 1.000 35.000	\$1,400.00	\$49,000.00
0580	171-0010	TEMPORARY SILT FENCE, TYPE A LF		113,000.000 3.000	42,038.875 271.250 42,310.125	\$813.75	\$126,930.38
0585	171-0030	TEMPORARY SILT FENCE, TYPE C LF		49,300.000 4.000	35,396.275 758.500 36,154.775	\$3,034.00	\$144,619.10
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN SY		150.000 55.000	317.028 .000 317.028	\$0.00	\$17,436.54
0605	700-6910	PERMANENT GRASSING AC		177.000 1300.000	82.559 .360 82.919	\$468.00	\$107,794.70
0615	700-8000	FERTILIZER MIXED GRADE TN		36.000 850.000	35.262 .060 35.322	\$51.00	\$30,023.70

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	161,400.000	104,312.719		
				1.600	6,825.922		
					111,138.641	\$10,921.48	\$177,821.83
Category Amount:						\$28,887.93	\$1,304,072.36
Category Number: 0060 SIGNING & MARKING							
0639	429-1000	RUMBLE STRIPS	EA	3.000	6.000		
				1000.000	.000		
					6.000	\$0.00	\$6,000.00
Category Amount:						\$0.00	\$6,000.00
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000	186.441		
				657.000	.000		
					186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	435.000	435.340		
				122.000	.000		
					435.340	\$0.00	\$53,111.48
		1 LT					
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	631.000	631.298		
				155.000	.000		
					631.298	\$0.00	\$97,851.19
		1 LT					
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000	641.707		
				59.000	.000		
					641.707	\$0.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2016

User: krender

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0036

Pay Period: 07/02/2016
to 08/02/2016

Project Number 422235-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0866	210-0100	GRADING COMPLETE -	LS	.000	.809		
				6925145.000	.010		
					.819	\$69,251.45	\$5,671,693.76
		SA #1					
		Revision of Grading Complete (USE THIS ITEM FOR M & P					
Category Amount:						\$69,251.45	\$5,671,693.76
Project Total Amount:						\$1,385,010.20	\$20,952,812.83

Date: 08/03/2016

Page 10 of 10

Pay Period: 07/02/2016
to 08/02/2016

Project Total Amount:	\$0.00	\$871,446.00
------------------------------	--------	--------------