

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPAS

Time Allowed: 1233 Days

Elapsed Calender Days: 1152 Days

Percent Time: 93.43

District: 0

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

Date Work Began: 09/05/2013

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/26/2016

ALBANY GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,172,719.32

Original Contract Amount \$30,928,624.90

Funds Available \$10,289,055.01

Percent Complete 68.98%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,257,703.77	\$30,024,630.60	\$10,268,651.45	68.17%	\$570,799.10
431530-	\$915,015.55	\$903,994.30	\$20,403.56	97.77%	\$23,166.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,989,052.32	\$21,418,253.22	\$570,799.10
Total Earnings	\$21,989,052.32	\$21,418,253.22	\$570,799.10
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$21,989,052.32	\$21,418,253.22	\$570,799.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,989,052.32	\$21,418,253.22	

Total Payable: **\$570,799.10**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$894,612.00	\$871,446.00	\$23,166.00
Total Earnings	\$894,612.00	\$871,446.00	\$23,166.00
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$894,611.99	\$871,445.99	\$23,166.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$894,611.99	\$871,445.99	

Total Payable: **\$23,166.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.899		
				368000.000	.015		
		EDS00-0027-00(174)			.914	\$5,520.00	\$336,352.00
0073	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-590,658.300		
				1.000	-55,129.400		
		(IN #1)			-645,787.700	\$-55,129.40	(\$645,787.70)
0140	643-0010	FIELD FENCE WOVEN WIRE	LF	12,700.000	16,205.600		
				5.150	.000		
					16,205.600	\$0.00	\$83,458.84
Category Amount:						\$-49,609.40	\$-225,976.86
Category Number: 0030 PRE-MIXED SOIL CEMENT - ALT 2							
0185	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, INC SY		335,300.000	289,599.906		
				8.350	20,670.067		
					310,269.973	\$172,595.06	\$2,590,754.27
0190	301-5000	PORTLAND CEMENT	TN	8,200.000	6,025.710		
				133.650	297.650		
					6,323.360	\$39,780.92	\$845,117.06
Category Amount:						\$212,375.98	\$3,435,871.33
Category Number: 0040 DRAINAGE							
0220	207-0203	FOUND BKFILL MATL, TP II	CY	2,280.000	1,743.608		
				63.000	91.667		
					1,835.275	\$5,775.02	\$115,622.33
0225	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	4,800.000	3,478.443		
				38.000	282.222		
					3,760.665	\$10,724.44	\$142,905.27
0235	500-3101	CLASS A CONCRETE	CY	3,509.000	3,448.705		
				446.500	87.369		
					3,536.074	\$39,010.26	\$1,578,857.04

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0239	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	82.000 1100.000	44.953 14.498 59.451	\$15,947.80	\$65,396.10
0240	511-1000	BAR REINF STEEL	LB	467,357.000 0.900	445,363.497 8,215.509 453,579.006	\$7,393.96	\$408,221.11
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000 34.150	6,406.700 704.000 7,110.700	\$24,041.60	\$242,830.41
0260	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	470.000 51.350	372.500 64.000 436.500	\$3,286.40	\$22,414.28
0270	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	600.000 62.350	424.000 80.000 504.000	\$4,988.00	\$31,424.40
0275	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	180.000 92.000	200.000 .000 200.000	\$.00	\$18,400.00
0280	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,000.000 33.000	1,610.000 330.000 1,940.000	\$10,890.00	\$64,020.00
0285	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	410.000 38.000	464.000 .000 464.000	\$.00	\$17,632.00
0290	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	100.000 43.000	198.000 .000 198.000	\$.00	\$8,514.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0305	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SL EA		96.000 450.000	64.000 16.000 80.000	\$7,200.00	\$36,000.00
0310	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 SL EA		18.000 655.000	22.000 .000 22.000	\$0.00	\$14,410.00
0315	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 SL EA		4.000 1265.000	6.000 .000 6.000	\$0.00	\$7,590.00
0320	550-4218	FLARED END SECTION 18 IN, STORM DRAIN EA		57.000 530.000	49.000 8.000 57.000	\$4,240.00	\$30,210.00
0330	550-4230	FLARED END SECTION 30 IN, STORM DRAIN EA		4.000 785.000	1.000 2.000 3.000	\$1,570.00	\$2,355.00
0335	550-4236	FLARED END SECTION 36 IN, STORM DRAIN EA		3.000 1050.000	3.000 1.000 4.000	\$1,050.00	\$4,200.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN LF		500.000 16.000	1,996.200 .000 1,996.200	\$0.00	\$31,939.20
0375	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN SY		2,180.000 45.000	533.444 310.000 843.444	\$13,950.00	\$37,954.98
0385	603-7000	PLASTIC FILTER FABRIC SY		4,530.000 4.000	1,404.735 310.000 1,714.735	\$1,240.00	\$6,858.94

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0415	668-2100	DROP INLET, GP 1	EA	91.000 2300.000	58.000 5.250 63.250	\$12,075.00	\$145,475.00
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	94.150 .000 94.150	\$0.00	\$16,476.25
Category Amount:						\$163,382.48	\$3,049,706.31
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	205.078 .000 205.078	\$0.00	\$71,777.30
0455	163-0240	MULCH	TN	3,120.000 190.000	1,305.636 9.290 1,314.926	\$1,765.10	\$249,835.94
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		313.000 375.000	116.750 .500 117.250	\$187.50	\$43,968.75
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	25,769.375 1,925.000 27,694.375	\$8,662.50	\$124,624.69
0500	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA STA. 750+00 RT		1.000 7200.000	.000 .750 .750	\$5,400.00	\$5,400.00
Category Amount:						\$16,015.10	\$495,606.68

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0501	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		.000	.750		
				7200.000	.250		
		CONSTRUCT AND REMOVE SEDIMENT BASIN, TP 1, STA NO 799+50 RT			1.000	\$1,800.00	\$7,200.00
Category Amount:						\$1,800.00	\$7,200.00
Category Number: 0050 EROSION CONTROL							
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000	51,979.750		
				2.900	.000		
					51,979.750	\$0.00	\$150,741.28
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000	4.000		
				415.000	.000		
					4.000	\$0.00	\$1,660.00
0570	167-1500	WATER QUALITY INSPECTIONS MO		33.000	36.000		
				1400.000	1.000		
					37.000	\$1,400.00	\$51,800.00
0580	171-0010	TEMPORARY SILT FENCE, TYPE A LF		113,000.000	42,310.125		
				3.000	45.000		
					42,355.125	\$135.00	\$127,065.38
0585	171-0030	TEMPORARY SILT FENCE, TYPE C LF		49,300.000	36,154.775		
				4.000	216.750		
					36,371.525	\$867.00	\$145,486.10
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN SY		150.000	317.028		
				55.000	.000		
					317.028	\$0.00	\$17,436.54
0615	700-8000	FERTILIZER MIXED GRADE TN		36.000	37.452		
				850.000	1.010		
					38.462	\$858.50	\$32,692.70
Category Amount:						\$3,260.50	\$526,882.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 SIGNING & MARKING							
0639	429-1000	RUMBLE STRIPS	EA	3.000 1000.000	6.000 .000 6.000	\$0.00	\$6,000.00
0675	636-2080	GALV STEEL POSTS, TP 8	LF	2,310.000 7.350	.000 268.000 268.000	\$1,969.80	\$1,969.80
Category Amount:						\$1,969.80	\$7,969.80
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	186.441 .000 186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	435.000 122.000	435.340 .000 435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	631.000 155.000	631.298 .000 631.298	\$0.00	\$97,851.19
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000 59.000	641.707 .000 641.707	\$0.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12
Category Number: 0010 ROADWAY							
0866	210-0100	GRADING COMPLETE - SA #1 Revision of Grading Complete (USE THIS ITEM FOR M & P	LS	.000 6925145.000	.829 .032 .861	\$221,604.64	\$5,962,549.85
Category Amount:						\$221,604.64	\$5,962,549.85
Project Total Amount:						\$570,799.10	\$21,989,052.32

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2016

User: krender

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0038

Pay Period: 09/08/2016
to 10/06/2016

Project Number 431530-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 BRIDGE 1, RIGHT					
0025	500-2100	CONCRETE BARRIER	LF	351.000	.000		
				66.000	351.000		
					351.000	\$23,166.00	\$23,166.00
0030	500-3002	CLASS AA CONCRETE	CY	183.000	183.023		
				657.000	.000		
					183.023	\$.00	\$120,246.11
Category Amount:						\$23,166.00	\$143,412.11
Project Total Amount:						\$23,166.00	\$894,612.00