

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0014

Pay Period: 12/01/2014
to 04/29/2015

Contract Location:
SR 400 TOLL PLAZA

Time Allowed: 602 **Days**
Elapsed Calender Days: 578 **Days**
Percent Time: 96.01

District: 7

Area: 01

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 07/19/2013

Date Awarded: 08/02/2013

Date Contract Executed: 09/05/2013

Date Notice to Proceed: 09/06/2013

Date Work Began: 10/18/2013

Date Time Stopped: 04/06/2015

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2015

NEWNAN

GA 30263-2214

Phone:

Escrow Agent:

Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$4,112,162.60

Original Contract Amount \$3,509,348.64

Funds Available \$360,048.04

Percent Complete 91.24%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011838	\$4,112,162.60	\$3,509,348.64	\$360,048.04	91.24%	\$42,815.87

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0014

Pay Period: 12/01/2014
to 04/29/2015

Project Number: 0011838 SR 400 TOLL PLAZA - DEMOLITION

Federal State Project Number: 0011838

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,752,114.56	\$3,709,298.69	\$42,815.87
Total Earnings	\$3,752,114.56	\$3,709,298.69	\$42,815.87
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,752,114.56	\$3,709,298.69	\$42,815.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,752,114.56	\$3,709,298.69	

Total Payable: **\$42,815.87**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0014

Pay Period: 12/01/2014
to 04/29/2015

Project Number 0011838

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1005	150-1000	TRAFFIC CONTROL -	LS	1.000	.997		
				120375.260	.003		
					1.000	\$361.13	\$120,375.26
		0011838					
1030	400-3205	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL BI TN		2,240.000	2,302.400		
				107.190	.000		
					2,302.400	\$0.00	\$246,794.26
1035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		10,490.000	12,934.020		
				84.380	.000		
					12,934.020	\$0.00	\$1,091,372.61
1040	413-1000	BITUM TACK COAT	GL	4,650.000	11,946.000		
				3.770	.000		
					11,946.000	\$0.00	\$45,036.42
1043	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	39,887.390		
				1.000	13,607.570		
					53,494.960	\$13,607.57	\$53,494.96
		(IN #1)					
1050	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	1,560.000	2,384.000		
				2.830	.000		
					2,384.000	\$0.00	\$6,746.72
1090	610-6515	REM HIGHWAY SIGN, STD	EA	28.000	30.000		
				743.740	.000		
					30.000	\$0.00	\$22,312.20
1095	610-6605	REM LIGHTING STANDARD	EA	100.000	92.000		
				403.590	7.000		
					99.000	\$2,825.13	\$39,955.41
1180	621-6012	CONCRETE SIDE BARRIER, TP 7-RS	LF	476.000	479.000		
				538.130	.000		
					479.000	\$0.00	\$257,764.27

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0014

Pay Period: 12/01/2014
to 04/29/2015

Project Number 0011838

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1185	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000 11322.150	10.000 .000 10.000	\$0.00	\$113,221.50
1195	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		65.000 9.190	25.000 30.000 55.000	\$275.70	\$505.45
1205	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		39.000 13.500	22.500 16.000 38.500	\$216.00	\$519.75
1210	636-2080	GALV STEEL POSTS, TP 8	LF	110.000 18.340	.000 110.000 110.000	\$2,017.40	\$2,017.40
1215	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		605.000 12.710	567.000 37.300 604.300	\$474.08	\$7,680.65
1245	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		5,650.000 0.450	10,208.000 .000 10,208.000	\$0.00	\$4,593.60
1250	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE/ LF		6,100.000 0.450	5,950.000 302.000 6,252.000	\$135.90	\$2,813.40
1255	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W/ LF		62.000 21.530	.000 42.000 42.000	\$904.26	\$904.26
1260	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		11,300.000 0.370	13,088.000 .000 13,088.000	\$0.00	\$4,842.56

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0014

Pay Period: 12/01/2014
to 04/29/2015

Project Number 0011838

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1265	654-1003	RAISED PVMT MARKERS TP 3	EA	152.000 8.080	302.000 .000 302.000	\$0.00	\$2,440.16
1270	656-3600	REMOVE EXIST TRAF STRIPE, ALL KINDS & TYP SY		150.000 8.080	1,845.000 .000 1,845.000	\$0.00	\$14,907.60
1275	656-5000	REMOVE EXIST TRAF MARKINGS - TOLL APPROACHES	EA	4.000 3766.880	.000 4.000 4.000	\$15,067.52	\$15,067.52
Category Amount:						\$35,884.69	\$2,053,365.96
Category Number: 0020 TEMPORARY EROSION CONTROL							
2000	163-0232	TEMPORARY GRASSING	AC	4.000 269.060	5.875 .000 5.875	\$0.00	\$1,580.73
2040	167-1500	WATER QUALITY INSPECTIONS	MO	19.000 430.500	.000 2.000 2.000	\$861.00	\$861.00
Category Amount:						\$861.00	\$2,441.73
Category Number: 0030 PERMANENT EROSION CONTROL							
3000	700-6910	PERMANENT GRASSING	AC	7.000 699.560	.000 5.875 5.875	\$4,109.92	\$4,109.92
Category Amount:						\$4,109.92	\$4,109.92

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0014

Pay Period: 12/01/2014
to 04/29/2015

Project Number 0011838

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0040 LANDSCAPING					
4000	700-9300	SOD	SY	410.000	.000		
				5.330	367.778		
					367.778	\$1,960.26	\$1,960.26
Category Amount:						\$1,960.26	\$1,960.26
Project Total Amount:						\$42,815.87	\$3,752,114.56