

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0015

Pay Period: 04/30/2015
to 06/29/2015

Contract Location:
SR 400 TOLL PLAZA

Time Allowed: 602 **Days**
Elapsed Calender Days: 578 **Days**
Percent Time: 96.01

District: 7

Area: 01

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

NEWNAN

GA 30263-2214

Phone: (678)423-7770

Date Let: 07/19/2013

Date Awarded: 08/02/2013

Date Contract Executed: 09/05/2013

Date Notice to Proceed: 09/06/2013

Date Work Began: 10/18/2013

Date Time Stopped: 04/06/2015

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2015

Escrow Agent:

Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$4,112,162.60

Original Contract Amount \$3,509,348.64

Funds Available \$357,218.45

Percent Complete 91.31%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011838	\$4,112,162.60	\$3,509,348.64	\$357,218.45	91.31%	\$2,829.59

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0015

Pay Period: 04/30/2015
to 06/29/2015

Project Number: 0011838 SR 400 TOLL PLAZA - DEMOLITION

Federal State Project Number: 0011838

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,754,944.15	\$3,752,114.56	\$2,829.59
Total Earnings	\$3,754,944.15	\$3,752,114.56	\$2,829.59
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,754,944.15	\$3,752,114.56	\$2,829.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,754,944.15	\$3,752,114.56	
		Total Payable:	\$2,829.59

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0015

Pay Period: 04/30/2015
to 06/29/2015

Project Number 0011838

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1030	400-3205	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL BI TN		2,240.000 107.190	2,302.400 .000 2,302.400	\$.00	\$246,794.26
1035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		10,490.000 84.380	12,934.020 .000 12,934.020	\$.00	\$1,091,372.61
1040	413-1000	BITUM TACK COAT	GL	4,650.000 3.770	11,946.000 -32.000 11,914.000	\$-120.64	\$44,915.78
1043	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	53,494.960 -46.560 53,448.400	\$-46.56	\$53,448.40
1050	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	1,560.000 2.830	2,384.000 .000 2,384.000	\$.00	\$6,746.72
1090	610-6515	REM HIGHWAY SIGN, STD	EA	28.000 743.740	30.000 .000 30.000	\$.00	\$22,312.20
1180	621-6012	CONCRETE SIDE BARRIER, TP 7-RS	LF	476.000 538.130	479.000 .000 479.000	\$.00	\$257,764.27
1185	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000 11322.150	10.000 .000 10.000	\$.00	\$113,221.50
1245	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		5,650.000 0.450	10,208.000 .000 10,208.000	\$.00	\$4,593.60

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0015

Pay Period: 04/30/2015
to 06/29/2015

Project Number 0011838

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1250	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		6,100.000 0.450	6,252.000 .000 6,252.000	\$0.00	\$2,813.40
1260	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		11,300.000 0.370	13,088.000 .000 13,088.000	\$0.00	\$4,842.56
1265	654-1003	RAISED PVMT MARKERS TP 3	EA	152.000 8.080	302.000 .000 302.000	\$0.00	\$2,440.16
1270	656-3600	REMOVE EXIST TRAF STRIPE, ALL KINDS & TYP SY		150.000 8.080	1,845.000 .000 1,845.000	\$0.00	\$14,907.60
Category Amount:						\$-167.20	\$1,866,173.06
Category Number: 0020 TEMPORARY EROSION CONTROL							
2000	163-0232	TEMPORARY GRASSING	AC	4.000 269.060	5.875 .000 5.875	\$0.00	\$1,580.73
2005	163-0240	MULCH	TN	77.000 247.540	10.000 13.163 23.163	\$3,258.37	\$5,733.77
2035	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000 107.630	.000 .500 .500	\$53.82	\$53.82
Category Amount:						\$3,312.19	\$7,368.32

Rpt-ID: RCPEsprj

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0015

Pay Period: 04/30/2015
to 06/29/2015

Project Number 0011838

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0030 PERMANENT EROSION CONTROL							
3000	700-6910	PERMANENT GRASSING	AC	7.000	5.875		
				699.560	.219		
					6.094	\$153.20	\$4,263.12
Category Amount:						\$153.20	\$4,263.12
Category Number: 0040 LANDSCAPING							
4000	700-9300	SOD	SY	410.000	367.778		
				5.330	-87.918		
					279.860	\$-468.60	\$1,491.65
Category Amount:						\$-468.60	\$1,491.65
Project Total Amount:						\$2,829.59	\$3,754,944.15