

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2015

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0006

Pay Period: 06/01/2015
to 06/30/2015

Contract Location:

I-285/SR 407 AT SR 155 (FLAT SHOALS RD)

Time Allowed: 1033 Days

Elapsed Calender Days: 210 Days

Percent Time: 20.33

District: 7

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 10/17/2014

Date Awarded: 10/31/2014

Date Contract Executed: 12/03/2014

Date Notice to Proceed: 12/03/2014

CONYERS

GA 30012-0155

Date Work Began: 01/19/2015

Phone: (770)922-8660

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$35,148,569.11

Original Contract Amount \$34,769,800.18

Funds Available \$32,712,505.04

Percent Complete 6.93%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713290-	\$35,148,569.11	\$34,769,800.18	\$32,712,505.04	6.93%	\$58,711.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2015

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0006

Pay Period: 06/01/2015
to 06/30/2015

Project Number: 713290- I-285/SR 407 - INTERCHANGE & BRIDGE CONSTR

Federal State Project Number: IMNH0-0285-01(354)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,436,064.07	\$2,377,352.09	\$58,711.98
Total Earnings	\$2,436,064.07	\$2,377,352.09	\$58,711.98
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,436,064.07	\$2,377,352.09	\$58,711.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,436,064.07	\$2,377,352.09	

Total Payable: **\$58,711.98**

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2015

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0006

Pay Period: 06/01/2015
to 06/30/2015

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.316		
				564380.000	.002		
					.318	\$1,128.76	\$179,472.84
		IMNH0-0285-01(354)					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	46,515.000	507.000		
				21.250	530.130		
					1,037.130	\$11,265.26	\$22,039.01
Category Amount:						\$12,394.02	\$201,511.85
Category Number: 0040 EROSION CONTROL							
0460	163-0232	TEMPORARY GRASSING	AC	27.000	13.322		
				525.000	5.499		
					18.821	\$2,886.98	\$9,881.03
0465	163-0240	MULCH	TN	770.000	55.480		
				100.000	12.936		
					68.416	\$1,293.60	\$6,841.60
0495	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,500.000	1,817.000		
				0.500	764.000		
					2,581.000	\$382.00	\$1,290.50
0520	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	29,000.000	13,512.000		
				2.250	1,216.500		
					14,728.500	\$2,737.13	\$33,139.13
0555	700-8000	FERTILIZER MIXED GRADE	TN	101.000	2.500		
				610.000	1.200		
					3.700	\$732.00	\$2,257.00
0725	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		8.000	.000		
				545.000	2.250		
					2.250	\$1,226.25	\$1,226.25

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2015

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0006

Pay Period: 06/01/2015
to 06/30/2015

Project Number 713290-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0040 EROSION CONTROL							
0745	167-1500	WATER QUALITY INSPECTIONS	MO	32.000	3.000		
				575.000	2.000		
					5.000	\$1,150.00	\$2,875.00
0750	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	530.000	60.000		
				2.500	544.000		
					604.000	\$1,360.00	\$1,510.00
0765	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		53.000	28.500		
		/SAND BAGS		260.000	67.500		
					96.000	\$17,550.00	\$24,960.00
Category Amount:						\$29,317.96	\$83,980.51
Category Number: 0030 ROADWAY							
0815	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000	2.000		
				8500.000	2.000		
					4.000	\$17,000.00	\$34,000.00
Category Amount:						\$17,000.00	\$34,000.00
Project Total Amount:						\$58,711.98	\$2,436,064.07