

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Contract Location:

I-285/SR 407 AT SR 155 (FLAT SHOALS RD)

Time Allowed:

1544 Days

Elapsed Calender Days:

976 Days

Percent Time:

63.21

District: 7

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

10/17/2014

Date Awarded:

10/31/2014

Date Contract Executed:

12/03/2014

Date Notice to Proceed:

12/03/2014

CONYERS

GA 30012-0155

Date Work Began:

01/19/2015

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

02/23/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$43,188,320.08

Original Contract Amount \$34,769,800.18

Funds Available \$15,616,044.20

Percent Complete 61.41%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713290-	\$43,188,320.08	\$34,769,800.18	\$15,616,044.20	63.84%	\$1,749,006.17

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Project Number: 713290- I-285/SR 407 - INTERCHANGE & BRIDGE CONSTR

Federal State Project Number: IMNH0-0285-01(354)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$26,523,247.31	\$24,436,687.37	\$2,086,559.94
Total Earnings	\$26,523,247.31	\$24,436,687.37	\$2,086,559.94
Stockpiled Materials	\$1,049,028.57	\$1,386,582.34	(\$337,553.77)
Gross Earnings	\$27,572,275.88	\$25,823,269.71	\$1,749,006.17
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,572,275.88	\$25,823,269.71	
		Total Payable:	\$1,749,006.17

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	46,515.000 21.250	34,052.269 2,886.553 36,938.822	\$61,339.25	\$784,949.97
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		100.000 95.150	1,256.770 865.820 2,122.590	\$82,382.77	\$201,964.44
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,513.000 85.150	514.010 -514.010 .000	\$-43,767.95	\$0.00
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,599.000 70.550	4,756.670 1,432.650 6,189.320	\$101,073.46	\$436,656.53
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		6,496.000 69.560	4,069.680 74.920 4,144.600	\$5,211.44	\$288,298.38
0055	413-1000	BITUM TACK COAT	GL	3,172.000 3.000	9,254.000 676.000 9,930.000	\$2,028.00	\$29,790.00
0075	441-0104	CONC SIDEWALK, 4 IN	SY	2,094.000 26.180	318.050 141.111 459.161	\$3,694.29	\$12,020.83
0080	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,388.000 28.370	2,373.868 33.333 2,407.201	\$945.66	\$68,292.29
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,540.000 17.720	1,571.320 360.500 1,931.820	\$6,388.06	\$34,231.85

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0100	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	3,744.000 18.250	480.600 96.000 576.600	\$1,752.00	\$10,522.95
Category Amount:						\$221,046.98	\$1,866,727.24
Category Number: 0090 DRAINAGE							
0110	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,684.000 42.850	6,156.450 257.000 6,413.450	\$11,012.45	\$274,816.33
Category Amount:						\$11,012.45	\$274,816.33
Category Number: 0030 ROADWAY							
0140	641-1100	GUARDRAIL, TP T	LF	212.000 63.500	21.000 53.000 74.000	\$3,365.50	\$4,699.00
Category Amount:						\$3,365.50	\$4,699.00
Category Number: 0090 DRAINAGE							
0155	668-1100	CATCH BASIN, GP 1	EA	28.000 2073.000	16.750 .250 17.000	\$518.25	\$35,241.00
0165	668-2100	DROP INLET, GP 1	EA	75.000 2183.000	58.750 7.500 66.250	\$16,372.50	\$144,623.75
0175	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000 1521.000	9.000 1.000 10.000	\$1,521.00	\$15,210.00
Category Amount:						\$18,411.75	\$195,074.75

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 WALLS							
0430	624-0400	SOUND BARRIER, TYPE-	SF	16,179.000	8,421.280		
				15.000	38.730		
					8,460.010	\$580.95	\$126,900.15
		B					
Category Amount:						\$580.95	\$126,900.15
Category Number: 0040 EROSION CONTROL							
0465	163-0240	MULCH	TN	770.000	342.771		
				100.000	3.010		
					345.781	\$301.00	\$34,578.10
0495	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,500.000	23,568.000		
				0.500	485.000		
					24,053.000	\$242.50	\$12,026.50
0520	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	29,000.000	20,451.000		
				2.250	139.500		
					20,590.500	\$313.88	\$46,328.63
0525	716-2000	EROSION CONTROL MATS, SLOPES	SY	90,776.000	31,140.777		
				0.950	1,845.495		
					32,986.272	\$1,753.22	\$31,336.96
Category Amount:						\$2,610.60	\$124,270.19
Category Number: 0030 ROADWAY							
0530	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	252.000	6,153.167		
				52.000	22.222		
					6,175.389	\$1,155.54	\$321,120.23
Category Amount:						\$1,155.54	\$321,120.23
Category Number: 0040 EROSION CONTROL							
0545	700-6910	PERMANENT GRASSING	AC	53.000	10.624		
				440.000	1.750		
					12.374	\$770.00	\$5,444.56

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0550	700-7000	AGRICULTURAL LIME	TN	159.000 78.000	8.520 .300 8.820	\$23.40	\$687.96
0555	700-8000	FERTILIZER MIXED GRADE	TN	101.000 610.000	14.200 1.050 15.250	\$640.50	\$9,302.50
0745	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 575.000	29.000 1.000 30.000	\$575.00	\$17,250.00
0760	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,000.000 2.000	3,756.000 98.000 3,854.000	\$196.00	\$7,708.00
Category Amount:						\$2,204.90	\$40,393.02
Category Number: 0030 ROADWAY							
0785	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	482.000 174.700	197.559 2.000 199.559	\$349.40	\$34,862.96
0795	641-1200	GUARDRAIL, TP W	LF	4,600.000 15.600	370.500 59.000 429.500	\$920.40	\$6,700.20
0805	210-0100	GRADING COMPLETE -	LS	1.000 4816263.000	.710 .010 .720	\$48,162.63	\$3,467,709.36
		IMNH0-0285-01(354)					
0825	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		12.000 8500.000	10.000 1.000 11.000	\$8,500.00	\$93,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0930	600-0001	FLOWABLE FILL	CY	29.000 325.000	.000 32.000 32.000	\$10,400.00	\$10,400.00
Category Amount:						\$68,332.43	\$3,613,172.52
Category Number: 0060 BRIDGES							
1000	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	610.000 141.290	.000 307.000 307.000	\$43,376.03	\$43,376.03
1085	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	1.000 71157.560	.500 .500 1.000	\$35,578.78	\$71,157.56
		2					
Category Amount:						\$78,954.81	\$114,533.59
Category Number: 0030 ROADWAY							
1100	681-3600	LIGHTING STD, SPCL DESIGN	EA	92.000 3395.000	41.000 25.000 66.000	\$84,875.00	\$224,070.00
1110	681-6346	LUMINAIRE, TP 3, 250 W, HP SODIUM	EA	36.000 885.000	19.000 6.000 25.000	\$5,310.00	\$22,125.00
1115	681-6366	LUMINAIRE, TP 3, 400 W, HP SODIUM	EA	15.000 918.000	5.000 10.000 15.000	\$9,180.00	\$13,770.00
1130	681-6466	LUMINAIRE, TP 4, 400 W, HP SODIUM	EA	10.000 918.000	3.000 7.000 10.000	\$6,426.00	\$9,180.00
Category Amount:						\$105,791.00	\$269,145.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 WALLS							
1190	621-4060	CONCRETE SIDE BARRIER, TYPE 6	LF	1,950.000 218.850	1,392.845 17.500 1,410.345	\$3,829.88	\$308,654.00
1195	621-4061	CONCRETE SIDE BARRIER, TYPE 6A	LF	589.000 313.300	617.050 -17.500 599.550	\$-5,482.75	\$187,839.02
1295	617-1050	PERMANENT ANCHORED TIE DOWN WALL, WALLS 4J		1.000 1670540.000	.850 .100 .950	\$167,054.00	\$1,587,013.00
1440	624-0410	SOUND BARRIER	SF	185,328.000 24.000	87,433.324 42,566.680 130,000.004	\$1,021,600.32	\$3,120,000.10
Category Amount:						\$1,187,001.45	\$5,203,506.12
Category Number: 0030 ROADWAY							
1505	439-0020	PLAIN PC CONC PVMT, CL 3 CONC, 9 INCH THK SY		34,940.000 67.200	10,172.677 3,902.158 14,074.835	\$262,225.02	\$945,828.91
1510	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		2,549.000 90.750	.000 1,236.890 1,236.890	\$112,247.77	\$112,247.77
1590	610-9310	REM STR SUPPORT, TP - 1, STA 1239+75 RT	LS	1.000 5010.000	.000 1.000 1.000	\$5,010.00	\$5,010.00
1730	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 65.000	1,737.920 50.000 1,787.920	\$3,250.00	\$116,214.80
Category Amount:						\$382,732.79	\$1,179,301.48

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: davholla

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0031

Pay Period: 07/13/2017
to 08/04/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 DRAINAGE							
2004	668-5000	JUNCTION BOX	EA	.000	10.250		
				1625.800	2.500		
					12.750	\$4,064.50	\$20,728.95
		SA #2					
		SA #2					
Category Amount:						\$4,064.50	\$20,728.95
Category Number: 0030 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-105,542.390		
				1.000	-151,803.710		
					-257,346.100	\$-151,803.71	(\$257,346.10)
		(IN #1)					
9193	004-0022	EXTRA WORK -	LS	.000	.000		
				38000.000	1.000		
					1.000	\$38,000.00	\$38,000.00
		Reestablish Slope Wash					
9995	004-0022	EXTRA WORK -	LS	.000	.000		
				42900.000	.600		
					.600	\$25,740.00	\$25,740.00
		Move Field Engineers Office TP3					
9998	210-0100	GRADING COMPLETE -	LS	.000	.000		
				22277.500	1.000		
					1.000	\$22,277.50	\$22,277.50
		Grading Complete					
9999	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	.000		
				1513.500	43.000		
					43.000	\$65,080.50	\$65,080.50
		Class B Concrete, Retaining Wall					
Category Amount:						\$-705.71	\$-106,248.10
Project Total Amount:						\$2,086,559.94	\$26,523,247.31