

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Contract Location:

I-285/SR 407 AT SR 155 (FLAT SHOALS RD)

Time Allowed:

1544 Days

Elapsed Calender Days:

1072 Days

Percent Time:

69.43

District: 7

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

10/17/2014

Date Awarded:

10/31/2014

Date Contract Executed:

12/03/2014

Date Notice to Proceed:

12/03/2014

CONYERS

GA 30012-0155

Date Work Began:

01/19/2015

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

02/23/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$43,188,320.08

Original Contract Amount \$34,769,800.18

Funds Available \$11,187,485.41

Percent Complete 72.39%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713290-	\$43,188,320.08	\$34,769,800.18	\$11,187,485.41	74.10%	\$1,985,872.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Project Number: 713290- I-285/SR 407 - INTERCHANGE & BRIDGE CONSTR

Federal State Project Number: IMNH0-0285-01(354)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$31,265,270.33	\$29,258,384.48	\$2,006,885.85
Total Earnings	\$31,265,270.33	\$29,258,384.48	\$2,006,885.85
Stockpiled Materials	\$735,564.34	\$756,578.05	(\$21,013.71)
Gross Earnings	\$32,000,834.67	\$30,014,962.53	\$1,985,872.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,000,834.67	\$30,014,962.53	

Total Payable: \$1,985,872.14

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.741		
				564380.000	.020		
					.761	\$11,287.60	\$429,493.18
		IMNH0-0285-01(354)					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	46,515.000	47,775.899		
				21.250	2,065.147		
					49,841.046	\$43,884.37	\$1,059,122.23
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,599.000	6,929.220		
				70.550	342.500		
					7,271.720	\$24,163.38	\$513,019.85
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		6,496.000	4,394.250		
				69.560	766.870		
					5,161.120	\$53,343.48	\$359,007.51
0055	413-1000	BITUM TACK COAT	GL	3,172.000	10,312.000		
				3.000	182.000		
					10,494.000	\$546.00	\$31,482.00
0075	441-0104	CONC SIDEWALK, 4 IN	SY	2,094.000	551.939		
				26.180	197.211		
					749.150	\$5,162.98	\$19,612.75
0085	441-0740	CONCRETE MEDIAN, 4 IN	SY	3,389.000	274.929		
				24.280	1,059.331		
					1,334.260	\$25,720.56	\$32,395.83
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,540.000	2,060.320		
				17.720	766.000		
					2,826.320	\$13,573.52	\$50,082.39

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0100	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	3,744.000 18.250	668.600 709.000 1,377.600	\$12,939.25	\$25,141.20
Category Amount:						\$190,621.14	\$2,519,356.94
Category Number: 0090 DRAINAGE							
0110	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,684.000 42.850	7,236.050 51.000 7,287.050	\$2,185.35	\$312,250.09
0155	668-1100	CATCH BASIN, GP 1	EA	28.000 2073.000	21.000 5.750 26.750	\$11,919.75	\$55,452.75
0165	668-2100	DROP INLET, GP 1	EA	75.000 2183.000	67.750 4.000 71.750	\$8,732.00	\$156,630.25
Category Amount:						\$22,837.10	\$524,333.09
Category Number: 0080 SIGNING & MARKING							
0180	636-1072	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		2,251.000 22.200	.000 995.250 995.250	\$22,094.55	\$22,094.55
0280	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		62.000 13.950	995.250 -995.250 .000	\$-13,883.74	\$0.00
Category Amount:						\$8,210.81	\$22,094.55
Category Number: 0070 SIGNALS							
0325	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 78615.000	.200 .100 .300	\$7,861.50	\$23,584.50
Category Amount:						\$7,861.50	\$23,584.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0465	163-0240	MULCH	TN	770.000 100.000	359.284 9.842 369.126	\$984.20	\$36,912.60
0495	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,500.000 0.500	24,344.000 813.000 25,157.000	\$406.50	\$12,578.50
0510	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 40.000	253.000 6.000 259.000	\$240.00	\$10,360.00
0520	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	29,000.000 2.250	20,813.250 3.000 20,816.250	\$6.75	\$46,836.56
0525	716-2000	EROSION CONTROL MATS, SLOPES	SY	90,776.000 0.950	33,233.772 2,359.984 35,593.756	\$2,241.98	\$33,814.07
0545	700-6910	PERMANENT GRASSING	AC	53.000 440.000	12.874 2.001 14.875	\$880.44	\$6,545.00
0745	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 575.000	32.000 1.000 33.000	\$575.00	\$18,975.00
Category Amount:						\$5,334.87	\$166,021.73
Category Number: 0030 ROADWAY							
0785	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	482.000 174.700	200.559 1.251 201.810	\$218.55	\$35,256.21

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0805	210-0100	GRADING COMPLETE -	LS	1.000	.740		
				4816263.000	.020		
					.760	\$96,325.26	\$3,660,359.88
		IMNH0-0285-01(354)					
0835	441-4020	CONC VALLEY GUTTER, 6 IN	SY	302.000	137.070		
				34.560	402.742		
					539.812	\$13,918.76	\$18,655.90
Category Amount:						\$110,462.57	\$3,714,271.99
Category Number: 0080 SIGNING & MARKING							
0880	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA	LS	1.000	.250		
				107000.000	.050		
					.300	\$5,350.00	\$32,100.00
		1198+10					
Category Amount:						\$5,350.00	\$32,100.00
Category Number: 0060 BRIDGES							
0975	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	1,750.000	821.080		
				78.740	330.970		
					1,152.050	\$26,060.58	\$90,712.42
0995	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.850		
				425542.770	.050		
					.900	\$21,277.14	\$382,988.49
		37+23.58					
Category Amount:						\$47,337.72	\$473,700.91
Category Number: 0030 ROADWAY							
1100	681-3600	LIGHTING STD, SPCL DESIGN	EA	92.000	66.000		
				3395.000	3.000		
					69.000	\$10,185.00	\$234,255.00
1105	681-6320	LUMINAIRE, TP 3, 150 W, HP SODIUM	EA	12.000	5.000		
				861.000	7.000		
					12.000	\$6,027.00	\$10,332.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1110	681-6346	LUMINAIRE, TP 3, 250 W, HP SODIUM	EA	36.000 885.000	25.000 11.000 36.000	\$9,735.00	\$31,860.00
1120	681-6420	LUMINAIRE, TP 4, 150 W, HP SODIUM	EA	9.000 861.000	3.000 6.000 9.000	\$5,166.00	\$7,749.00
1125	681-6446	LUMINAIRE, TP 4, 250 W, HP SODIUM	EA	7.000 885.000	2.000 5.000 7.000	\$4,425.00	\$6,195.00
1135	681-6646	LUMINAIRE, TP A, 250 W, HP SODIUM	EA	8.000 529.000	4.000 4.000 8.000	\$2,116.00	\$4,232.00
1140	681-6610	LUMINAIRE, TP A, 50 WATT, HP SODIUM	EA	18.000 592.000	14.000 4.000 18.000	\$2,368.00	\$10,656.00
1165	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	14,480.000 5.620	15,093.000 121.000 15,214.000	\$680.02	\$85,502.68
Category Amount:						\$40,702.02	\$390,781.68
Category Number: 0050 WALLS							
1240	621-3022	CONCRETE BARRIER, TYPE 22	LF	335.000 237.650	190.200 85.200 275.400	\$20,247.78	\$65,448.81
1440	624-0410	SOUND BARRIER	SF	185,328.000 24.000	142,156.594 2,649.900 144,806.494	\$63,597.60	\$3,475,355.86
Category Amount:						\$83,845.38	\$3,540,804.67

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1505	439-0020	PLAIN PC CONC PVMT, CL 3 CONC, 9 INCH THK SY		34,940.000 67.200	16,634.882 1,150.000 17,784.882	\$77,280.00	\$1,195,144.07
1730	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 65.000	2,186.920 5.500 2,192.420	\$357.50	\$142,507.30
1735	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	200.000 32.750	566.894 283.723 850.617	\$9,291.93	\$27,857.71
1745	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	150.000 18.500	37.000 70.507 107.507	\$1,304.38	\$1,988.88
1855	681-6421	LUMINAIRE, TP 4, 100 W, HP SODIUM	EA	3.000 861.000	.000 3.000 3.000	\$2,583.00	\$2,583.00
Category Amount:						\$90,816.81	\$1,370,080.96
Category Number: 0090 DRAINAGE							
1895	670-7320	LINE STOP, 8 IN	EA	7.000 7400.000	.000 1.000 1.000	\$7,400.00	\$7,400.00
1900	670-1900	INLINE PLUG -	EA	8.000 1000.000	4.000 1.000 5.000	\$1,000.00	\$5,000.00
		8 IN					
Category Amount:						\$8,400.00	\$12,400.00
Category Number: 0030 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-257,346.100 332,057.500 74,711.400	\$332,057.50	\$74,711.40
		(IN #1)					

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2017

User: davholla

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0034

Pay Period: 10/11/2017
to 11/08/2017

Project Number 713290-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030 ROADWAY							
9920	004-0022	EXTRA WORK -	LS	.000	.300		
				1156791.980	.570		
					.870	\$659,371.43	\$1,006,409.02
		GRADING COMPLETE SA 16					
		WATER LINE TUNNEL UNDER I-285 SA16					
9940	660-3550	ROCK EXCAVATION	CY	.000	.000		
				100.000	138.020		
					138.020	\$13,802.00	\$13,802.00
		ROCK EXCAVATION SA 16					
		WATERLINE UNDER I-285					
9965	670-7000	STEEL CASING -	LF	.000	.000		
				3700.000	100.000		
					100.000	\$370,000.00	\$370,000.00
		STEEL CASING SA 16					
		WATERLINE UNDER I-285					
9997	004-0049	EXTRA WORK -	MO	.000	.000		
				9875.000	1.000		
					1.000	\$9,875.00	\$9,875.00
		Vibration Monitoring					
Category Amount:						\$1,385,105.93	\$1,474,797.42
Project Total Amount:						\$2,006,885.85	\$31,265,270.33