

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2017

User: davholla

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0035

Pay Period: 11/09/2017
to 12/12/2017

Contract Location:

I-285/SR 407 AT SR 155 (FLAT SHOALS RD)

Time Allowed:

1544 Days

Elapsed Calender Days:

1106 Days

Percent Time:

71.63

District: 7

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

10/17/2014

Date Awarded:

10/31/2014

Date Contract Executed:

12/03/2014

Date Notice to Proceed:

12/03/2014

CONYERS

GA 30012-0155

Date Work Began:

01/19/2015

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

02/23/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$43,517,963.51

Original Contract Amount \$34,769,800.18

Funds Available \$9,479,275.19

Percent Complete 76.62%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713290-	\$43,517,963.51	\$34,769,800.18	\$9,479,275.19	78.22%	\$2,037,853.65

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2017

User: davholla

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0035

Pay Period: 11/09/2017
to 12/12/2017

Project Number: 713290- I-285/SR 407 - INTERCHANGE & BRIDGE CONSTR

Federal State Project Number: IMNH0-0285-01(354)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$33,344,045.48	\$31,265,270.33	\$2,078,775.15
Total Earnings	\$33,344,045.48	\$31,265,270.33	\$2,078,775.15
Stockpiled Materials	\$694,642.84	\$735,564.34	(\$40,921.50)
Gross Earnings	\$34,038,688.32	\$32,000,834.67	\$2,037,853.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,038,688.32	\$32,000,834.67	

Total Payable: **\$2,037,853.65**

Rpt-ID: RCPEsprj

Georgia

Date: 12/12/2017

User: davholla

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0035

Pay Period: 11/09/2017
to 12/12/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.761		
				564380.000	.020		
					.781	\$11,287.60	\$440,780.78
		IMNH0-0285-01(354)					
0006	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				79493.530	.750		
					.750	\$59,620.15	\$59,620.15
		Ramp C Traffic Control					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	46,515.000	49,841.046		
				21.250	1,582.010		
					51,423.056	\$33,617.71	\$1,092,739.94
0085	441-0740	CONCRETE MEDIAN, 4 IN	SY	3,389.000	1,334.260		
				24.280	261.632		
					1,595.892	\$6,352.42	\$38,748.26
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,540.000	2,826.320		
				17.720	456.000		
					3,282.320	\$8,080.32	\$58,162.71
0146	210-0100	GRADING COMPLETE -	LS	.000	.000		
				250149.900	.750		
					.750	\$187,612.43	\$187,612.43
		Ramp C Grading Complete					
Category Amount:						\$306,570.63	\$1,877,664.27
Category Number: 0050 WALLS							
0430	624-0400	SOUND BARRIER, TYPE-	SF	16,179.000	16,002.430		
				15.000	4,031.220		
					20,033.650	\$60,468.30	\$300,504.75
		B					
Category Amount:						\$60,468.30	\$300,504.75
Category Number: 0040 EROSION CONTROL							
0510	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000	259.000		
				40.000	1.000		
					260.000	\$40.00	\$10,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2017

User: davholla

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0035

Pay Period: 11/09/2017
to 12/12/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0520	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	29,000.000 2.250	20,816.250 47.500 20,863.750	\$106.88	\$46,943.44
0525	716-2000	EROSION CONTROL MATS, SLOPES	SY	90,776.000 0.950	35,593.756 1,538.252 37,132.008	\$1,461.34	\$35,275.41
0545	700-6910	PERMANENT GRASSING	AC	53.000 440.000	14.875 .501 15.376	\$220.44	\$6,765.44
Category Amount:						\$1,828.66	\$99,384.29
Category Number: 0030 ROADWAY							
0785	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	482.000 174.700	201.810 33.273 235.083	\$5,812.79	\$41,069.00
0800	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	14,850.000 20.850	18,530.500 396.000 18,926.500	\$8,256.60	\$394,617.53
0805	210-0100	GRADING COMPLETE -	LS	1.000 4816263.000	.760 .020 .780	\$96,325.26	\$3,756,685.14
		IMNH0-0285-01(354)					
Category Amount:						\$110,394.65	\$4,192,371.67
Category Number: 0010 DRILLED CAISSON - ALT 1							
1015	524-0010	DRILLED CAISSON -	LF	140.000 1870.640	46.490 32.000 78.490	\$59,860.48	\$146,826.53
		60 IN					
Category Amount:						\$59,860.48	\$146,826.53

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2017

User: davholla

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0035

Pay Period: 11/09/2017
to 12/12/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 WALLS							
1185	621-4020	CONCRETE SIDE BARRIER, TYPE 2	LF	3,462.000 203.500	2,250.940 208.800 2,459.740	\$42,490.80	\$500,557.09
1190	621-4060	CONCRETE SIDE BARRIER, TYPE 6	LF	1,950.000 218.850	1,551.495 277.900 1,829.395	\$60,818.42	\$400,363.10
1215	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1J	SF	2,040.000 49.700	1,101.800 500.018 1,601.818	\$24,850.89	\$79,610.35
1240	621-3022	CONCRETE BARRIER, TYPE 22	LF	335.000 237.650	275.400 12.600 288.000	\$2,994.39	\$68,443.20
1290	617-1050	PERMANENT ANCHORED TIE DOWN WALL, WALLS 4F		1.000 1039960.000	.600 .350 .950	\$363,986.00	\$987,962.00
1440	624-0410	SOUND BARRIER	SF	185,328.000 24.000	144,806.494 5,160.340 149,966.834	\$123,848.16	\$3,599,204.02
Category Amount:						\$618,988.66	\$5,636,139.76
Category Number: 0030 ROADWAY							
1505	439-0020	PLAIN PC CONC PVMT, CL 3 CONC, 9 INCH THK SY		34,940.000 67.200	17,784.882 4,923.196 22,708.078	\$330,838.77	\$1,525,982.84
Category Amount:						\$330,838.77	\$1,525,982.84

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2017

User: davholla

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0035

Pay Period: 11/09/2017
to 12/12/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 WALLS							
1980	621-3021	CONCRETE BARRIER, TYPE 21	LF	150.000 110.000	160.000 200.000 360.000	\$22,000.00	\$39,600.00
Category Amount:						\$22,000.00	\$39,600.00
Category Number: 0030 ROADWAY							
9965	670-7000	STEEL CASING -	LF	.000 3700.000	100.000 150.000 250.000	\$555,000.00	\$925,000.00
9980	670-1240	STEEL CASING SA 16 WATERLINE UNDER I-285 WATER MAIN, 24 IN	LF	.000 590.000	.000 5.000 5.000	\$2,950.00	\$2,950.00
9997	004-0049	24 IN WATERLINE SA 16 WATERLINE UNDER I-285 EXTRA WORK -	MO	.000 9875.000	1.000 1.000 2.000	\$9,875.00	\$19,750.00
		Vibration Monitoring					
Category Amount:						\$567,825.00	\$947,700.00
Project Total Amount:						\$2,078,775.15	\$33,344,045.48