

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2017

User: ocdavis

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0023

Pay Period: 11/01/2017
to 11/30/2017

Contract Location:

I-20/SR 402 IN COBB, DOUGLAS AND FULTON

Time Allowed: 1006 Days

Elapsed Calender Days: 932 Days

Percent Time: 92.64

District: 7

Area: 03

Contractor:

BROOKS-BERRY-HAYNIE & ASSOC., INC.
600 DISCOVERY PLACE

Date Let: 03/20/2015

Date Awarded: 04/03/2015

Date Contract Executed: 05/08/2015

Date Notice to Proceed: 05/14/2015

MABLETON GA 30126-4680

Date Work Began: 11/03/2015

Phone: (770)874-1162

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/12/2018

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$8,055,795.13

Original Contract Amount \$6,386,819.02

Funds Available \$2,104,221.59

Percent Complete 73.88%

Counties:

Cobb Douglas Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013226	\$8,055,795.13	\$6,386,819.02	\$2,104,221.59	73.88%	\$245,715.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2017

User: ocdavis

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0023

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 0013226 I-20/SR 402 - INSTALLATION OF ITS NAVIGATION S

Federal State Project Number: 0013226

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,951,573.54	\$5,705,857.63	\$245,715.91
Total Earnings	\$5,951,573.54	\$5,705,857.63	\$245,715.91
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,951,573.54	\$5,705,857.63	\$245,715.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,951,573.54	\$5,705,857.63	

Total Payable: **\$245,715.91**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2017

User: ocdavis

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0023

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0013226

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0055	641-1200	GUARDRAIL, TP W	LF	4,653.000 17.040	4,507.500 325.000 4,832.500	\$5,538.00	\$82,345.80
0060	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15.000 908.000	18.000 2.000 20.000	\$1,816.00	\$18,160.00
0065	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	15.000 2290.000	18.000 1.000 19.000	\$2,290.00	\$43,510.00
0135	639-4004	STRAIN POLE, TP IV	EA	43.000 8030.000	38.000 5.000 43.000	\$40,150.00	\$345,290.00
0180	647-2141	PULL BOX, PB-4S	EA	192.000 730.000	151.000 12.000 163.000	\$8,760.00	\$118,990.00
0185	647-2170	PULL BOX, PB-7	EA	52.000 1065.000	61.000 1.000 62.000	\$1,065.00	\$66,030.00
0205	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	600.000 11.670	99.000 143.000 242.000	\$1,668.81	\$2,824.14
0210	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	160,445.000 15.670	156,856.000 107.000 156,963.000	\$1,676.69	\$2,459,610.21
0216	682-6236	CONDUIT, NONMETL, TP 2 - POWER SERVICE, 2 LF		.000 22.750	55,615.000 253.000 55,868.000	\$5,755.75	\$1,270,997.00
		SA #1					
		SA #1					

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2017

User: ocdavis

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0023

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0013226

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0240	935-1117	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		224,370.000 1.630	.000 56,482.000 56,482.000	\$92,065.66	\$92,065.66
0275	936-1001	CCTV SYSTEM, TYPE B	EA	24.000 5300.000	18.000 3.000 21.000	\$15,900.00	\$111,300.00
0280	937-6000	MICROWAVE RADAR DETECTION ASSEMBLY	EA	44.000 7490.000	36.000 4.000 40.000	\$29,960.00	\$299,600.00
0295	939-2300	FIELD SWITCH, TYPE A	EA	59.000 1485.000	31.000 8.000 39.000	\$11,880.00	\$57,915.00
0300	939-4040	TYPE D CABINET	EA	56.000 4750.000	42.000 5.000 47.000	\$23,750.00	\$223,250.00
0325	939-2237	GBIC, TYPE D	EA	120.000 215.000	62.000 16.000 78.000	\$3,440.00	\$16,770.00
Category Amount:						\$245,715.91	\$5,208,657.81
Project Total Amount:						\$245,715.91	\$5,951,573.54